

Summary report

Wellbore: 15/9-F-5

Period: 2016-04-18 00:00 - 2016-04-19 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	1
Days Ahead/Behind (+/-):	1.1
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Altus Intervention
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	3790.1
Depth At Last Casing mTVD:	3245.3

Summary of activities (24 Hours)

R/U WL equipment. Installed plug @ 3592 mMD.

Summary of planned activities (24 Hours)

Perforate well intervals (2 runs), R/D WL equipment

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
06:00	09:00	0	workover -- other	ok	Skidded rig from F-11 to F-5
09:00	09:15	0	workover -- wire line	ok	Handover meeting of well from production department to Intervention.
09:15	09:45	0	workover -- wire line	ok	Changed permanent hatch with WL hatch.
09:45	10:00	0	workover -- wire line	ok	Rigged up chiksan manifold to KVV. Leak tested same to 20/345 bar for 5/10 min. Removed Top cap on XMT.
10:00	10:10	0	workover -- other	ok	Held toolbox talk before lifting Riser section and BOP to XMT.
10:10	11:00	0	workover -- wire line	ok	Lifted and installed riser section and BOP from moonpool area to XMT.
11:00	11:35	0	workover -- wire line	ok	Connected Altus pump and hoses for local control of DHSV and HMV.
11:35	12:20	0	workover -- wire line	ok	Lifted lubricator and GIH from catwalk and hung off above riser section on drill floor.
12:20	12:30	0	workover -- other	ok	Held toolbox meeting prior to installing BHA #1 (572-700 ME plug) in lubricator.
12:30	15:20	0	workover -- other	ok	M/U BHA for run #1 (572-700 ME plug). Leak tested lubricator to 20/345 bar 5/10 min.
15:20	15:45	0	workover -- other	ok	Equalized and opened HMV and DHSV. WHP = 45 bar
15:45	16:20	278	workover -- other	ok	Opened SV and RIH with BHA #1 (572-700 ME plug) to 278 mMD. Schlumberger checked tools.
16:20	19:10	3630	workover -- other	ok	RIH and observed BHA starting to float. Reduced speed to 20 m/min and continue to RIH to 3630 mMD. Took PUW every 500 m. Depth (m) PUW (Lbs) 500 1310 1000 1830 1500 2490 2000 3020 2500 3780 3000 4600 3500 5450 Actual Friction factor: 0,3.
19:10	20:00	3630	workover -- wire line	ok	Performed correlation passes prior to installing plug. Observed some problems while correlating due to stick slip on BHA.
20:00	20:25	3592	workover -- other	ok	Positioned and installed plug with mid packer element at 3592 mMD. Lost 300 lbs on tension during installation. WHP before/after setting 45 / 45 bar .
20:25	22:25	0	workover -- other	ok	POOH from 3592 m to surface . WHP decreased from 45 bar to 2,4 bar while POOH.
22:25	22:45	0	workover -- other	ok	Attempted to leak test XMT. Unable due to leakage. Most likely in PWV.
22:45	23:00	0	workover -- other	ok	Pressured up tubing to 50 bar to inflow test SV and HMV.
23:00	23:25	0	workover -- other	ok	Closed and inflow tested HMV and SV.
23:25	00:00	0	workover -- other	ok	Bled down tubing pressure to 5 bar. Inflow tested ME plug to 45 bar dP for 30 min. Pressure increased 0,15 bar / 30 min