

Summary report

Wellbore: 15/9-F-5

Period: 2016-08-28 00:00 - 2016-08-29 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	1
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	3790.1
Depth At Last Casing mTVD:	3245.3

Summary of activities (24 Hours)

- Skidded cantilever to F-5
- Removed hatch
- Installed cement spool
- Rigged up chiksan hoses on cmt spool and XT.

Summary of planned activities (24 Hours)

- Pressure test cement spool and KW manifold.
- Bullhead 3 x well volumes of SW
- Bullhead cement in 7" liner
- WOC
- Pressure test and inflow test cement
- Inflow test DHSV

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
17:45	18:00	0	moving -- skid	ok	Performed TBT for skidding cantilever to F-5.
18:00	19:00	0	moving -- skid	ok	Prepared and skidded rig 3m port and 2m aft.
19:00	19:15	0	moving -- skid	ok	Performed TBT with ongoing crew
19:15	19:30	0	moving -- skid	ok	Prepared to continue skidding rig. Noticed cantilever in correct position to swap hatches on F-7 and F-9 (for upcoming future operations on F-9).
19:30	19:45	0	moving -- skid	ok	Performed TBT for swapping hatches on F-7 and F-9. Meanwhile: Worked on flow line cover.
19:45	22:00	0	moving -- skid	ok	Swapped hatches on well F-7 and F-9. Meanwhile: Worked on flow line cover.
22:00	22:45	0	moving -- skid	ok	Skidded cantilever to well F-5
22:45	23:00	0	moving -- skid	ok	Installed stairs to access cantilever.
23:00	00:00	0	moving -- skid	ok	Removed hatch on F-5 and installed half moon hatches. Meanwhile: Opened doors on BOP. Worked on flow line cover/goose neck.