

Summary report

Wellbore: 15/9-F-5

Period: 2016-08-29 00:00 - 2016-08-30 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	2
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	3790.1
Depth At Last Casing mTVD:	3245.3

Summary of activities (24 Hours)

- R/U cement spool
- Built scaffolding around cement spool and BOP stump
- Pressure tested cement spool and kill wing
- Bullheaded hydrocarbons back into well
- Bullheaded cement in 7" liner
- WOC. Meanwhile: Prepare and perform BOP test

Summary of planned activities (24 Hours)

- WOC. Meanwhile: Continue BOP test
- Pressure test and inflow test cement plug
- Inflow test DHSV
- R/D cement spool
- N/D XT and spacer spool

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	0	moving -- skid	ok	Continued to remove hatch on F-5
00:30	00:45	0	plug abandon -- other	ok	Performed TBT for R/U cement spool
00:45	02:30	0	plug abandon -- other	ok	R/U cement spool to XT
02:30	04:00	0	plug abandon -- other	ok	R/U chiksan and hoses to cement spool. Installed half moon hatches Meanwhile: Pressure tested cement unit.
04:00	06:00	0	plug abandon -- other	ok	Built scaffolding around cement spool and BOP stump. Continued working on BOP, opened up rams for inspection/cleaning. Found minor traces of cement and swarf. Meanwhile: Performed post-skid checks and housekeeping in drilling areas. Short change of drilling crew at 0400.
06:00	07:30	0	plug abandon -- other	ok	Continued building scaffolding around cement spool and BOP stump. Continued working on BOP, cleaning. Meanwhile: Continued post-skid checks and housekeeping.
07:30	08:15	0	plug abandon -- other	ok	Connected cement spool bleed-off hose. Continued working on BOP. Meanwhile: Performed post-skid checks, housekeeping and dailys.
08:15	08:45	0	plug abandon -- other	ok	Build scaffolding hand rails and stairs for safe access to hatch deck. Meanwhile: Continued working on BOP, performed post-skid checks and housekeeping.
08:45	09:00	0	plug abandon -- other	ok	Performed TBT for pressure testing cement spool
09:00	10:00	0	plug abandon -- other	ok	Continue building scaffolding hand rails and stairs for safe access to hatch deck. Meanwhile: Continued working on BOP, performed post-skid checks and housekeeping.
10:00	11:00	0	plug abandon -- other	ok	Lined up and flushed lines to cement spool. Pressure tested cement spool to 20/335 bar for 5/10 min. Bled off pressure to closed drain.
11:00	12:00	0	plug abandon -- other	ok	Lined up and attempted pressure tested kill wing manifold 20/335 bar. Leaking hose between kill manifold and cement spool.
12:00	13:00	0	interruption -- other	ok	Replaced leaking hose.
13:00	13:45	0	plug abandon -- other	ok	Pressure tested kill wing manifold to 20/335 for 5/10 min.
13:45	14:00	0	plug abandon -- other	ok	Performed TBT for bullheading SW
14:00	16:15	0	plug abandon -- other	ok	Opened HMV, 7 bar trapped below. Bled off pressure in well to 1,3 bar through closed drain.
16:15	20:30	0	plug abandon -- other	ok	Opened SV and trapped 10 bar behind LTV 7 on cmt spool. Opened LTV 7 and observed pressure drop, correct line up. Pressured up control line for DHSV to 520 bar. Bullheaded 3 m3 50/50 MEG/SW followed by 10 m3 wash pill at 200-400 lpm. DHSV equalized at 54 bar after 8 m3 pumped. Lined over to SW, and bullheaded SW at 1300 lpm. Observed pressure increasing to 305 bar after 76 m3 of SW pumped. Decreased flow to 1000 lpm, pressure decreased and stabilized at +/- 245 bar. Increased flow in steps to 1300 lpm / 273 bar. Continued bullheading 182 m3 SW at 1300 lpm, pressure decreased and stabilized at 1300 lpm / 250 bar. Totally pumped 258 m2 of SW. Meanwhile: Performed TBT for cement job.
20:30	20:45	0	plug abandon -- other	ok	Shut down pumps and lined up to cement unit.

20:45	22:30	0	plug abandon -- other	ok	Closed LTV 7 and opened LTV 9. Released bottom dart. Mixed and pumped 12,3m3 1,90sg cement slurry at 600 lpm / 175 bar. Displaced surface lines with 0,9m3 hi-vis pill from cement unit. Released top dart. Closed LTV 9 and opened LTV 11. Continued pumping 13,7m3 hi-vis pill from cement unit at 600 lpm / 150 bar. Opened LTV 7 and LTV 9. Pumped 38,3 m3 SW at 1300 lpm / 194 bar from cement unit. Cycled DHSV 3x times after 30 m3 SW pumped. Pumped 4,3m3 contamination pill from cement unit at 700 lpm / 160 bar. Final squeeze pressure 208 bar. Final static pressure 96 bar. Stopped pumping. Estimated TOC at 2949 mMD.
22:30	00:00	0	interruption -- wait	ok	WOC Closed SV and bled off pressure in cement spool to closed drain. Meanwhile: Monitored pressure in XT cross from control room.