

## Summary report

Wellbore: 15/9-F-5

Period: 2016-08-30 00:00 - 2016-08-31 00:00

|                                 |                  |
|---------------------------------|------------------|
| <b>Status:</b>                  | normal           |
| <b>Report creation time:</b>    | 2018-05-03 13:53 |
| <b>Report number:</b>           | 3                |
| <b>Days Ahead/Behind (+/-):</b> | .9               |
| <b>Operator:</b>                | Statoil          |
| <b>Rig Name:</b>                | MÆRSK INSPIRER   |
| <b>Drilling contractor:</b>     | Maersk Drilling  |
| <b>Spud Date:</b>               | 2007-11-11 00:00 |
| <b>Wellbore type:</b>           |                  |
| <b>Elevation RKB-MSL (m):</b>   | 54.9             |
| <b>Water depth MSL (m):</b>     | 91               |
| <b>Tight well:</b>              | Y                |
| <b>HPHT:</b>                    | Y                |
| <b>Temperature (I):</b>         |                  |
| <b>Pressure (I):</b>            |                  |
| <b>Date Well Complete:</b>      | 2008-07-30       |

|                                    |                          |
|------------------------------------|--------------------------|
| <b>Dist Drilled (m):</b>           | -999.99                  |
| <b>Penetration rate (m/h):</b>     | -999.99                  |
| <b>Hole Dia (I):</b>               |                          |
| <b>Pressure Test Type:</b>         | formation integrity test |
| <b>Formation strength (g/cm3):</b> | 1.65                     |
| <b>Dia Last Casing (I):</b>        |                          |

|                                          |         |
|------------------------------------------|---------|
| <b>Depth at Kick Off mMD:</b>            |         |
| <b>Depth at Kick Off mTVD:</b>           |         |
| <b>Depth mMD:</b>                        | -999.99 |
| <b>Depth mTVD:</b>                       |         |
| <b>Plug Back Depth mMD:</b>              | 2949    |
| <b>Depth at formation strength mMD:</b>  | 2921    |
| <b>Depth At Formation Strength mTVD:</b> | 2610    |
| <b>Depth At Last Casing mMD:</b>         | 3790.1  |
| <b>Depth At Last Casing mTVD:</b>        | 3245.3  |

### Summary of activities (24 Hours)

- WOC. Meanwhile: Performed BOP test
- Pressure tested and inflow tested cement plug
- Performed low and high pressure inflow test of DHSV
- R/D cement spool
- Installed BPV plug
- N/D X-mas tree

### Summary of planned activities (24 Hours)

- Install communication collar and prepare wellhead for BOP riser.
- N/U HP riser and BOP
- Perform connector test
- Retrieve BPV plug
- RIH with THRT
- R/U WL and cut tubing

### Operations

| Start time | End time | End Depth mMD | Main - Sub Activity   | State | Remark                                                                                                                                                                                                                                                                                                                   |
|------------|----------|---------------|-----------------------|-------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 00:00      | 01:00    | 0             | interruption -- wait  | ok    | WOC<br>Inspected and prepared BOP for pressure testing.<br>Meanwhile: Monitored pressure in XT cross from control room. Bled off pressure in XT cross from 133 bar to 96 bar.                                                                                                                                            |
| 01:00      | 02:00    | 0             | interruption -- wait  | ok    | WOC<br>Continued inspection of BOP. Prepared for pressure testing BOP and manifold. Unable to achieve pressure test of cement unit.<br>Meanwhile: Monitored pressure in XT cross from control room. Bled off pressure in XT cross from 133 bar to 96 bar. Started to change out PRS wires.                               |
| 02:00      | 04:00    | 0             | interruption -- wait  | ok    | WOC<br>N/U NT2 connector on BOP. Troubleshot leak on cement unit.<br>Meanwhile: Monitored pressure in XT cross from control room. Bled off pressure in XT cross from 137 bar to 96 bar. Continued changing PRS wires.                                                                                                    |
| 04:00      | 06:00    | 0             | interruption -- wait  | ok    | WOC<br>Prepared BOP test mandrel. Performed TBT for BOP test.<br>Started BOP test. Pressure tested kill manifold to 20/345 bar for 5/10 min.<br>Lined up and flushed BOP.<br>Meanwhile: Monitored pressure in XT cross from control room. Bled off pressure in XT cross from 136 bar to 96 bar                           |
| 06:00      | 07:00    | 0             | interruption -- wait  | ok    | WOC<br>Pressure tested LPR to 20/345 bar for 5/10 min with SW.                                                                                                                                                                                                                                                           |
| 07:00      | 09:00    | 0             | interruption -- wait  | ok    | WOC<br>Performed TBT for pressure testing BOP with onging crew.<br>Continued BOP test.                                                                                                                                                                                                                                   |
| 09:00      | 09:15    | 0             | plug abandon -- other | ok    | Performed TBT for pressure testing and inflow testing cement plug                                                                                                                                                                                                                                                        |
| 09:15      | 10:00    | 0             | plug abandon -- other | ok    | Closed HMV and bled off pressure between SV and HMV to closed drain.<br>Opened SV and equalized pressure above HMV<br>Opened HMV and increase pressure to 315 bar<br>Closed SV and bled off pressure above SV                                                                                                            |
| 10:00      | 10:45    | 0             | plug abandon -- other | ok    | Attempted to pressure test cement plug to 315 bar for 10 min. Monitored pressure in XT cross from control room. Increasing pressure trend.<br>Meanwhile: Continued pressure testing BOP.                                                                                                                                 |
| 10:45      | 12:30    | 0             | plug abandon -- other | ok    | Bled down pressure to 80 bar to closed drain. Observed pressure for 5 min.<br>Continued bleeding down pressure in 10 bar increments to 10 bar.<br>Meanwhile: Continued BOP test.                                                                                                                                         |
| 12:30      | 13:15    | 0             | plug abandon -- other | ok    | Inflow tested cement plug to 15 bar differential pressure for 30 min.<br>Meanwhile: Continued BOP test.                                                                                                                                                                                                                  |
| 13:15      | 13:45    | 0             | plug abandon -- other | ok    | Lined up and equalized above SV. Opened SV and pressure tested cement plug to 315 bar for 10 min.<br>Meanwhile: Opened BOP and removed test mandrel.                                                                                                                                                                     |
| 13:45      | 15:15    | 0             | plug abandon -- other | ok    | Closed DHSV and bled down pressure to 240 bar above.<br>Performed low pressure inflow test of DHSV to 70 bar / 30 min<br>Bled down pressure above DHSV to 10 bar.<br>Performed hi-pressure inflow test of DHSV to 305 bar / 30 min.                                                                                      |
| 15:15      | 16:30    | 0             | plug abandon -- other | ok    | Pressured up to 315 bar to equalize pressure above DHSV.<br>Opened DHSV and bled down pressure in well to 20 bar. Closed DHSV.<br>Bled off all pressure above DHSV.<br>Closed SV.<br>Opedned SV and confirmed no pressure build-up. Drained cement spool and closed SV.<br>Meanwhile: Performed TBT for R/D cement spool |
| 16:30      | 17:00    | 0             | plug abandon -- other | ok    | Disconnected hoses and removed gauges from cement spool                                                                                                                                                                                                                                                                  |
| 17:00      | 18:00    | 0             | plug abandon -- other | ok    | Removed XT instrumentation.<br>Meanwhile: BOP POD. Disconnected BOP NT2 connector from stump. Pressure tested manifolds.                                                                                                                                                                                                 |
| 18:00      | 19:00    | 0             | plug abandon -- other | ok    | Continued R/D cement spool. Removed scaffolding.<br>Meanwhile: Pressure tested manifolds.                                                                                                                                                                                                                                |
| 19:00      | 19:15    | 0             | plug abandon -- other | ok    | Performed TBT for R/D cement spool with ongoing crew.                                                                                                                                                                                                                                                                    |
| 19:15      | 19:30    | 0             | plug abandon -- other | ok    | Checked all lifting equipment for lifting cement spool.                                                                                                                                                                                                                                                                  |
| 19:30      | 21:00    | 0             | plug abandon -- other | ok    | Lifted cement spool and L/D in moonpool.                                                                                                                                                                                                                                                                                 |
| 21:00      | 22:00    | 0             | plug abandon -- other | ok    | P/U and attempted to install BPV plug<br>Plug not catching onto threads, possibly due to dirt in TH area.                                                                                                                                                                                                                |
| 22:00      | 23:30    | 0             | plug abandon -- other | ok    | Pulled out with BPV plug and inspected same. Threads in good condition, and no damages on the plug.<br>Re-attempted several times to install plug.                                                                                                                                                                       |
| 23:30      | 00:00    | 0             | plug abandon -- other | ok    | Left BPV plug loose in the TH to act as junk catcher for the DHSV.                                                                                                                                                                                                                                                       |

Equipment Failure Information

| Start time | Depth mMD | Depth mTVD | Sub Equip - Syst Class          | Operation Downtime (min) | Equipment Repaired | Remark                                                                                                                                                                                                           |
|------------|-----------|------------|---------------------------------|--------------------------|--------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 00:00      | 0         |            | miscellaneous equ syst -- other | 0                        | 00:00              | Leaking hi-pressure hose between kill wing manifold and cement spool. Unable to pressure test kill wing manifold.<br>Owner of hose: Maersk Production. Hose was marked with last pressure test in February 2016. |