

Summary report

Wellbore: 15/9-F-5

Period: 2016-08-31 00:00 - 2016-09-01 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	4
Days Ahead/Behind (+/-):	1.4
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	2949
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	3790.1
Depth At Last Casing mTVD:	3245.3

Summary of activities (24 Hours)

- N/D XT
- N/D XT spacer spool
- N/U BOP and diverter
- Performed connector test
- Retrieved BPV
- RIH with THRT
- Opened DHSV

Summary of planned activities (24 Hours)

- R/U WL
- Cut tubing at 2774 mMD
- Displace A-annulus to SW
- R/D WL
- Retrieve TH and L/D same
- Pull 570 m of tubing
- RIH with tubing on 5 1/2" drill pipe

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:45	0	plug abandon -- other	ok	Removed chiksan hoses and control lines from WH/XT.
00:45	02:15	0	plug abandon -- other	ok	Removed hatches on F-5 and F-10. Removed beam between wells.
02:15	02:45	0	plug abandon -- other	ok	Removed elevator from bails. Installed lifting chains to TDS.
02:45	03:00	0	plug abandon -- other	ok	Pulled master bushing and rotary ring. Installed handrail around rotary. Meanwhile: Performed TBT for lifting XT.
03:00	03:15	0	plug abandon -- other	ok	Lowered lifting equipment from rotary down to moonpool. Attached lifting equipment to XT.
03:15	03:30	0	plug abandon -- other	ok	Removed XT clamp
03:30	04:45	0	plug abandon -- other	ok	Lifted XT into moonpool and landed on skid.
04:45	05:00	0	plug abandon -- other	ok	Secured XT on skid.
05:00	06:00	0	plug abandon -- other	ok	Lowered tuggers down to WH deck. Attached spacer spool to lifting arrangement. Lifted spacer spool from WH deck to drill floor. L/D spacer spool. M/U BPV plug in TH. Observed dirt in the TH area.
06:00	07:00	0	plug abandon -- other	ok	Installed master bushing. Confirmed no pressure in WH voids. Disconnected control lines on WH and blinded off ports. Meanwhile: Installed mouse hole and L/O RT. P/U HP riser joint.
07:00	07:15	0	plug abandon -- other	ok	Performed TBT for installing communication collar. Meanwhile: Measured distance RKB - WH 20,0 m.
07:15	08:15	0	plug abandon -- other	ok	Installed communication collar. Meanwhile: Lifted XT from moonpool to main deck. Performed TBT for installing hatches.
08:15	09:45	0	plug abandon -- other	ok	Installed beam and hatch on F-10.
09:45	10:00	0	plug abandon -- other	ok	Performed TBT for running HP riser joint.
10:00	11:15	0	plug abandon -- other	ok	Ran HP riser joint and set down 2 ton. M/U connector on WH.
11:15	11:30	0	plug abandon -- other	ok	Installed split hatch around riser joint.
11:30	13:15	0	plug abandon -- other	ok	Built scaffolding around riser joint. Meanwhile: Prepared for running slick joint and diverter. Performed TBT for N/U BOP/Diverter.
13:15	14:15	0	plug abandon -- other	ok	Skidded BOP from test stump to well center. Landed BOP on NT-2 connector.
14:15	14:30	0	plug abandon -- other	ok	Built remaining scaffolding around riser joint.
14:30	15:00	0	plug abandon -- other	ok	Installed slick joint.
15:00	18:00	0	plug abandon -- other	ok	Installed tension cylinders. Starboard aft and fwd tension cylinders misaligned to the BOP. Meanwhile: M/U BOP NT-2 connector to riser.
18:00	18:15	0	plug abandon -- other	ok	Load shifted weight from BOP carrier to tension system.
18:15	19:00	0	plug abandon -- other	ok	Ran diverter 0,1 m above slick joint. Aligned slick joint/BOP to diverter using tension system and BOP carrier. Landed diverter and disconnected lifting equipment. M/U slick joint.
19:00	19:15	0	plug abandon -- other	ok	Performed TBT for working on the slick joint.
19:15	19:45	0	plug abandon -- other	ok	Installed master bushing. R/D diverter RT.
19:45	21:00	0	plug abandon -- other	ok	N/U slick joint nuts. N/U overshot. Meanwhile: Prepared tubing handling equipment on drill floor. Lifted casing tong to drill floor. Prepared BPV RT BHA.
21:00	21:30	0	plug abandon -- other	ok	De-isolated and pressured up BOP control system. Meanwhile: R/U chiksan hoses on WH. Performed TBT for connector test.
21:30	22:30	0	plug abandon -- other	ok	Lined up and filled BOP. Performed BOP connector test to 20/345 bar for 5/10 min. Meanwhile: Continued R/U of chiksan hoses on WH.
22:30	23:00	0	plug abandon -- mechanical plug	ok	RIH with BPV RT on 3 1/2" DP. Latched onto dart and POOH and L/D. Meanwhile: Continued R/U of chiksan hoses on WH.
23:00	23:45	0	plug abandon -- mechanical plug	ok	RIH with stinger BHA. Pulled BPV plug. POOH and L/D tools. Meanwhile: Continued R/U of chiksan hoses on WH.

23:45	00:00	0	plug abandon -- other	ok	Prepared and R/U casing tong.
-------	-------	---	-----------------------	----	-------------------------------