

Summary report

Wellbore: 15/9-F-5

Period: 2016-09-04 00:00 - 2016-09-05 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	8
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	2949
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	3790.1
Depth At Last Casing mTVD:	3245.3

Summary of activities (24 Hours)

- Drained riser
- Performed extended flow check on modified TT on WH
- Installed BPV plug
- N/D BOP and diverter
- Inspected TH
- Observed u-tube out of well
- N/U BOP
- Observed well on TT and modified TT on WH. Gained slightly more in TT than on WH.
- Performed BOP connector test to 20/345 bar

Summary of planned activities (24 Hours)

- Perform extended flow check
- N/D BOP and riser
- Perform tubing hanger remedial work
- N/U BOP

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:00	0	plug abandon -- other	ok	Drained riser. Meanwhile: Prepared BPV plug and running tool. Changed to 3 1/2" handling equipment.
01:00	02:00	0	plug abandon -- other	ok	Rigged up modified trip tank on WH deck. Attempted to flowcheck well on modified trip tank from A-annulus. Unable to pump or getting returns. Rigged up new pump. Re-attempted to flowcheck well on modified trip tank. Found VR plug blinded off service wing on WH.
02:00	02:45	0	plug abandon -- other	ok	Discussed situation.
02:45	03:00	0	plug abandon -- other	ok	Performed TBT for removing flange on WH.
03:00	03:15	0	plug abandon -- other	ok	Removed flange on WH. Removed VR plug. Re-installed flange on WH. Installed circulation valves for modified trip tank.
03:15	04:45	0	plug abandon -- other	ok	Performed extended flow check of well over modified trip tank on WH. Well static for 45 min, then losses. Lost 130 ltr/hr for 15 min. Observed small gain (20 ltrs), then static.
04:45	05:45	0	plug abandon -- other	ok	Continued flow checking well for 1 hr over modified trip tank on WH deck, static.
05:45	06:30	0	plug abandon -- other	ok	RIH and installed BPV plug
06:30	07:00	0	plug abandon -- other	ok	POOH with BPV RT. L/D same.
07:00	07:15	0	plug abandon -- other	ok	Performed TBT for pulling diverter
07:15	08:15	0	plug abandon -- other	ok	Prepared chains and lifting bridle for diverter. Pulled diverter
08:15	08:45	0	plug abandon -- other	ok	Pulled slip joint
08:45	09:45	0	plug abandon -- other	ok	Load shifted to BOP carrier. Removed tension cylinders
09:45	10:15	0	plug abandon -- other	ok	N/D BOP
10:15	10:30	0	plug abandon -- other	ok	Removed parts of scaffolding around riser to be able to skid over to test stump.
10:30	11:00	0	plug abandon -- other	ok	Moved BOP from well center to BOP test stump.
11:00	11:15	0	plug abandon -- other	ok	Removed remaining scaffolding around riser.
11:15	11:30	0	plug abandon -- other	ok	Performed TBT for pulling riser.
11:30	12:15	0	plug abandon -- other	ok	Removed master bushing and outer ring. Attached chains and lifting bridle to riser joint. Disconnected riser from WH. Removed hole cover and pulled riser joint to drill floor. Installed outer ring and master bushing. Installed hole cover.
12:15	13:30	0	plug abandon -- other	ok	Inspected tubing hanger. Observed increased u-tube from well while removing communication collar.
13:30	13:45	0	plug abandon -- other	ok	Performed TBT for installing riser
13:45	15:00	0	plug abandon -- other	ok	Pulled master bushing and outer ring. Installed Riser.
15:00	15:30	0	plug abandon -- other	ok	Built scaffolding around riser joint
15:30	16:15	0	plug abandon -- other	ok	Moved BOP from stump to well center. Landed BOP on riser joint.
16:15	16:30	0	plug abandon -- other	ok	Finished scaffolding around riser.
16:30	17:00	0	plug abandon -- other	ok	M/U NT-2 connector.
17:00	18:00	0	plug abandon -- other	ok	Installed tension cylinders. Load shifted weight from BOP carrier to tension system.
18:00	18:15	0	plug abandon -- other	ok	Installed slip joint
18:15	19:00	0	plug abandon -- other	ok	Installed diverter. M/U slip joint
19:00	19:15	0	plug abandon -- other	ok	Performed TBT for BOP connector test
19:15	19:45	0	plug abandon -- other	ok	R/D chains from TDS. Installed BX elevator. Change to 3 1/2" inserts.
19:45	20:00	0	plug abandon -- mechanical plug	ok	M/U BPV RT. RIH to 6m.
20:00	20:30	0	plug abandon -- other	ok	M/U bolts on slip joint

20:30	21:00	0	plug abandon -- other	ok	Pressureized diverter system and overshot packer.
21:00	23:00	0	plug abandon -- other	ok	Consulted onshore organization. Observed well on TT and modified TT on WH. Gained 240 ltr/20min at TT, lost 200 ltrs/20min on WH TT.
23:00	23:30	0	plug abandon -- other	ok	Consulted onshore organization. Well control duty and onshore organization concluded to perform BOP connector test and circulate well to even brine weight, no kill pill. Observed well on TT and modified TT on WH. Gained 140 ltr/20min at TT, lost 130 ltrs/20min on WH TT.
23:30	23:45	0	plug abandon -- other	ok	RIH with BPV dart RT to 20m. Installed dart. POOH
23:45	00:00	0	plug abandon -- other	ok	Lined up for connector test Meanwhile: Flushed TT with clean brine