

Summary report

Wellbore: 15/9-F-5

Period: 2016-10-13 00:00 - 2016-10-14 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	16
Days Ahead/Behind (+/-):	1
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	1404.7
Depth At Last Casing mTVD:	1340.3

Summary of activities (24 Hours)

- Skidded cantilever to F-5. Removed hatches and hole covers
- RIH with innerstring / BHA.
- Removed tension cylinders, boat collision stool and deck centralizers
- Cut riser at 134,9m
- Pulled, cut and L/D tensioner joint
- Cut and pulled riser joints (3 out of 7)

Summary of planned activities (24 Hours)

- Continue cut and pull remaining riser joints
- R/D riser pulling equipment
- Bring tension cylinders to moonpool
- Install hatches and hole covers.
- Skid rig to F-15

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
02:30	02:45	0	moving -- skid	ok	Performed TBT for skidding rig
02:45	03:30	0	moving -- skid	ok	Skidded rig AFT to well F-5
03:30	03:45	0	moving -- skid	ok	Built handrail scaffold in moonpool. Meanwhile: Performed post-skid checks.
03:45	04:15	0	moving -- skid	ok	Removed hatch in moonpool
04:15	04:45	0	moving -- skid	ok	Built ring/fence around deck openings. Meanwhile: Performed TBT to run NT2 connector.
04:45	05:30	0	plug abandon -- other	ok	Pulled master bushing and removed fence around rotary. Ran NT2 connector and installed same on multibowl.
05:30	07:00	0	plug abandon -- other	ok	P/U and M/U cutter BHA
07:00	07:30	0	plug abandon -- other	ok	M/U Multibowl RT to inner string. Recorder up/down weight 75/72 ton. RIH and engaged Multibowl RT to multibowl by rotating elevator. M/U TDS.
07:30	07:45	0	plug abandon -- other	ok	Performed TBT for removal of tension cylinders
07:45	12:00	0	plug abandon -- other	ok	Bled off pressure on tension cylinders and transfered load to TDS. R/D tension cylinders, hubs and tensioner ring. Removed boat collision stool and centralizers at all decks. Installed hoses to multibowl outlets. Meanwhile: L/O 21 joints 5 1/2" DP from set-back. Performed TBT for cutting riser.
12:00	12:30	0	plug abandon -- other	ok	Took tension, 20 ton overpull. Staged up flow rate to 2400 lpm / 90 bar. Cut riser, lost overpull, good indication of cut.
12:30	13:00	0	plug abandon -- other	ok	Removed hoses and outlets from Multibowl.
13:00	13:45	0	plug abandon -- other	ok	Pulled riser until Multibowl at drill floor. Installed big C-plate and landed off riser.
13:45	14:00	0	plug abandon -- other	ok	B/O Multibowl RT. Installed false rotary.
14:00	14:15	0	plug abandon -- other	ok	Parked AFT PRS w/ Multibowl RT in safe position.
14:15	14:45	0	plug abandon -- other	ok	Pulled and R/B inner string.
14:45	15:00	0	plug abandon -- other	ok	R/B cutting BHA
15:00	15:30	0	plug abandon -- other	ok	P/U and M/U Multibowl RT
15:30	16:30	0	plug abandon -- other	ok	Pulled tensioner joint (Lift #1), cleaned riser for marine growth at centralizer deck. Installed master bushing and elevator. Landed riser onto elevator.
16:30	16:45	0	plug abandon -- other	ok	R/U cutting machine
16:45	17:45	0	plug abandon -- other	ok	Cut tensioner joint Significant wave height 2,7 m.
17:45	18:00	0	plug abandon -- other	ok	R/D cutting machine
18:00	18:30	0	plug abandon -- other	ok	L/O tensioner joint
18:30	19:00	0	plug abandon -- other	ok	Removed running tool. Installed cradle on HTS frame. Removed elevator. Cleared drill floor.
19:00	19:15	0	plug abandon -- other	ok	Performed TBT for cut and pull riser joints
19:15	19:30	0	plug abandon -- other	ok	Lifted riser and removed master bushing.
19:30	20:15	0	plug abandon -- other	ok	Pulled riser (lift #2). Cleaned off marine growth on centralizer deck (relatively big amounts of growth on spash zone joint).
20:15	20:30	0	plug abandon -- other	ok	Pulled riser flange to drill floor. Installed master bushing and elevator. Removed fairing and landed riser onto elevator.
20:30	20:45	0	plug abandon -- other	ok	R/U cutting machine
20:45	22:00	0	plug abandon -- other	ok	Cut riser joint. Knives jammed several times possibly due to movement. Changed 1 knife due to wear. Significant wave height between 2,8 and 3,3 m.
22:00	22:15	0	plug abandon -- other	ok	R/D cutting machine.
22:15	22:30	0	plug abandon -- other	ok	L/O riser joint (lift #2).

22:30	23:00	0	plug abandon -- other	ok	Pulled riser (lift #3) Installed elevator and master bushing. Landed riser onto elevator.
23:00	23:30	0	plug abandon -- other	ok	R/U cutting machine. Cut riser. R/D cutting machine. Significant wave height 3,5 m.
23:30	23:45	0	plug abandon -- other	ok	L/O riser joint (lift #3).
23:45	00:00	0	plug abandon -- other	ok	Pulled riser out of splash zone (lift #4).