

Summary report

Wellbore: 15/9-F-7

Period: 2007-10-10 00:00 - 2007-10-11 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	27
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-05-01 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2007-10-04

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	1085
Depth mTVD:	1077
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	828.2
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

Continued RIH with ESP on 7 5/8" tubing from 760 m to 800 m. Installed the tubing hanger and released from same. N/D the diverter and the riser. Installed the Tubing Bonnet, spacer spool and ball valve assembly. Leak tested cable penetrator seals in tubing bonnet to 69 bar (1000 psi). Leak tested the tubing bonnet cavity to 69 bar (1000 psi).

Summary of planned activities (24 Hours)

None

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	06:00	760	completion -- completion string	ok	Continued RIH with ESP on 7 5/8" tubing from 500 m to 760 m. Installed cable clamps every joint. Checked the Phoenix connection every hours.
06:00	07:00	800	completion -- completion string	ok	Continued RIH with ESP on 7 5/8" tubing from 760 m to 800 m. Installed cable clamps every joint.
07:00	07:30	800	completion -- bop/wellhead equipment	ok	Changed to 5½" DP inserts. Picked up, made up tubing hanger and installed cable clamp.
07:30	09:00	800	completion -- bop/wellhead equipment	ok	Rigged down the casing handling equipment and the casing tong.
09:00	11:30	800	completion -- bop/wellhead equipment	ok	Broke the fast connection. Orientated the tubing hanger by rotating hanger. Made up the fast connection to 17.7 kNm.
11:30	12:00	800	completion -- bop/wellhead equipment	ok	Removed the PS-21 slips and installed master bushing.
12:00	12:45	800	completion -- bop/wellhead equipment	ok	Lower the tubing hanger down to suitable working height. Installed the penetrator in tubing hanger. Leak tested the penetrator o-rings to 69 bars (1000 psi) for 10 minutes.
12:45	16:15	800	completion -- bop/wellhead equipment	ok	Spliced the cable to pigtail, as per Schlumberger splicing procedure.
16:15	16:45	800	completion -- bop/wellhead equipment	ok	Checked the electrical connection and rigged down the splicing equipment
16:45	17:15	800	completion -- bop/wellhead equipment	ok	Rigged up and leak tested the penetrator o-rings to 69 bars (1000 ps)i for 10 minutes.
17:15	18:00	800	completion -- bop/wellhead equipment	ok	Removed the master bushing and ran in with the tubing hanger.
18:00	18:30	826	completion -- bop/wellhead equipment	ok	Checked the electrical connection. Installed the master bushing continued running in with the tubing hanger. Landed the tubing hanger at the mark from the dummy run. 20.61 m.
18:30	20:00	826	completion -- bop/wellhead equipment	ok	Disconnected the tubing hanger running tool by rotating the landing string to the right 9 turns. Pulled out the tubing hanger running tool.
20:00	00:00	0	drilling -- bop/wellhead equipment	ok	N/D the diverter and the riser and laid out the riser.

Drilling Fluid

Sample Time	15:00
Sample Point	Reserve pit
Sample Depth mMD	1083
Fluid Type	Packer fluid
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	

Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	

Casing Liner Tubing

Start Time	
End Time	
Type of Pipe	Casing
Casing Type	
Outside diameter (in)	7.625
Inside diameter (in)	6.875
Weight (lbm/ft)	29.7
Grade	13 Cr-80
Connection	Vam TOP SC80
Length (m)	807.2
Top mMD	21
Bottom mMD	828.2
Description	
Comment	