

Summary report

Wellbore: 15/9-F-7

Period: 2015-02-04 00:00 - 2015-02-05 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	1
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-05-01 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2007-10-04

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	1083
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	828.2
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

Skidded catilever to F-7. Installed hatches. Nippled down flowline. Attempted to disconnect and pull tubing bonnet, spacer spool and ball valve.

Summary of planned activities (24 Hours)

Install surface riser and diverter. Release tubing hanger and pull ESP assemblies on 7 5/8" tubing. R/U WL for caliper log of casing.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
03:30	04:00	0	moving -- skid	ok	Well F-7 handed over from Production to D&W. Performed TBT for skidding rig with personnel from drilling, marine and technical departments.
04:00	05:30	0	moving -- skid	ok	Skidded the cantilever from F-9 to F-7
05:30	09:30	0	moving -- skid	ok	Unbolted weather deck hatches on F-7. Moved split hatches in moonpool. Meanwhile prepared for nipling down flowline on F-7. Removed nuts on ball valve and prepared for lifting ball valve, spacer spool and tubing bonnet.
09:30	10:30	0	moving -- skid	ok	Skidded cantilever from F-7 to F-9.
10:30	12:30	0	moving -- skid	ok	Unbolted F-9 drilling hatches. Moved F-7 hatch to F-9. Meanwhile nippled down flowline on F-7 and prepared for lifting ball valve, spacer spool and tubing bonnet.
12:30	13:15	0	moving -- skid	ok	Skidded cantilever from F-9 to F-7.
13:15	14:15	0	moving -- skid	ok	Installed split hatches on F-7.
14:15	15:00	0	workover -- other	ok	Performed pre-job meeting for securing F-7 flowline on XMT deck.
15:00	17:15	0	workover -- other	ok	Secured flowhose with S-piece attached on XMT deck. R/U to pull tubing bonnet, spacer spool and ball valve. Vetco installed bolts for releasing lockring on tubing bonnet. Held TBT for running surface riser. Meanwhile Production Dept shut down adjacent wells according to SimOps-procedure.
17:15	17:30	0	workover -- other	ok	Attempted to disconnect and pull tubing bonnet. Not able to pull assembly free.
17:30	00:00	0	workover -- other	ok	Attempted to disconnect tubing bonnet. Adjusted lockring releasing bolts. Worked tension 0-4 ton. Not able to move bonnet. Pressured up tubing bonnet cavity to pump tubing bonnet from below. Continued adjusting releasing bolts and working tension up/down. Tubing bonnet moved up, but slightly skewed. 4-5 mm movement close to the penetrator, 5-7 mm 180 degrees off the penetrator. Continued attempting to release tubing bonnet. Attempted to wiggle assembly horizontally with chain hoists connected to spacer spool at XMT deck. Installed hydraulic jacks to prevent tubing bonnet from dropping back down.