

Summary report

Wellbore: 15/9-F-7

Period: 2015-02-08 00:00 - 2015-02-09 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	5
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-05-01 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2007-10-04

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	1083
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	1062
Depth At Last Casing mTVD:	1056.7

Summary of activities (24 Hours)

RIH with ESP assemblies on 7 5/8" tubing. P/U and M/U tubing hanger, spliced ESP cable to same. Landed TH. Nippled down diverter and surface riser. Installed tubing bonnet, spacer spool and ball valve. Commenced final pressure tests at WH. Bolted flowline to ball valve. Installed hatch covers.

Summary of planned activities (24 Hours)

N/A

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	05:45	771	completion -- completi on string	ok	RIH with ESP assemblies on 7 5/8" tubing from 323 m to 771 m. M/U control line clamp on every connection. Schlumberger megger tested power cable at 323 m, 455 m and 624 m. Avg running speed 6,9 joints/hr.
05:45	06:00	771	completion -- completi on string	ok	Performed TBT for removing compact auto slips. Removed compact auto slips and installed master bushings. Meanwhile Schlumberger megger tested power cable.
06:00	06:30	782	completion -- completi on string	ok	RIH with ESP assemblies on 7 5/8" tubing from 771 m to 782 m. Set manual slips. P/U and M/U 7 5/8" tubing pup joint.
06:30	06:45	782	completion -- bop/well head equipment	ok	Performed TBT for P/U tubing hanger. Changed elevator inserts to 5 1/2".
06:45	07:00	782	completion -- bop/well head equipment	ok	P/U TH/RT assembly from HTS.
07:00	07:15	782	completion -- bop/well head equipment	ok	Performed TBT with day crew.
07:15	08:00	792	completion -- bop/well head equipment	ok	B/O FAST connector. Oriented tubing hanger. M/U FAST connector.
08:00	08:45	792	completion -- bop/well head equipment	ok	RIH with tubing hanger to working height. Mounted penetrator in TH, measured cable cutting point. Disassembled penetrator and spaced out for cable splice. Performed final electrical checks on cable. Removed banana sheave from PRS.
08:45	15:15	792	completion -- bop/well head equipment	ok	Cut cable and spooled back remaining cable to reel. Spliced cable to penetrator pigtails.
15:15	16:00	795	completion -- bop/well head equipment	ok	Installed penetrator in hanger, installed clamps on cable. Pressure tested penetrator seals, 69 bar / 10 min. Tested downhole system after splicing - ok.
16:00	16:30	795	completion -- bop/well head equipment	ok	Installed Vetco O-ring for tubing hanger. Removed master bushings.
16:30	17:30	795	completion -- bop/well head equipment	ok	R/D Weatherford tong.
17:30	18:15	819.3	completion -- bop/well head equipment	ok	P/U DP landing stand, M/U same to TH RT. RIH and landed TH.
18:15	18:30	10	completion -- bop/well head equipment	ok	Disconnected RT. POOH with landing string.
18:30	19:30	10	completion -- bop/well head equipment	ok	Schlumberger tested ESP system through landing lead. Meanwhile performed TBT for nipping down diverter and surdface riser.
19:30	19:45	0	completion -- bop/well head equipment	ok	L/D tubing hanger running tool.
19:45	20:00	0	completion -- bop/well head equipment	ok	Removed BX elevator. Installed chains and lifting bridle on TDS. Pulled master bushings.
20:00	20:30	0	completion -- bop/well head equipment	ok	Pulled diverter, parked and secured same in set back. Verified adjacent wells shut-in according to SimOps-procedure.
20:30	22:00	0	completion -- bop/well head equipment	ok	Attached chains/slings to surface riser. Disconnected riser and pulled same to surface. L/D surface riser to HTS with crane assist.
22:00	22:45	0	completion -- other	ok	Removed surface riser from HTS. Placed tubing bonnet/spacer spool/ball valve-assy on HTS. Meanwhile performed TBT for P/U and run assy.
22:45	23:15	0	completion -- other	ok	P/U, run and installed tubing bonnet/spacer spool/ ball valve-assy. Closed ball valve and disassembled pad eyes. Production Dept informed that heavy lift landed, according to SimOps-procedure.
23:15	23:45	0	completion -- other	ok	Lifted flowhose with S-piece onto ball valve with tugger through rotary. Bolted flowline to ball valve. Bolts to be torqued-up at later stage by Production Dept. Simultaneously commenced pressure testing of penetrator seals in tubing bonnet, tubing bonnet cavity and annulus insert valve.
23:45	00:00	0	completion -- other	ok	Installed hatch cover on F-7. Meanwhile continued pressure testing penetrator seals in tubing bonnet, tubing bonnet cavity and annulus insert valve.