

Summary report

Wellbore: 15/9-F-7

Period: 2016-07-28 00:00 - 2016-07-29 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	1
Days Ahead/Behind (+/-):	1
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-05-01 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2007-10-04

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	leak off test
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	1062
Depth At Last Casing mTVD:	1056.7

Summary of activities (24 Hours)

- Skidded rig to F-7
- Rigged down surface equipment on wellhead
- Installed surface riser and diverter
- Retrieved and L/O TH
- Pulled tubing

Summary of planned activities (24 Hours)

- Pull 12 tubing joints
- Engage spear at surface and RIH to 849m. Leave tubing in well
- Install EZSV and place balanced cement plug
- Rig down surface riser and diverter
- Skid to next well (F-14)

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
09:00	09:15	0	moving -- skid	ok	Performed TBT for skidding to F-7
09:15	09:30	0	moving -- skid	ok	Finalized skidding checklists. Removed access stairs to cantilever.
09:30	10:30	0	moving -- skid	ok	Skidded rig over well F-7.
10:30	10:45	0	moving -- skid	ok	Installed access stairs to cantilever.
10:45	11:00	0	plug abandon -- other	ok	Performed TBT for pulling hatches on F-7.
11:00	11:30	0	plug abandon -- other	ok	Confirmed no pressure in well. Opened up bleed off valve and ball valve on well head.
11:30	11:45	0	plug abandon -- other	ok	Pulled hatch.
11:45	13:00	0	plug abandon -- other	ok	Attached lifting arrangement for spool piece to TDS and tuggers using double securing. Adjusted lock ring on well head. Pulled spool piece to drill floor and L/O same.
13:00	13:15	0	plug abandon -- other	ok	Installed master bushing. Installed hatch cover in moonpool.
13:15	14:15	0	plug abandon -- other	ok	Cleaned and prepared seal area on well head. Meanwhile: Performed TBT P/U surface riser.
14:15	14:45	0	plug abandon -- other	ok	P/U surface riser from cantilever.
14:45	15:00	0	plug abandon -- other	ok	Performed TBT for running and landing surface riser on WH.
15:00	15:30	0	plug abandon -- other	ok	Removed master bushing and hatch cover in moonpool. RIH and landed surface riser on NT2 connector. Pulled 2 ton overpull, confirmed NT2 connector properly latched.
15:30	16:00	0	plug abandon -- other	ok	Removed lifting arrangement from TDS. Installed master bushing.. Meanwhile: Installed "half moon" hatch around riser.
16:00	16:15	0	plug abandon -- other	ok	Performed TBT for diverter handling
16:15	17:30	0	plug abandon -- other	ok	P/U diverter from set-back. Observed chunks of cement in diverter overshot. Cleaned/washed same.
17:30	17:45	0	plug abandon -- other	ok	Installed diverter
17:45	18:15	0	plug abandon -- other	ok	Removed lifting arrangement from TDS bails. Installed 5 1/2" elevator.
18:15	18:30	0	plug abandon -- other	ok	Performed TBT for BHA handling
18:30	18:45	0	plug abandon -- other	ok	P/U and M/U Retrieval tool
18:45	19:00	6	plug abandon -- other	ok	RIH w/ retrieval tool from surface to 6m.
19:00	19:15	6	plug abandon -- other	ok	Performed TBT with ongoing crew for continuing RIH with retrieval tool
19:15	19:30	20	plug abandon -- other	ok	RIH w/ retrieving tool on 5 1/2" drill pipe to 20m. Enganged retrieving tool with 10 turns LH.
19:30	19:45	6	plug abandon -- other	ok	POOH w/ retrieving tool and completion string on 5 1/2" DP to 6 m and set slips on 5 1/2" pup. No overpull observed, up weight 97 ton
19:45	20:00	6	plug abandon -- other	ok	Performed TBT for rigging up handling equipment and spooling unit for electrical cable to ESP.
20:00	23:45	6	plug abandon -- other	ok	R/U casing handling equipment and spooling unit. Needed to move pipe from set-back to get enough space for spooling unit. Built shelter with scaffolding above spool operating panel.
23:45	00:00	0	plug abandon -- other	ok	POOH with tubing hanger and installed FMS slips.