

Summary report

Wellbore: 15/9-F-9

Period: 2008-09-05 00:00 - 2008-09-06 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	21
Days Ahead/Behind (+/-):	6.1
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-09 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-08-31

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	1085
Depth mTVD:	1075.9
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	1064
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

Continued RIH with ESP on 7 5/8" tubing from 699m to 806m. Made up Tubing Hanger and Penetrator. Installed the tubing hanger and released RT from same. Nipped down Diverter and surface riser.

Summary of planned activities (24 Hours)

Install Tubing Bonnet, spacer spool and ball valve assembly. Leak test the tubing bonnet cavity to 69 bar (1000 psi). Skid Cantilever to F-15. Rig up for run drilling riser. Start to run Drilling riser.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	06:00	699	completion -- completion string	ok	Continued RIH with ESP on 7 5/8" casing in stand from 163m to 699m. Installed cable clamps every joint. Checked the Phoenix connection frequently. Running speed: 90 m/hr. Parallel activity: Injected slop in well F14.
06:00	09:30	806	completion -- completion string	ok	Held tool box and continued RIH with ESP on 7 5/8" casing, picked up singles from cantilever from 699m to 807m. Installed cable clamps every joint. Checked the Phoenix connection frequently. Parallel activity: Injected slop in well F14. Derrick insp. Daily maintenance Worked on flow line hose on wellhead. Performed BOP test to 15 k.
09:30	09:45	806	completion -- bop/wellhead equipment	ok	Changed elevator inserts to 5½"
09:45	10:00	806	completion -- bop/wellhead equipment	ok	Held tool box talk prior to pick up and make up Tubing Hanger.
10:00	11:45	806	completion -- bop/wellhead equipment	ok	Picked up complete Tubing Hanger/swivel sub assembly and made up to 7 5/8" tubing. Attempted to brake FAST connection. Modified dies to brake FAST connection.
11:45	12:00	806	completion -- bop/wellhead equipment	ok	Installed big wheels to casing tong due to high stick up of FAST connection.
12:00	12:30	806	completion -- bop/wellhead equipment	ok	Broke FAST connection, Orientated hanger by rotating hanger assy in FAST connector according to Schlumberger procedure, and made up FAST connection.
12:30	13:15	806	completion -- bop/wellhead equipment	ok	Held tool box talk, removed slips, Master Bushing and disconnected casing tong.
13:15	14:00	806	completion -- bop/wellhead equipment	ok	Installed penetrator and performed cable test to 1100 psi (76 bars) 10 min.
14:00	14:45	812	completion -- bop/wellhead equipment	ok	Spaced out and measured for cutting length of control cable.
14:45	19:00	812	completion -- bop/wellhead equipment	ok	Checked electrical down hole system before cutting main cable. Cut main cable. Spliced cable to pigtail. Checked electrical system. Parallel activity: Installed RLGF on F-15
19:00	19:30	812	completion -- bop/wellhead equipment	ok	Held tool box talk and checked equipment.
19:30	20:00	812	completion -- bop/wellhead equipment	ok	Attached penetrator to tubing hanger. Parallel activity: Continuing BOP test to 15k. Installed 4 tension cylinders F-15,
20:00	20:45	812	completion -- bop/wellhead equipment	ok	Leak tested penetrator "O"-rings in tubing hanger, to 69 bars for 10 minutes. Checked electrical system.
20:45	21:30	834	completion -- bop/wellhead equipment	ok	Removed Master bushing. RIH with Tubing Hanger and landed off at surface well head. 20.9m.
21:30	22:30	0	completion -- bop/wellhead equipment	ok	Checked electrical system. Cable resistance 2000 mega OHM. Released test lead. Installed master bushing. Backed off landing string, pulled out and laid down landing string.
22:30	23:45	0	completion -- bop/wellhead equipment	ok	Removed casing tong. Rigged down tubing handling equipment. Laid out running tool.
23:45	00:00	0	completion -- bop/wellhead equipment	ok	Held tool box talk prior to rig down ESP electrical cable and sheave from derrick.

Drilling Fluid

Sample Time	10:00	22:00
Sample Point	Reserve pit	Reserve pit
Sample Depth mMD	1083	1083
Fluid Type	Packer fluid	Packer fluid
Fluid Density (g/cm3)	1.03	1.03
Funnel Visc (s)	-999.99	-999.99
Mf (I)		
Pm (I)		
Pm filtrate (I)		
Chloride (I)		

Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	-999.99	-999.99
Yield point (Pa)	-999.99	-999.99
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT ()		
Comment		