

Summary report

Wellbore: 15/9-F-9

Period: 2009-06-24 00:00 - 2009-06-25 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	1
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-09 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-08-31

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	1085
Depth mTVD:	1075.9
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	1064
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

Well handed over from production. Removed flowline. Pulled spacer spool and tubing bonnet. Installed surface riser and diverter. RU and pulled 7 5/8" tubing with ESP and cable from 834 m to 746 m.

Summary of planned activities (24 Hours)

Pull 9 7/8" tubing with ESP and cable. Rig up to perform cement bond log.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
06:00	06:30	0	workover -- other	ok	Well handed over from production.
06:30	09:30	0	workover -- other	ok	Performed pre job meeting with involved personnel. Prepared for and disconnected surface cable.
09:30	10:15	0	workover -- other	ok	Disconnected flow line and secured same on XMT deck.
10:15	10:45	0	workover -- other	ok	Prepared for lifting of spacer spool.
10:45	11:00	0	workover -- other	ok	Performed TBT prior to continue work on wellhead, crewchange.
11:00	12:15	0	workover -- other	ok	Installed blank cap on flowline hose. Opened annulus inlet, tested port and ball valve and verified no pressure or hydrocarbons.
12:15	12:30	0	workover -- other	ok	Performed TBT prior to dual lift operation of spacer spool.
12:30	15:15	0	workover -- other	ok	Disconnected and lifted spacer spool and tubing bonnet with ball valve to drill floor. Used double lift slings for the lifting operation.
15:15	16:30	0	workover -- other	ok	Installed masterbushing. Cleaned the pulled assembly, moved same to moonpool and laid down for inspection. Meanwhile inspected wellhead prior to pickin g up riser.
16:30	16:45	0	workover -- other	ok	Held toolbox talk with all involved personnel.
16:45	17:45	0	workover -- other	ok	Picked up riser. Removed master bushing and outer ring. Lowered riser and made up to wellhead.
17:45	18:15	0	workover -- other	ok	Secured riser with BOP horizontal tension system in moonpool.
18:15	19:30	0	workover -- other	ok	Held toolbox talk. Rigged up to install diverter.
19:30	20:30	0	workover -- other	ok	Ran diverter and landed off on riser. Installed master bushings.
20:30	23:15	0	workover -- other	ok	Held toolbox talk. Rigged up sheaves in derrick for ESP cables. Rigged down diverter handling equipment.
23:15	23:45	0	workover -- other	ok	Rigged up 5 1/2" handling equipment.
23:45	00:00	834	workover -- other	ok	Picked up and MU hanger running tool to landing string.