

Summary report

Wellbore: 15/9-F-9

Period: 2009-06-27 00:00 - 2009-06-28 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	4
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-09 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-08-31

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	
Formation strength (g/cm3):	1.03
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	1085
Depth mTVD:	1075.9
Plug Back Depth mMD:	650
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	1064
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

Ran in hole with EZSV plug to 878 m and sat same. Pulled running out of the hole.

Ran in hole with RTTS test packer and sat same at 222 m. Tested the EZSV from above to 126 bar. Released and retrieve RTTS.

Made up cement stinger and ran in hole to 875 m. Circulated btms up with 138 bar/4000 lpm.

Pumped 20 m3 of DW spacer ahead of cement. Mixed and pumped 16,8 m3 1,9 sg cement (800 lpm) and displaced same with 5,1m3 of DW. Cement plug #1 placed at 878 m to 650 m.

Pulled out of the hole with cement stinger.

Summary of planned activities (24 Hours)

Run in hole with 12-1/4" drift assembly to 500 m to drift casing.

Wait for cement plug # 1 to set up.

Test/tag cement plug # 1

Set cement plug # 2 from 650 m to 590 m.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	03:30	0	workover -- other	ok	Continued repeat logging pass from 695 m to surface.
03:30	04:45	0	workover -- other	ok	Laid out logging string and rigged down wireline equipment. Discussed barrier situation with onshore. Log interpretation to be found in "DBR 14. Logging remarks".
04:45	05:45	0	workover -- other	ok	Changed handling equipment for 5-1/2" DP and rigged up for running EZSV. Pick up and made up EZSV with running tool.
05:45	06:00	50	workover -- other	ok	Ran in hole with EZSV plug on DP at 50 m..
06:00	07:00	366	plug abandon -- mechanical plug	ok	Ran in hole with EZSV plug on DP to 366 m.
07:00	08:45	878	plug abandon -- mechanical plug	ok	Toolbox talk with new shift. Ran in from 366 m to EZSV setting depth 878 m. Running speed 1,5 min/std, filling pipe every 5 stds.
08:45	09:30	878	plug abandon -- mechanical plug	ok	Position EZSV plug at 878 m in neutral weight (=95 t). Sat EZSV and observed sleeve to shear at 117 ton. RIH and tagged the EZSV with 10 t - OK.
09:30	10:30	15	plug abandon -- mechanical plug	ok	Pulled out of hole with running tool from 878 m to 15 m.
10:30	11:00	0	plug abandon -- mechanical plug	ok	Changed out PS-21 slips to master bushing and laid out EZSV running tool
11:00	13:30	0	plug abandon -- mechanical plug	ok	Had Tool box talk prior to picking up RTTS Made up side entry sub assembly. PU and MU Halliburton RTTS assembly and confirmed same to be open.
13:30	15:30	219	plug abandon -- mechanical plug	ok	Ran in hole to 222 m. Flushed RTTS packer sealing interval with SW 400-800 lpm. Position RTTS at 219 m and set same.
15:30	16:30	219	plug abandon -- mechanical plug	ok	Made a line test 200 bar OK. Pressure tested the RTTS to 126 bar/10 min. OK. Volume pumped/returned 349 l.
16:30	17:45	11	plug abandon -- mechanical plug	ok	Rigged down cement hose and released RTTS packer. Pulled out of the hole from 219 m to 11 m.
17:45	18:15	0	plug abandon -- mechanical plug	ok	Laid out RTTS assembly. Cleared and cleaned rig floor.
18:15	18:30	0	plug abandon -- cement plug	ok	Held toolbox talk with crew prior to running in hole with 3-1/2" DP
18:30	19:15	0	plug abandon -- cement plug	ok	Rigged up handling equipment for 3-1/2" DP. Grease equipment.
19:15	20:00	319	plug abandon -- cement plug	ok	Made up cement stinger to string and ran in hole to 319 m.
20:00	22:15	875	plug abandon -- cement plug	ok	Change handling gear to 5-1/2" DP and ran in hole from 319 m to 875 m. Circulated btms up at 4000 lpm and 138 bar.
22:15	22:30	875	plug abandon -- cement plug	ok	Held tool box talk to crew prior to cement job
22:30	23:30	875	plug abandon -- cement plug	ok	Laid out single and installed 3m pup, side entry sub and FOSV onto string. Made string up to TDS. Confirmed line up and conducted line test 200 bar/5 min.
23:30	00:00	875	plug abandon -- cement plug	ok	Pumped 20 m3 DW as a spacer. 2000 lpm/42 bar with mud pump.