

Summary report

Wellbore: 15/9-F-9 A

Period: 2009-07-13 00:00 - 2009-07-14 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	11
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2009-06-23 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-07-08

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	1206
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	1201
Depth At Last Casing mTVD:	1012

Summary of activities (24 Hours)

Installed penetrator incluning seals through hanger. Spaced out and spliced cable. Attached and pressure tested penetrator o-ring to 69 bar / 10 min. OK. RIH and landed hanger 20,92m in on landing string. L/D tubing hanger. Removed casing tong. Made several attempts to disconnect riser, no go.

Summary of planned activities (24 Hours)

Remove riser. Install tubing bonnet assembly. Leak test connections to 69 bar.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:30	357	completion -- completion string	ok	Ran 7 5/8" tubing from 273 m to 357 m.
02:30	02:45	357	completion -- completion string	ok	Performed electrical check of down hole system. Changed inserts in elevator. Confirmed remaining liner joints on deck-OK.
02:45	03:15	357	completion -- bop/wellhead equipmen t	ok	Made up tubing hanger/swivel assembly.
03:15	05:00	357	completion -- bop/wellhead equipmen t	ok	Broke FAST connection. Oriented the tubing hanger. Made up FAST connection. Cleared rig floor of redundant equipment.
05:00	06:00	357	completion -- bop/wellhead equipmen t	ok	Installed clamps on tubing for protection while removing hydraulic power slips and installing master bushing. Removed hydraulic power sli ps.
06:00	07:00	0	completion -- bop/wellhead equipmen t	ok	Installed penetrator incluning seals through hanger.
07:00	08:15	0	completion -- bop/wellhead equipmen t	ok	Schlumberger prepared for electrical cable splice.
08:15	12:00	0	completion -- test scsssv	ok	Spaced out and spliced cable.
12:00	12:15	0	completion -- test scsssv	ok	Attached penetrator to hanger.
12:15	12:30	0	completion -- test scsssv	ok	Pressure tested penetrator o-ring to 69 bar / 10 min. OK.
12:30	13:45	0	completion -- test scsssv	ok	Tested electric cable. TBT prior to pull maststr bushing.
13:45	14:00	0	completion -- test scsssv	ok	Ran hanger through rotary table. Had to remove master bushing.
14:00	14:45	20.9	completion -- bop/wellhead equipmen t	ok	RIH and landed hanger 20,92m in on landing string.
14:45	15:00	20.9	completion -- bop/wellhead equipmen t	ok	Checked electrical cable, OK.
15:00	15:15	0	completion -- bop/wellhead equipmen t	ok	Disconnected Tubing Hanger Running Tool and POOH with same.
15:15	15:30	0	completion -- bop/wellhead equipmen t	ok	TBT prior to remove casing tong.
15:30	16:00	0	completion -- bop/wellhead equipmen t	ok	Removed casing tong.
16:00	16:30	0	completion -- test scsssv	ok	B/O and L/D Running Tool on deck.
16:30	17:00	0	completion -- bop/wellhead equipmen t	ok	Cleared and cleaned rigfloor.
17:00	18:15	0	completion -- bop/wellhead equipmen t	ok	TBT / SJA and preparation to pull diverter.
18:15	19:00	0	completion -- bop/wellhead equipmen t	ok	Pulled master bushing, installed handrails around rotary. Installed lifting equipment for diverter.
19:00	19:15	0	completion -- bop/wellhead equipmen t	ok	TBT prior to pull diverter.
19:15	19:45	0	completion -- bop/wellhead equipmen t	ok	Pulled diverter and L/D same on deck.
19:45	20:45	0	completion -- bop/wellhead equipmen t	ok	Rigged up double set of slings for pulling riser, held TBT.
20:45	00:00	0	completion -- bop/wellhead equipmen t	ok	Installed slings and attempted to pull riser. No go.

Drilling Fluid

Sample Time	22:00
Sample Point	Reserve pit
Sample Depth mMD	1206
Fluid Type	Packer fluid
Fluid Density (g/cm3)	103
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	

Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	