

Summary report

Wellbore: 15/9-F-9 A

Period: 2015-01-28 00:00 - 2015-01-29 00:00

|                          |                  |
|--------------------------|------------------|
| Status:                  | normal           |
| Report creation time:    | 2018-05-03 13:53 |
| Report number:           | 3                |
| Days Ahead/Behind (+/-): |                  |
| Operator:                | Statoil          |
| Rig Name:                | MÆRSK INSPIRER   |
| Drilling contractor:     | Maersk Drilling  |
| Spud Date:               | 2009-06-23 00:00 |
| Wellbore type:           |                  |
| Elevation RKB-MSL (m):   | 54.9             |
| Water depth MSL (m):     | 91               |
| Tight well:              | Y                |
| HPHT:                    | Y                |
| Temperature (I):         |                  |
| Pressure (I):            |                  |
| Date Well Complete:      | 2009-07-08       |

|                             |         |
|-----------------------------|---------|
| Dist Drilled (m):           | -999.99 |
| Penetration rate (m/h):     | -999.99 |
| Hole Dia (I):               |         |
| Pressure Test Type:         |         |
| Formation strength (g/cm3): | 0       |
| Dia Last Casing (I):        |         |

|                                   |      |
|-----------------------------------|------|
| Depth at Kick Off mMD:            |      |
| Depth at Kick Off mTVD:           |      |
| Depth mMd:                        | 1206 |
| Depth mTVD:                       |      |
| Plug Back Depth mMD:              |      |
| Depth at formation strength mMD:  | 0    |
| Depth At Formation Strength mTVD: | 0    |
| Depth At Last Casing mMD:         | 1201 |
| Depth At Last Casing mTVD:        | 1012 |

Summary of activities (24 Hours)

L/D tubing hanger and RT to deck. POOH and L/D 5 7/8" tubing with control line. Commenced L/D ESP assemblies.

Summary of planned activities (24 Hours)

Log 13 3/8" casing. R/D WL equipment. Install boreprotector. RIH and install Timelock plug. Pressure test casing. Circulate and clean well. Release Timelock plug and POOH with same. Pull boreprotector. M/U and RIH with ESP assemblies on 7 5/8" tubing.

Operations

| Start time | End time | End Depth mMD | Main - Sub Activity                | State | Remark                                                                                                                                                                                                         |
|------------|----------|---------------|------------------------------------|-------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 00:00      | 03:00    | 358           | workover -- completion string      | ok    | Continued installing casing handling equipment. Meanwhile checked banana sheave in derrick. Removed clamp from first tubing joint and cut ESP control cable.                                                   |
| 03:00      | 03:15    | 358           | workover -- bop/wellhead equipment | ok    | Performed TBT for L/D hanger and POOH with 7 5/8" tubing.                                                                                                                                                      |
| 03:15      | 03:45    | 358           | workover -- bop/wellhead equipment | ok    | B/O tubing hanger assembly with RT. L/D and secured same on deck.                                                                                                                                              |
| 03:45      | 04:15    | 358           | workover -- completion string      | ok    | Changed BX inserts to 7 5/8" tubing. Moved AFT HRN back to allow more room for TDS to pass casing tong.                                                                                                        |
| 04:15      | 07:00    | 297           | workover -- completion string      | ok    | POOH with 7 5/8" tubing with ESP assemblies and control cable from 358 m to 297 m. Disconnected cable clamps and spooled power cable to the spooling unit.                                                     |
| 07:00      | 08:15    | 297           | interruption -- repair             | ok    | Troubleshoot and function tested guide arm on HTS. Meanwhile repaired Weatherford casing guide; removed guide arm, checked and secured piston.                                                                 |
| 08:15      | 11:00    | 225           | workover -- completion string      | ok    | POOH with 7 5/8" tubing with ESP assemblies and control cable from 297 m to 225 m. Disconnected cable clamps and spooled power cable to the spooling unit.                                                     |
| 11:00      | 15:30    | 225           | interruption -- wait               | ok    | Secured drillfloor. Stop in operation due to crew change. Meanwhile observed missing armor on ESP cable pulled out of hole.                                                                                    |
| 15:30      | 15:45    | 225           | workover -- completion string      | ok    | Performed TBT with new drilling crew for POOH.                                                                                                                                                                 |
| 15:45      | 19:00    | 92            | workover -- completion string      | ok    | POOH with 7 5/8" tubing with ESP assemblies and control cable from 225 m to 92 m. Disconnected cable clamps and spooled power cable to the spooling unit.                                                      |
| 19:00      | 19:30    | 92            | workover -- completion string      | ok    | Performed TBT with new drilling crew for POOH.                                                                                                                                                                 |
| 19:30      | 20:30    | 21            | workover -- completion string      | ok    | POOH with 7 5/8" tubing with ESP assemblies and control cable from 92 m to 21 m. Disconnected cable clamps and spooled power cable to the spooling unit. Recovered total 30 tubing clamps - none left in hole. |
| 20:30      | 21:00    | 21            | workover -- completion string      | ok    | Performed TBT for changing handling equipment and L/D ESP assemblies.                                                                                                                                          |
| 21:00      | 22:00    | 21            | workover -- completion string      | ok    | Disconnected banana sheave from hang off line. Lowered sheave and cable to drill floor.                                                                                                                        |
| 22:00      | 23:00    | 21            | workover -- completion string      | ok    | Removed Weatherford autoslips. Installed master bushings and Schlumberger stove table.                                                                                                                         |
| 23:00      | 00:00    | 21            | workover -- completion string      | ok    | Commenced dismantling and L/D ESP assemblies.                                                                                                                                                                  |