

Summary report

Wellbore: 15/9-F-15 C

Period: 2009-01-25 00:00 - 2009-01-26 00:00

|                          |                   |
|--------------------------|-------------------|
| Status:                  | normal            |
| Report creation time:    | 2018-05-03 13:52  |
| Report number:           | 8                 |
| Days Ahead/Behind (+/-): | 25.6              |
| Operator:                | StatoilHydro      |
| Rig Name:                | MÆRSK INSPIRER    |
| Drilling contractor:     | Mærsk Contractors |
| Spud Date:               | 2009-01-19 00:00  |
| Wellbore type:           |                   |
| Elevation RKB-MSL (m):   | 54.9              |
| Water depth MSL (m):     | 91                |
| Tight well:              | Y                 |
| HPHT:                    | Y                 |
| Temperature (I):         |                   |
| Pressure (I):            |                   |
| Date Well Complete:      | 2009-02-14        |

|                             |                          |
|-----------------------------|--------------------------|
| Dist Drilled (m):           | 0                        |
| Penetration rate (m/h):     | -999.99                  |
| Hole Dia (in):              | 12.25                    |
| Pressure Test Type:         | formation integrity test |
| Formation strength (g/cm3): | 1.56                     |
| Dia Last Casing (I):        |                          |

|                                   |        |
|-----------------------------------|--------|
| Depth at Kick Off mMD:            |        |
| Depth at Kick Off mTVD:           |        |
| Depth mMd:                        | 2920   |
| Depth mTVD:                       | 2748   |
| Plug Back Depth mMD:              |        |
| Depth at formation strength mMD:  | 2562   |
| Depth At Formation Strength mTVD: | 2418   |
| Depth At Last Casing mMD:         | 2561.8 |
| Depth At Last Casing mTVD:        | 2416.2 |

Summary of activities (24 Hours)

RIH with 10 3/4" casing to 2001 m MD. Rigged up FAC tool. Troubleshoot BX and spider elevators. RIH with 10 3/4" casing stands from 2001 m to 2560 m MD, circulated at 13 3/8" shoe. RIH with 10 3/4" casing stand to 2770 m MD. Rigged down spider elevator, autoslips and bails. Rigged up for running DP. Made up 10 3/4" casing and ran below rotary.

Summary of planned activities (24 Hours)

Rig down casing tong, RIH with 9 5/8" x 10 3/4" casing on 5 1/2" HWDP. Pick up cement head and land 10 3/4" casing hanger. Circulate. Cement casing. POOH with PADPRT. Set 10 3/4" casing hanger lock down sub. Install 10 3/4" wearbushing. Set RTTS.

Operations

| Start time | End time | End Depth mMD | Main - Sub Activity  | State | Remark                                                                                                                                                                                                                                                                                                                       |
|------------|----------|---------------|----------------------|-------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 00:00      | 01:30    | 1113          | drilling -- casing   | ok    | Dressed PDM for picking up 10 3/4" casing. Changed to 10 3/4" BX4 elevator. Changed inserts in PS-21. Dressed tong for 10 3/4" casing. Moved roller section from forward to aft cantilever. Made up 10 3/4" swadge to kelly cock. Moved redundant 9 5/8" casing to fwd stb bay. Counted 9 5/8" joints left on deck, 37 - ok. |
| 01:30      | 06:00    | 1580          | drilling -- casing   | ok    | Made up 9 5/8" x 10 3/4 x-over. RIH with 10 3/4" 60,7# 13Cr80 VamTop casing from 1113 m to 1580 m MD. Filled every 10th casing joint with OBM.                                                                                                                                                                               |
| 07:00      | 07:15    | 1700          | drilling -- casing   | ok    | Held toolbox talk / handover meeting.                                                                                                                                                                                                                                                                                        |
| 07:15      | 10:45    | 2001          | drilling -- casing   | ok    | RIH with 10 3/4" 60,7# 13Cr80 VamTop casing from 1700 m to 2001 m MD. Filled every 5th casing joint with OBM.                                                                                                                                                                                                                |
| 10:45      | 11:30    | 2001          | drilling -- casing   | ok    | Removed power rollers on cantilever. Cleared excess equipment from drillfloor prior to running casing stands from derrick.                                                                                                                                                                                                   |
| 11:30      | 11:45    | 2001          | drilling -- casing   | ok    | Held toolbox talk prior to running 10 3/4" casing stands.                                                                                                                                                                                                                                                                    |
| 11:45      | 12:15    | 2001          | interruption - other | ok    | Attempted to latch BX elevator onto casing stand in PRS - negative. Troubleshoot. Decided to change to spider elevator.                                                                                                                                                                                                      |
| 12:15      | 16:00    | 2001          | drilling -- casing   | ok    | Rigged down BX4 elevator and bails. Rigged up 15 ft bails. Made up FAC tool to TDS. Installed and hooked up spider elevator.                                                                                                                                                                                                 |
| 16:00      | 19:45    | 2001          | interruption - other | ok    | Function tested spider elevator. Observed air supply problem from TDS. Troubleshoot problem. Changed 2 way pneumatic valve on TDS.                                                                                                                                                                                           |
| 19:45      | 20:00    | 2001          | interruption - other | ok    | Held toolbox talk for running 10 3/4" casing stands.                                                                                                                                                                                                                                                                         |
| 20:00      | 23:15    | 2560          | drilling -- casing   | ok    | RIH with 10 3/4" casing stands from 2001 m to 2560 m MD. Filled every stand with OBM.                                                                                                                                                                                                                                        |
| 23:15      | 00:00    | 2560          | drilling -- casing   | ok    | Stabbed 10 3/4" FAC packer into casing with 8 MT setback. Commenced pumping, mud sprayed accross packer, not holding pressure. Set down 15 MT on FAC packer. Stepped up rate to 1330 lpm / SPP 31 bar. Circulated for 10 min, stable pressure and no losses. Took up/down weights 256/199 MT.                                |