

Summary report

Wellbore: 15/9-F-15 C

Period: 2013-10-15 00:00 - 2013-10-16 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	57
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	3049
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	2914.8
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

Cut FLX-4.
POOH and L/D cutting BHA #3.
RIH w/ overshot and retrieved DHSV/FLX assembly. L/O same.
RIH w/ overshot and engaged 7" tubing cut at 761 m. Pulled lower completion from PBR w/o overpull.
POOH with overshot BHA and lower completion.

Summary of planned activities (24 Hours)

POOH and L/O 7 tubing and sub assemblies. Remove control lines.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:45	503.1	workover -- other	ok	Marked pipe at land off point 503,1 m. Picked up 0,98 m to position cutter at planned cut depth 500,6 m. Marked pipe. Landed string on top cut and verified space out. Filled pipe w/ 400 lpm.
00:45	02:00	503.1	workover -- other	ok	Positioned string at cut depth. Cut FLX according to Baker instructions. 100 rpm, 400 - 800 lpm, 5 - 8 kNm. Observed pressure drop, increased flow to 1000 lpm and kept cutting for 5 min. Stopped rotation and set down weight. Released FLX approx. 10 cm downwards. Repeated to set down 10 t for 10 min as per Baker instructions.
02:00	02:15	503.1	workover -- other	ok	Flow check, well stable.
02:15	03:15	33	workover -- other	ok	POOH w/ modified FLX cutting BHA #3 on 5 1/2" DP from 503 m to 33 m. Pulled wet.
03:15	03:30	33	workover -- other	ok	Removed PS 21 slips and installed master bushings.
03:30	04:45	0	workover -- other	ok	Pulled BHA to surface and inspected same. Removed ~2 m control line from spear assy. L/D FLX cutting BHA #3.
04:45	05:00	0	workover -- other	ok	Cleaned and cleared rig floor.
05:00	05:15	0	workover -- other	ok	P/U and M/U overshot assembly to retrieve DHSV/FLX assembly.
05:15	06:45	451	workover -- other	ok	RIH w/ 8 3/8" overshot on 5 1/2" DP from surface to 451 m.
06:45	07:15	474	workover -- other	ok	M/U TDS and took parameter, 78 t down, 81 t up. Broke circ. w/ 600 lpm, 7 bar. RIH and engaged fish with 10 rpm, 1-2 kNm. Picked string up 3 m, 5 t overpull.
07:15	07:45	474	workover -- other	ok	Allowed FLX elements to relax for 30 min. Meanwhile flowchecked well. Well stable.
07:45	09:30	7	workover -- other	ok	POOH with 7" tubing, DHSV and FLX assembly on 5 1/2" DP from 474 m to 7 m.
09:30	09:45	7	workover -- other	ok	Changed from PS21 to manual slips. Installed master bushing.
09:45	10:30	0	workover -- other	ok	Held TBT. POOH w/ overshot BHA. Disengaged from tubing as per Baker procedure.
10:30	11:15	0	interruption -- maintain	ok	Allowed climbers access to derrick to complete critical work in connection with Westcon survey.
11:15	11:30	0	workover -- other	ok	Reset grapple and L/O overshot.
11:30	12:00	0	workover -- completion string	ok	R/U handling equipment for pulling 7" tubing and DHSV/FLX assembly.
12:00	16:00	0	workover -- completion string	ok	B/O tubing cut. POOH and L/O 7" pups, DHSV/FLX assemblies and tubing below FLX. Removed clamps and spooled control lines. L/O assemblies with crane.
16:00	16:30	0	workover -- completion string	ok	R/D handling equipment. Removed control line spooling unit to deck for emptying.
16:30	17:00	5	workover -- other	ok	P/U and M/U overshot and bumper sub. RIH w/ same. Installed auto slips.
17:00	18:00	733	workover -- other	ok	RIH w/ 8 3/8" overshot on 5 1/2" DP from 5 m to 733 m. Avg. tripping speed 760 m/hr.
18:00	18:30	761	workover -- other	ok	M/U TDS, took parameters, up 90 t, down 85 t. RIH to 755 m and reamed over tubing cut at 761 m with 2000 lpm, 20 bar, 10 rpm, 4 kNm. Engaged tubing, 60 bar and 12 kNm torque. Picked up and pulled out of PBR. No overpull.
18:30	19:00	732	workover -- other	ok	POOH with 7" tubing on 5 1/2" DP from 761 m to 732 m. Set slips. Problem to get slips to hold.
19:00	19:30	732	workover -- other	ok	Held TBT. Removed PS21 slips and installed master bushing.
19:30	23:15	0	workover -- other	ok	POOH with 7" tubing on 5 1/2" DP from 732 m to surface. Controlled speed as hole not taking correct volume.
23:15	00:00	0	workover -- other	ok	Pulled overshot above rotary. Cleared control lines and set tubing string in slips. Released overshot and L/O same.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	85		pipe handling equ syst -- drill floor tube handl syst	0	00:00	Fitting burst on IRN. Repaired.
00:00	474		miscellaneous equ syst -- other	0	00:00	Rig experienced blackout. Re-start of all systems necessary after main power re-est ablished.
00:00	345		pipe handling equ syst -- vertical pipe handling equ syst	0	00:00	Troubleshoot PRS grip on 3 1/2" DP stand. Unable to get correct grip to rack back st and.

Drilling Fluid

Sample Time	10:00	21:00
-------------	-------	-------

Sample Point	Reserve pit	Reserve pit
Sample Depth mMD	3231	3231
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.21	1.21
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	30	30
Yield point (Pa)	7	7
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		