

Summary report

Wellbore: 15/9-F-15 C

Period: 2013-10-17 00:00 - 2013-10-18 00:00

|                          |                  |
|--------------------------|------------------|
| Status:                  | normal           |
| Report creation time:    | 2018-05-03 13:52 |
| Report number:           | 59               |
| Days Ahead/Behind (+/-): |                  |
| Operator:                | Statoil          |
| Rig Name:                | MÆRSK INSPIRER   |
| Drilling contractor:     | Maersk Drilling  |
| Spud Date:               | 2009-01-19 00:00 |
| Wellbore type:           |                  |
| Elevation RKB-MSL (m):   | 54.9             |
| Water depth MSL (m):     | 91               |
| Tight well:              | Y                |
| HPHT:                    | Y                |
| Temperature (I):         |                  |
| Pressure (I):            |                  |
| Date Well Complete:      | 2009-02-14       |

|                         |                          |
|-------------------------|--------------------------|
| Dist Drilled (m):       | -999.99                  |
| Penetration rate (m/h): | -999.99                  |
| Hole Dia (I):           |                          |
| Pressure Test Type:     | formation integrity test |
| Formation strength (I): |                          |
| Dia Last Casing (I):    |                          |

|                                   |        |
|-----------------------------------|--------|
| Depth at Kick Off mMD:            |        |
| Depth at Kick Off mTVD:           |        |
| Depth mMd:                        | 3049   |
| Depth mTVD:                       |        |
| Plug Back Depth mMD:              |        |
| Depth at formation strength mMD:  |        |
| Depth At Formation Strength mTVD: |        |
| Depth At Last Casing mMD:         | 2914.8 |
| Depth At Last Casing mTVD:        |        |

Summary of activities (24 Hours)

None

Summary of planned activities (24 Hours)

Retrieve MS-T seal.  
RIH with adjustable sub setting tool and release tension in surface tieback.  
RIH with torque tool and release tieback adapter.  
R/U 10 3/4" casing handling equipment.  
Retrieve 10 3/4" surface tieback.  
Prepare for N/D BOP.

Operations

| Start time | End time | End Depth mMD | Main - Sub Activity             | State | Remark                                                                                                                                                                                                                                                                       |
|------------|----------|---------------|---------------------------------|-------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 00:00      | 02:30    | 0             | workover -- completion string   | ok    | POOH with 7" tubing from 320 m to surface. Removed clamps and cut control line. L/O joints on deck.<br>L/O DHPG/CI sub assembly.<br>Performed radiation spot checks every 10 joints.                                                                                         |
| 02:30      | 05:00    | 0             | workover -- completion string   | ok    | Removed PS30 slips and installed master bushing<br>B/O 7" tubing pup from tubing hanger retrieval tool. L/O same.<br>R/D casing handling equipment.<br>Cleaned and cleared rigfloor.                                                                                         |
| 05:00      | 05:45    | 0             | interruption -- maintain        | ok    | Removed lower IBOP and saver sub from TDS.                                                                                                                                                                                                                                   |
| 05:45      | 07:00    | 0             | workover -- other               | ok    | Isolated all drill floor equipment for service and inspection. Inspected TDS, dollies and both PRS.                                                                                                                                                                          |
| 07:00      | 07:30    | 0             | interruption -- maintain        | ok    | Repaired leak on aft PRS.                                                                                                                                                                                                                                                    |
| 07:30      | 08:00    | 0             | workover -- other               | ok    | Cleared rig floor of cut control lines.                                                                                                                                                                                                                                      |
| 08:00      | 09:00    | 0             | workover -- other               | ok    | Serviced TDS, travelling block and dolly.                                                                                                                                                                                                                                    |
| 09:00      | 09:30    | 0             | workover -- other               | ok    | Serviced and inspected aft PRS.                                                                                                                                                                                                                                              |
| 09:30      | 12:45    | 0             | interruption -- maintain        | ok    | Changed dies in TDS pipe handler.<br>Installed lower IBOP and saver sub.                                                                                                                                                                                                     |
| 12:45      | 13:00    | 8             | plug abandon -- mechanical plug | ok    | P/U and M/U the 9 5/8" Safelock plug and R/T.                                                                                                                                                                                                                                |
| 13:00      | 13:15    | 8             | plug abandon -- other           | ok    | Removed master bushing and installed PS 21 slips.                                                                                                                                                                                                                            |
| 13:15      | 16:30    | 1783          | plug abandon -- other           | ok    | RIH w/ Safelock plug on 5 1/2" DP from 8 m to 1783 m.                                                                                                                                                                                                                        |
| 16:30      | 17:30    | 1818          | plug abandon -- mechanical plug | ok    | M/U TDS and RIH to 1818 m. Established circulation and washed the setting area, 1100 l/min/ 22 bar.<br>Installed the 9 5/8" Safelock mechanical plug at 1818 m (11,5 right hand turns). Set down 20 t weight on plug. Function tested ball valve as per Archer instructions. |
| 17:30      | 18:00    | 1818          | plug abandon -- mechanical plug | ok    | Lined up and leak tested the plug to 20/240 bar for 5/10 min from below. Good test.                                                                                                                                                                                          |
| 18:00      | 18:15    | 1818          | plug abandon -- mechanical plug | ok    | Closed ball valve and released R/T as per Archer procedure.                                                                                                                                                                                                                  |
| 18:15      | 20:45    | 170           | plug abandon -- other           | ok    | POOH on 5 1/2" DP from 1817 m to 170 m.                                                                                                                                                                                                                                      |
| 20:45      | 21:00    | 170           | plug abandon -- other           | ok    | Performed TBT for displacement to SW.                                                                                                                                                                                                                                        |
| 21:00      | 22:15    | 170           | plug abandon -- mechanical plug | ok    | Pumped base oil and soap pills as per plan. Displaced well from 170 m to surface w/ 2400 l/min and 60 rpm.                                                                                                                                                                   |
| 22:15      | 22:45    | 0             | plug abandon -- other           | ok    | POOH w/ on 5 1/2" DP from 170 m to surface. L/O Safelock running tool.                                                                                                                                                                                                       |
| 22:45      | 23:00    | 0             | plug abandon -- other           | ok    | Closed shear ram and flushed across kill and choke into trip tank.                                                                                                                                                                                                           |
| 23:00      | 23:15    | 0             | plug abandon -- other           | ok    | Performed TBT for pressure testing cement plug from above.                                                                                                                                                                                                                   |
| 23:15      | 00:00    | 0             | plug abandon -- mechanical plug | ok    | Confirmed line up from cement unit. Pressure tested the Safelock plug to 20/240 bar for 5/10 min. Good test.                                                                                                                                                                 |

Drilling Fluid

|                       |                  |                  |
|-----------------------|------------------|------------------|
| Sample Time           | 10:00            | 21:00            |
| Sample Point          | Reserve pit      | Reserve pit      |
| Sample Depth mMD      | 3231             | 3231             |
| Fluid Type            | Enviromul Yellow | Enviromul Yellow |
| Fluid Density (g/cm3) | 1.21             | 1.21             |
| Funnel Visc (s)       | -999.99          | -999.99          |
| Mf (I)                |                  |                  |
| Pm (I)                |                  |                  |
| Pm filtrate (I)       |                  |                  |
| Chloride (I)          |                  |                  |
| Calcium (I)           |                  |                  |
| Magnesium (I)         |                  |                  |

|                        |     |     |
|------------------------|-----|-----|
| Ph                     |     |     |
| Excess Lime ()         |     |     |
| Solids                 |     |     |
| Sand ()                |     |     |
| Water ()               |     |     |
| Oil ()                 |     |     |
| Solids ()              |     |     |
| Corrected solids ()    |     |     |
| High gravity solids () |     |     |
| Low gravity solids ()  |     |     |
| Viscometer tests       |     |     |
| Plastic visc. (mPa.s)  | 30  | 30  |
| Yield point (Pa)       | 7   | 7   |
| Filtration tests       |     |     |
| Pm filtrate ()         |     |     |
| Filtrate Lthp ()       |     |     |
| Filtrate Hthp ()       |     |     |
| Cake thickn API ()     |     |     |
| Cake thickn HPHT ()    |     |     |
| Test Temp HPHT (degC)  | 120 | 120 |
| Comment                |     |     |