

Summary report

Wellbore: 15/9-F-15 D

Period: 2013-12-27 00:00 - 2013-12-28 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	43
Days Ahead/Behind (+/-):	15.5
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity tes t
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4685
Depth mTVD:	3212.3
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	4683.6
Depth At Last Casing mTVD:	3212

Summary of activities (24 Hours)

N/U BOP and diverter. Pressure tested BOP to 345 bar.
Retrieved 9 5/8" Safelock plug.
M/U and RIH with clean-out assy #1 to 1430 m.
WOW to P/U assy #2, wind speed above crane limit.

Summary of planned activities (24 Hours)

WOW until wind below crane limit.
RIH with clean-out assembly to 4607 m.
Scrape packer setting area.
Circ. and condition mud.
Inflow test 7" liner and top packer.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:00	0	completion -- bop/wellhead equipment	ok	Built access scaffold around BOP riser joint in moonpool.
02:00	03:00	0	completion -- bop/wellhead equipment	ok	Lifted BOP from stump. Skidded BOP to well centre.
03:00	03:45	0	moving -- skid	ok	Held TBT and skidded cantilever to align BOP with well center.
03:45	04:00	0	completion -- bop/wellhead equipment	ok	Landed BOP on riser.
04:00	04:30	0	completion -- bop/wellhead equipment	ok	Lowered and landed slick joint on BOP. M/U same.
					Informed production department at 04:20 hrs. to re-start production as per SIMOPS procedure.
04:30	05:15	0	completion -- bop/wellhead equipment	ok	M/U NT2 connector
05:15	07:00	0	completion -- bop/wellhead equipment	ok	M/U slick joint and installed BOP tensioners. Meanwhile picked up diverter.
07:00	07:15	0	completion -- bop/wellhead equipment	ok	Performed TBT with day shift.
07:15	08:30	0	completion -- bop/wellhead equipment	ok	Installed remaining tensioners.
08:30	10:00	0	completion -- bop/wellhead equipment	ok	Aligned BOP and installed diverter.
10:00	10:30	0	completion -- bop/wellhead equipment	ok	Filled riser and BOP with SW.
10:30	11:15	0	completion -- bop/wellhead equipment	ok	Pressure tested riser and BOP connector against Safelock plug to 20/345 bar 5/10 min.
11:15	11:45	0	completion -- bop/wellhead equipment	ok	R/D and layed out diverter chains and bridle. Cleared rig floor.
11:45	12:00	0	completion -- other	ok	P/U and M/U Archer Safelock plug retrieval tool.
12:00	12:15	0	completion -- other	ok	Installed PS21 slips.
12:15	14:00	610	completion -- other	ok	RIH w/ Safelock RT on 5 1/2" DP from surface to 610 m. Avg. tripping speed 349 m/hr.
14:00	14:30	628	completion -- other	ok	Washed in from 610 m to 628 m w/ 200 l/min, 9 bar. At 628 m circulated out HiVis pill with 2400 l/min and 48 bar.
14:30	15:30	631	completion -- other	ok	Engaged plug as per Archer instructions. Used several attempts with 10 -20 t set down weight. Confirmed latch with 10 t overpull.
15:30	15:45	631	completion -- other	ok	Opened ball valve and observed pressure drop. Released plug and allowed element to retract. RIH to 635 m to confirm plug free.
15:45	16:00	630	completion -- other	ok	Flowchecked, well stable.
16:00	17:45	40	completion -- other	ok	POOH w/ Safelock plug on 5 1/2" DP from 630 m to 40 m. Reduced speed while tripping due to winds close to PRS operating limit.
17:45	18:00	40	completion -- other	ok	Removed PS21 slips and installed master bushing.
18:00	18:15	0	completion -- other	ok	POOH and L/D the 9 5/8" Safelock plug and RT. Inspected same, no damage.
18:15	18:30	0	completion -- other	ok	Cleaned and cleared rigfloor.
18:30	19:15	0	completion -- circulating conditioning	ok	R/U 3 1/2" handling equipment for clean-out BHA.
19:15	19:30	0	completion -- circulating conditioning	ok	Performed TBT.
19:30	19:45	0	completion -- circulating conditioning	ok	M/U 6" cement mill to clean-up assembly #1 (scraper and magnets for 7" liner).
19:45	20:30	215	completion -- circulating conditioning	ok	RIH w/ clean-out assy #1 on 3 1/2" DP from surface to 215 m. Reduced running speed due to high wind.
20:30	20:45	215	completion -- circulating conditioning	ok	Removed master bushing and installed PS21 slips.
20:45	23:15	1430	completion -- circulating conditioning	ok	RIH on 3 1/2" DP from 215 m to 1430 m. Avg. tripping speed 486 m/hr. Reduced running speed due to high wind.
23:15	23:30	1430	completion -- circulating conditioning	ok	Installed rotator on balls.
23:30	00:00	1430	interruption -- waiting on weather	ok	Waited on weather to P/U clean-out assembly #2 (tieback mill, well commissioner, magnets). Wind speed above crane limit.
					Meanwhile cleaned in drilling areas, performed high wind checks and housekeeping.

Drilling Fluid

Sample Time	12:00
Sample Point	
Sample Depth mMD	4685
Fluid Type	Enviromul Yellow
Fluid Density (g/cm3)	1.32
Funnel Visc (s)	-999.99
Mf (I)	

Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	38
Yield point (Pa)	12
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT (degC)	120
Comment	