

Summary report

Wellbore: 15/9-F-15 D

Period: 2014-01-01 00:00 - 2014-01-02 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	48
Days Ahead/Behind (+/-):	15.8
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4685
Depth mTVD:	3212.3
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	4683.6
Depth At Last Casing mTVD:	3212

Summary of activities (24 Hours)

RIH with 7" tubing from 107 m to 1445 m. Clamping control line on each joint. L/D total of 3 joints.

Summary of planned activities (24 Hours)

Continue running 7" tubing to 2668 m.
P/U DHSV and terminate same.
Continue running tubing and perform dummy run.
Pull out and space out. P/U TH and terminate on same.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:00	237	completion -- completion string	ok	RIH with 7" 29# ppf 13%CrS-110 VamTop tubing from 107 m to 237 m. Average 5,5 joints/hr.
02:00	05:00	250	completion -- completion string	ok	P/U and M/U Schlumberger DHPG assembly. Terminated cable and pressure tested gauge.
05:00	06:00	296	completion -- completion string	ok	RIH with 7" 29 ppf 13%CrS-110 VamTop tubing from 250 to 296 m. M/U cable clamp on every connection.
06:00	19:00	1198	completion -- completion string	ok	Continued RIH with 7" 29 ppf 13%CrS-110 VamTop tubing from 296 to 1198 m. M/U cable clamp on every connection. Difficulties to install clamps due to squared cable and changing dies on power tong on regular intervals. Average 5,9 joints/hr.
19:00	19:30	1235	completion -- completion string	ok	Continued RIH with 7" 29 ppf 13%CrS-110 VamTop tubing from 1198 to 1235 m. M/U cable clamp on every connection. Difficulties to install clamps due to squared cable and changing dies on power tong on regular intervals.
19:30	20:00	1235	completion -- completion string	ok	Changed jaws on casing tong and L/D joint #175.
20:00	21:00	1316	completion -- completion string	ok	Continued RIH with 7" 29 ppf 13%CrS-110 VamTop tubing from 1235 to 1316 m. M/U cable clamp on every connection. Difficulties to install clamps due to squared cable and changing dies on power tong on regular intervals.
21:00	21:45	1316	completion -- completion string	ok	Changed jaws on casing tong and L/D joint #167 and 168.
21:45	00:00	1445	completion -- completion string	ok	Continued RIH with 7" 29 ppf 13%CrS-110 VamTop tubing from 1316 to 1445 m. M/U cable clamp on every connection. Difficulties to install clamps due to squared cable and changing dies on power tong on regular intervals. Average speed: 5,3 joints/hr