

Summary report

Wellbore: 15/9-F-15 D

Period: 2014-01-03 00:00 - 2014-01-04 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	50
Days Ahead/Behind (+/-):	17
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4685
Depth mTVD:	3212
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	4683.6
Depth At Last Casing mTVD:	3212

Summary of activities (24 Hours)

RIH with 7" tubing on DP landing string and performed dummy run for spaceout. POOH with landing string and spaced out. P/U and M/U TH. Stripped and tested control lines. P/U THRT and landing joint and pup. Landed TH. Dropped ball and sat Production Packer and tested tubing. Inflow tested DHSV. Tested Production Packer from above. Started to R/U for WL.

Summary of planned activities (24 Hours)

Rig down WL equipment and inflow test DHSV. Release RT and pull landing string. Run BPV plug. Nipple down riser and BOP. Install dart in BPV and terminate control lines.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:00	3146	completion -- completion string	ok	Continued to remove power rollers and HTS. Changed handling equipment. Removed control line sheaves to allow PRS to take 5 1/2" DP stand from fingerboard.
01:00	03:15	3150	completion -- completion string	ok	Made up 7" swedge to DP landing stand in foxhole. M/U landing stand with swedge to tubing string. Connected TDS. Rigged up control line sheaves. Removed Autoslips and installed Master bushing. installed control line clamp.
03:15	04:00	3170	completion -- completion string	ok	RIH on 5 1/2" Dp landing string and entered PBR with Muleshoe. Sheared out but took 5 T weight. Pulled up and RIH to enter PBR second time. Took 7 T weight. Pulled up and experienced 6 T overpull.
04:00	04:15	3170	completion -- completion string	ok	Evaluated situation.
04:15	04:45	3175	completion -- completion string	ok	Started circulation with 150 LPM/5 bar. Pulled Muleshoe free with 17 T overpull. Dropped down to neutral weight. Increased flow to 200 LPM/5 bar. Pulled up 6 m. RIH and entered PBR again without restriction seen. Btm seen at 3175 m. Measured pipe and calculated spaceout. Pulled out of PBR without restrictions. Stopped pump.
04:45	05:00	3146	completion -- completion string	ok	Pulled DP stand and removed swedge.
05:00	05:30	3146	completion -- completion string	ok	Backed out TDS and stand from 7" tubing string.
05:30	05:45	3146	completion -- completion string	ok	Changed handling equipment.
05:45	06:00	3148	completion -- completion string	ok	P/U 7" pup joint E
06:00	06:45	3151	completion -- completion string	ok	P/U 7" pup joint C. Changed tong jaws and remade connection.
06:45	07:00	3151	completion -- completion string	ok	Pulled back and installed control line clamp.
07:00	07:30	3151	completion -- bop/wellhead equipment	ok	P/U and M/U tubing hanger and fitted clamps to pup joints.
07:30	12:30	3151	completion -- bop/wellhead equipment	ok	Stripped back control lines and tested all lines and connections to 35/450 bar for 5/10 min.
12:30	13:00	3151	completion -- bop/wellhead equipment	ok	P/U and M/U THRT
13:00	14:45	3151	completion -- bop/wellhead equipment	ok	Connected lines and tested DHSV to 520 bar for 10 min. Connected THRT lock/unlock lines.
14:45	15:15	3174	completion -- bop/wellhead equipment	ok	Picked up landing pup joint and joint. Landed out TH.
15:15	16:00	3174	completion -- bop/wellhead equipment	ok	Verified correct land out and function tested lock down ring.
16:00	16:15	3174	completion -- bop/wellhead equipment	ok	Took 15 T overpull test.
16:15	16:45	3174	completion -- bop/wellhead equipment	ok	Pressure tested Hanger seals on multi bowl to 35/345 bar for 5/10 min.
16:45	17:00	3174	completion -- bop/wellhead equipment	ok	Dropped ball and M/U circulation swedge and rig hoses.
17:00	17:30	3174	completion -- bop/wellhead equipment	ok	Circulated down ball with 150 LPM to seat in EVO plug.
17:30	18:00	3174	completion -- bop/wellhead equipment	ok	Pressured up tubing to 70 bar for 5 min. Function tested DHSV and confirmed valve closed and non leaking. Opened DHSV.
18:00	19:00	3174	completion -- bop/wellhead equipment	ok	Pressured up tubing to 345 bar for 30 min for setting Production Packer and testing tubing.
19:00	20:15	3174	completion -- bop/wellhead equipment	ok	Bled back pressure from 345 bar to 280 bar by bleeding off 70 ltr. Closed DHSV and bled off pressure above to 210 bar by bleeding off 35 ltr. Performed 70 bars diff pressure inflow test on DHSV for 30 min. Bled off to 10 bar above DHSV by bleeding off 105 ltr. Performed 270 bar diff pressure inflow test of DHSV for 10 min. Equalized and opened DHSV. Bled off pressure to zero bar.
20:15	20:45	3174	completion -- bop/wellhead equipment	ok	Lined up to test down A-ann and performed line test to 35/345 bar for 5/10 min.
20:45	22:00	3174	completion -- bop/wellhead equipment	ok	Leak tested Production Packer from above by applying 35/345 bar for 5/30 min down a-ann. Volumes pumped: 300 / 1030 ltr. Bled off pressure to zero by bleeding off 1130 ltr.
22:00	22:30	3174	completion -- bop/wellhead equipment	ok	Rigged down pressure testing hose. B/O 7" swedge and L/D same.
22:30	23:45	3174	completion -- other	ok	Prepared for R/U wireline equipment. Simultaneously bled off control line pressure on DHSV.

23:45	00:00	3174	completion -- other	ok	Held Tool Box talk for picking up WL tools.
-------	-------	------	---------------------	----	---