

Summary report

Wellbore: 15/9-F-15 D

Period: 2016-07-08 00:00 - 2016-07-09 00:00

|                          |                  |
|--------------------------|------------------|
| Status:                  | normal           |
| Report creation time:    | 2018-05-03 13:52 |
| Report number:           | 1                |
| Days Ahead/Behind (+/-): |                  |
| Operator:                | Statoil          |
| Rig Name:                | MÆRSK INSPIRER   |
| Drilling contractor:     | Maersk Drilling  |
| Spud Date:               | 2013-11-10 14:00 |
| Wellbore type:           |                  |
| Elevation RKB-MSL (m):   | 54.9             |
| Water depth MSL (m):     | 91               |
| Tight well:              | Y                |
| HPHT:                    | Y                |
| Temperature (I):         |                  |
| Pressure (I):            |                  |
| Date Well Complete:      | 2013-12-02       |

|                         |                          |
|-------------------------|--------------------------|
| Dist Drilled (m):       | -999.99                  |
| Penetration rate (m/h): | -999.99                  |
| Hole Dia (I):           |                          |
| Pressure Test Type:     | formation integrity test |
| Formation strength (I): |                          |
| Dia Last Casing (I):    |                          |

|                                   |         |
|-----------------------------------|---------|
| Depth at Kick Off mMD:            |         |
| Depth at Kick Off mTVD:           |         |
| Depth mMd:                        | -999.99 |
| Depth mTVD:                       |         |
| Plug Back Depth mMD:              |         |
| Depth at formation strength mMD:  |         |
| Depth At Formation Strength mTVD: |         |
| Depth At Last Casing mMD:         | 4683.6  |
| Depth At Last Casing mTVD:        | 3212    |

Summary of activities (24 Hours)

- Skidded cantilever from F-1C to F-15D
- Worked on BOP annular to replace adapter ring, meanwhile worked to rig up and test bleed off manifold for F-15C

Summary of planned activities (24 Hours)

- Finish work on annular BOP
- Rig up cement spool on top of XT
- Bullhead sea water in the well
- Bullhead cement plug through tubing

Operations

| Start time | End time | End Depth mMD | Main - Sub Activity    | State | Remark                                                                                                                                                                                                          |
|------------|----------|---------------|------------------------|-------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 11:45      | 16:30    | 0             | moving -- skid         | ok    | Prepared for skidding from well F-1C to well F-15D: deck, cantilever, moonpool. Performed TBT prior to skidding. Carried out last preparations prior to skid. Removed stairs to cantilever. Skidded cantilever. |
| 16:30      | 17:30    | 0             | interruption -- repair | ok    | Stopped skidding due to burst hose on skid cylinder. Changed same.                                                                                                                                              |
| 17:30      | 18:30    | 0             | moving -- skid         | ok    | Continued skidding cantilever onto F-15D well                                                                                                                                                                   |
| 18:30      | 19:00    | 0             | moving -- skid         | ok    | Re-installed stairs on cantilever                                                                                                                                                                               |
| 19:00      | 19:45    | 0             | plug abandon -- other  | ok    | Performed daily maintenance on the drill floor. Respoiled rig floor tugger. Started working on changing out slew motor on aft PRS                                                                               |
| 19:45      | 20:00    | 0             | plug abandon -- other  | ok    | Prejob meeting for stripping annular BOP for inspection. Prejob meeting for rigging up at XT deck. Worked on changing out slew motor on aft PRS                                                                 |
| 20:00      | 21:30    | 0             | plug abandon -- other  | ok    | Continued working on annular BOP and rigging up bleed off manifold on XT deck. Worked on changing out slew motor on aft PRS                                                                                     |
| 21:30      | 00:00    | 0             | plug abandon -- other  | ok    | Removed cap and annular element, cleaned surface and replaced adaptor ring. Worked on changing out slew motor on aft PRS                                                                                        |

Equipment Failure Information

| Start time | Depth mMD | Depth mTVD | Sub Equip - Syst Class                            | Operation Downtime (min) | Equipment Repaired | Remark                                                                 |
|------------|-----------|------------|---------------------------------------------------|--------------------------|--------------------|------------------------------------------------------------------------|
| 00:00      | 0         |            | miscellaneous equipment -- hydr pneum power packs | 0                        | 00:00              | During skidding from F-1 slot to F-15 slot hose burst on skid cylinder |