

Summary report

Wellbore: 15/9-F-15 D

Period: 2016-09-16 00:00 - 2016-09-17 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	23
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	590
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	1368.4
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

- Installed 13 3/8" EZSV
- Pressure tested annulus cement
- Pumped cement plug on top of 13 3/8" EZSV
- N/D BOP

REPORTING ON 15/9-F-1C

Summary of planned activities (24 Hours)

REPORTING ON 15/9-F-1C

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	453	interruption -- repair	ok	Reset PRS electronics.
00:15	00:45	0	plug abandon -- cut	ok	Continued POOH w/ cutter BHA on 5 1/2" DP from 453 m surface . Avg. tripping speed 600 m/hr.
00:45	01:00	0	plug abandon -- cut	ok	Changed handling equipment
01:00	01:15	0	plug abandon -- cut	ok	L/D pup joint. Inspected cutters, and taper mill. L/D cutter assy.
01:15	01:30	0	plug abandon -- cut	ok	Cleaned and cleared drill floor. Static losses 0,5 m3/hr over 10 min.
01:30	02:00	0	plug abandon -- mechanical plug	ok	P/U and M/U the 13 3/8" EZSV plug BHA. Installed springs on centralizer.
02:00	02:15	0	plug abandon -- other	ok	Installed PS-21 slips
02:15	02:30	0	interruption -- other	ok	RIH w/ EZSV plug BHA on 5 1/2" DP from 0 m to 30 m. Hung up on restriction at 30m. Re-attempted to run past restriction, same HUD.
02:30	04:15	0	interruption -- other	ok	Pulled BHA to surface and inspected tool. Found cement in holes for springs on centralizer, which possibly interrupted spring movement. B/O and L/D EZSV RT, P/U backup, found cement on backup RT. Cleaned off cement. M/U BHA.
04:15	04:30	42	interruption -- other	ok	RIH slowly w/ EZSV plug BHA from surface to 42 m. Passed restriction at 30m.
04:30	04:45	42	interruption -- other	ok	Installed PS-21 slips.
04:45	05:30	285	plug abandon -- other	ok	RIH w/ EZSV plug BHA on 5 1/2" DP from 42 m to 285 m. Restricted running speed 2 min/std. Observed hydraulic leak on IRN.
05:30	05:45	285	interruption -- maintain	ok	Repaired hydraulic leak IRN.
05:45	06:30	695	plug abandon -- other	ok	Continued RIH w/ EZSV plug from 285m to 695m
06:30	07:00	695	plug abandon -- other	ok	Washed setting area from 695m to 685m w/ 800 l/min - 6 bar
07:00	07:15	690	plug abandon -- mechanical plug	ok	Set EZSV at 690m bottom plug. Sheared at 27T and tagged w/ 5t. Released stinger with 22 turns
07:15	07:30	690	plug abandon -- other	ok	Removed PS21 slips and installed master bushing
07:30	07:45	690	plug abandon -- cement plug	ok	R/B stand, P/U and M/U 3m pup and cement stand for space out
07:45	08:00	690	plug abandon -- cement plug	ok	Stang back into EZSV and M/U cement hose
08:00	08:15	690	plug abandon -- cement plug	ok	Verified line up and performed integrity test to 100 bar between FOSVs on cement assy
08:15	08:45	690	plug abandon -- cement plug	ok	Attempted to pressure test below EZSV to 20 bar, meanwhile monitored trip tank, observed 500 l/min losses. Failed test
08:45	09:15	690	plug abandon -- cement plug	ok	Closed UPR and lined up to monitor annulus through choke. Pressured up annulus through kill line to 35 bar whilst monitoring below EZSV with 5 bar at the cement unit through cement assy. Observed no pressure build up on the drill pipe side. Confirmed hydraulic isolation of annulus cement plug
09:15	09:30	690	plug abandon -- cement plug	ok	Pumped 10m3 wash pill at 2500 l/min - 19 bar
09:30	10:15	690	plug abandon -- cement plug	ok	Balanced cement plug (590 m - 690 m): Mixed and pumped 7,8 m3 of 1,95 SG cement slurry, 600 l/min. Displaced the cement with 7,2 m3 of drill water. TOC 590 m.
10:15	10:45	690	plug abandon -- cement plug	ok	Broke off cement hose and 3m pup w/ cement assy, L/D same
10:45	11:15	500	plug abandon -- cement plug	ok	POOH with 5,5in DP from 687m to 500m w/ 2 min/stand. Flowback observed from 566m to 500m. M/U TDS and monitored pressure - 1 bar on standpipe gauge
11:15	11:45	500	plug abandon -- cement plug	ok	Installed sponge ball in saver sub and M/U TDS. Circulated 2x BU at 3500 l/min - 31 Bar
11:45	12:00	405	plug abandon -- cement plug	ok	POOH from 500m to 405m

12:00	12:15	405	plug abandon -- cement plug	ok	P/U Swaco washing tool from HTS with FOSV, M/U to string and stand of drill pipe from derrick
12:15	12:30	405	plug abandon -- cement plug	ok	Washed BOP, 3 passes, 1600 l/min - 14 Bar - 20 rpm - 1-4kNm
12:30	12:45	405	plug abandon -- cement plug	ok	Functioned BOP
12:45	13:00	405	plug abandon -- cement plug	ok	Washed BOP, 3 passes, 1600 l/min - 14 Bar - 20 rpm - 1-4kNm
13:00	13:30	405	plug abandon -- cement plug	ok	R/B stand of 5,5in DP in derrick and L/D Swaco wash tool and FOSV, Drop 3in drift in string
13:30	13:45	405	plug abandon -- cement plug	ok	Removed master bushing and installed PS21 slips
13:45	14:00	16	plug abandon -- cement plug	ok	POOH from 405m to 16m
14:00	14:15	16	plug abandon -- cement plug	ok	Removed PS21 slips and installed master bushing
14:15	14:30	0	plug abandon -- cement plug	ok	POOH from 16m to surface, removed spring centralizers, L/D EZSV running tool
14:30	14:45	0	plug abandon -- cement plug	ok	Cleaned and cleared rig floor
14:45	15:00	0	plug abandon -- other	ok	R/U diverter chains and bridle
15:00	15:15	0	plug abandon -- other	ok	Performed Pre-job Meeting to N/D diverter and BOP
15:15	17:30	0	plug abandon -- other	ok	N/D diverter and BOP
17:30	17:45	0	plug abandon -- other	ok	Took down scaffolding in moon pool
17:45	18:00	0	plug abandon -- other	ok	Lowered diverter chains through rotary and attached to HPDR
18:00	18:15	0	plug abandon -- other	ok	Removed dogs on HPDR connector to well head
18:15	18:45	0	plug abandon -- other	ok	Pulled HPDR to rig floor and installed master bushing
18:45	19:00	0	plug abandon -- other	ok	Lowered rig floor tuggers down to moon pool hatches and prepared for removing the hatches
19:00	19:15	0	plug abandon -- other	ok	Performed Pre-job Meeting to remove half moon cover and instal hatches in the moon pool. Meanwhile serviced drilling equipment
19:15	21:00	0	plug abandon -- other	ok	Removed half moon cover, lather, hoses and installed hatches in the moonpool. Meanwhile worked through skidding check list
REPORTING ON 15/9-F-1 C					

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	453		pipe handling equ syst -- vertical pipe handling equ syst	0	00:00	PRS electronic failure, unable to rack pipe in auto mode. Reset PRS solved the problem.
00:00	0		service equ -- cementing unit	0	00:00	Took weight at 30m, unable to pass. POOH with RT and found cement in holes for spring centralizer. P/U backup RT and RIH, no restriction.
00:00	285		pipe handling equ syst -- drill floor tube handling syst	0	00:00	Hydraulic leak on IRN.