

Summary report

Wellbore: 15/9-F-1 B

Period: 2013-09-18 00:00 - 2013-09-19 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	20
Days Ahead/Behind (+/-):	16.2
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3465
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2605
Depth At Formation Strength mTVD:	2459.2
Depth At Last Casing mMD:	3463.3
Depth At Last Casing mTVD:	3258.2

Summary of activities (24 Hours)

Waited on weather.
Ran production riser.

Summary of planned activities (24 Hours)

Run production riser.
Land and lock production riser.
Install Centralisers, boat collision stol and tensioner system.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	11:00	0	interruption -- waiting on weather	ok	Waiting on weather. Time: Significant waveheight: Wind speed: 00:00 2,5 m 14.0 kt 06:00 2,2 m 9.0 kt At 09:40 hrs commenced shut down of production. At 11:00 hrs production shut down completed. Meanwhile: Pressure tested kill and choke manifold, standpipe manifold, upper and lower IBOPs. Performed general maintenance and housekeeping. Troubleshoot leak on TDS oil cooler, repaired same. Prepared riser guide funnel on deck.
11:00	11:15	0	completion -- bop/wellhead equipment	ok	Performed pre-job meeting prior to run riser guide funnel.
11:15	13:45	0	completion -- bop/wellhead equipment	ok	Installed riser guide funnel on wellhead.
13:45	15:00	0	completion -- bop/wellhead equipment	ok	Waited on the crane handling supply vessel. Meanwhile performed general maintenance and housekeeping.
15:00	15:15	0	completion -- bop/wellhead equipment	ok	Performed pre-job meeting prior to removal of split hatch.
15:15	16:15	0	completion -- bop/wellhead equipment	ok	Removed split hatch. Meanwhile: ROV installed VX ring. Performed pre-job meeting prior to make up landing string
16:15	17:00	0	completion -- bop/wellhead equipment	ok	Installed lifting nubbing onto riser tension joint on deck.
17:00	17:15	0	completion -- bop/wellhead equipment	ok	Performed pre-job meeting prior to run riser.
17:15	20:15	0	completion -- bop/wellhead equipment	ok	Picked up tieback connector and stress joint and landed same in rotary. Picked up and made up riser pup joint to stress joint. Installed fairings. Lowered production riser through rotary to test connector.
20:15	21:30	0	completion -- bop/wellhead equipment	ok	Function tested tieback connector.
21:30	23:45	0	completion -- bop/wellhead equipment	ok	Picked up standard riser joint #1 made up to riser pup joint. Pressure tested flange connection.
23:45	00:00	0	completion -- bop/wellhead equipment	ok	Installed flange protection fairings.

Drilling Fluid

Sample Time	20:30
Sample Point	Active pit
Sample Depth mMD	3465
Fluid Type	NaCl brine
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	
Solids	
Sand (I)	
Water (I)	

Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	