

Summary report

Wellbore: 15/9-F-1 B

Period: 2013-09-24 00:00 - 2013-09-25 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	26
Days Ahead/Behind (+/-):	19.4
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature ():	
Pressure ():	
Date Well Complete:	2013-09-07

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia ():	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing ():	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3465
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2605
Depth At Formation Strength mTVD:	2459.2
Depth At Last Casing mMD:	3463.3
Depth At Last Casing mTVD:	3258.2

Summary of activities (24 Hours)

Ran 7" completion from surface to 1096 meter.

Summary of planned activities (24 Hours)

Run 7" completion.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:45	0	completion -- completion string	ok	Changed to 7" handling gear, BX elevators, installed rotator. Installed 7" casing long and tested same. Rigged up cable drums on rig floor and installed sheave for DHPG. Prepared completion assembly #1 and #2 on deck. Installed Vario spider slips and tested same.
02:45	03:00	0	completion -- completion string	ok	Performed pre-job meeting with all involved personnel prior to run completion string.
03:00	05:30	59	completion -- completion string	ok	Picked up and RIH 7" completion from surface to 59 meter. Assembly #1 with 7" perforated stem and mule shoe. Assembly #2 with pre installed EVO plug and auto fill valve. Assembly #3 with BOT Granite packer. 2 ea. plain 7" tubing joints. Assembly #4 with DHPG. Observed 1 rejected joint.
05:30	07:00	78	completion -- completion string	ok	Picked up and RIH assembly #4 with DHPG. Installed 1 ea. plain 7" tubing joint and RIH to 78 meter. Terminated cable to Down Hole Pressure Gauge. Function tested DHPG.
07:00	07:15	78	completion -- completion string	ok	Performed pre-job meeting prior to RIH with completion string.
07:15	07:30	78	completion -- completion string	ok	Rigged down DHPG test equipment.
07:30	10:45	203	completion -- completion string	ok	RIH with 7" tubing from 78 m to 203 m. Average running speed 3,2 joints/hr.
10:45	11:00	203	completion -- completion string	ok	Replaced tong die mesh due to poor grip. Broke out and checked connection, made up same.
11:00	15:15	510	completion -- completion string	ok	RIH with 7" tubing from 203 m to 510 m. Average running speed 6,0 joints/hr.
15:15	15:30	510	completion -- completion string	ok	Replaced tong die mesh due to poor grip. Broke out and checked connection, made up same.
15:30	17:45	650	completion -- completion string	ok	RIH with 7" tubing from 510 m to 650 m. Average running speed 5,2 joints/hr. Observed trouble with HTS.
17:45	18:00	650	interruption -- other	ok	Repaired sensor on HTS.
18:00	19:00	697	completion -- completion string	ok	RIH with 7" tubing from 650 m to 697 m. Average running speed 4 joints/hr.
19:00	19:15	697	completion -- completion string	ok	Performed pre-job meeting prior to RIH with completion string.
19:15	00:00	1096	completion -- completion string	ok	RIH with 7" tubing from 697 m to 1096 m. Average running speed 7 joints/hr.

Drilling Fluid

Sample Time	10:30
Sample Point	Active pit
Sample Depth mMD	3465
Fluid Type	NaCl brine
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	

Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	