

## Summary report

Wellbore: 15/9-F-1 B

Period: 2013-09-26 00:00 - 2013-09-27 00:00

|                                 |                  |
|---------------------------------|------------------|
| <b>Status:</b>                  | normal           |
| <b>Report creation time:</b>    | 2018-05-03 13:51 |
| <b>Report number:</b>           | 28               |
| <b>Days Ahead/Behind (+/-):</b> | 21.1             |
| <b>Operator:</b>                | Statoil          |
| <b>Rig Name:</b>                | MÆRSK INSPIRER   |
| <b>Drilling contractor:</b>     | Maersk Drilling  |
| <b>Spud Date:</b>               | 2013-08-29 15:30 |
| <b>Wellbore type:</b>           |                  |
| <b>Elevation RKB-MSL (m):</b>   | 54.9             |
| <b>Water depth MSL (m):</b>     | 91               |
| <b>Tight well:</b>              | Y                |
| <b>HPHT:</b>                    | Y                |
| <b>Temperature (I):</b>         |                  |
| <b>Pressure (I):</b>            |                  |
| <b>Date Well Complete:</b>      | 2013-09-07       |

|                                    |                          |
|------------------------------------|--------------------------|
| <b>Dist Drilled (m):</b>           | -999.99                  |
| <b>Penetration rate (m/h):</b>     | -999.99                  |
| <b>Hole Dia (I):</b>               |                          |
| <b>Pressure Test Type:</b>         | formation integrity test |
| <b>Formation strength (g/cm3):</b> | 1.6                      |
| <b>Dia Last Casing (I):</b>        |                          |

|                                          |        |
|------------------------------------------|--------|
| <b>Depth at Kick Off mMD:</b>            |        |
| <b>Depth at Kick Off mTVD:</b>           |        |
| <b>Depth mMd:</b>                        | 3465   |
| <b>Depth mTVD:</b>                       |        |
| <b>Plug Back Depth mMD:</b>              |        |
| <b>Depth at formation strength mMD:</b>  | 2605   |
| <b>Depth At Formation Strength mTVD:</b> | 2459.2 |
| <b>Depth At Last Casing mMD:</b>         | 3463.3 |
| <b>Depth At Last Casing mTVD:</b>        | 3258.2 |

### Summary of activities (24 Hours)

RIH with completion string to TOL.  
Pulled back and installed space out pups.  
Installed tubing hanger.  
Landed and tested hanger.  
Retrieved EVO plug.

### Summary of planned activities (24 Hours)

POOH with EVO plug.  
Pressure test production packer.  
Retrieve tubing hanger RT.  
Install BPV plug.  
Nipple down BOP.  
Install XMT.

### Operations

| Start time | End time | End Depth mMD | Main - Sub Activity                  | State | Remark                                                                                                                                                                                                                                                                                                                                                                   |
|------------|----------|---------------|--------------------------------------|-------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 00:00      | 00:15    | 2759          | completion -- completion string      | ok    | Flow checked well for 10 min, ok.                                                                                                                                                                                                                                                                                                                                        |
| 00:15      | 02:30    | 2958          | completion -- completion string      | ok    | RIH with 7" tubing from 2759 m to 2958 m.<br>Average running speed 7,4 joints/hr.                                                                                                                                                                                                                                                                                        |
| 02:30      | 04:45    | 2958          | completion -- completion string      | ok    | Recorded up / down weights, 181 / 145 Ton.<br>Changed to 5 1/2" DP elevators.<br>Picked up landing string and made up to 7" tubing.<br>Removed automatic slips.<br>Installed masterbushings and manual slips.                                                                                                                                                            |
| 04:45      | 05:30    | 2983          | completion -- completion string      | ok    | Performed pre-job meeting prior to space out run.<br>RIH with 7" tubing from 2958 m to 2980 m<br>At 2980 m commenced washing down with at 200 liter/min, 4,6 bar<br>Stung into PBR at 2981 m, no pressure increase observed, stopped pumps.<br>Continued to RIH and sheared pins with 6,1 Ton down on PBR NO-GO ring.<br>Marked pipe and POOH to up weight + 0,80 meter. |
| 05:30      | 07:15    | 0             | completion -- completion string      | ok    | POOH with 5 1/2" DP landing string.<br>Changed to 7" elevator inserts.<br>Picked up and made up 3,0 meter space out pup.                                                                                                                                                                                                                                                 |
| 07:15      | 12:00    | 0             | completion -- bop/wellhead equipment | ok    | Picked up and made up tubing hanger to space out joint.<br>Landed tubing hanger in C-plate.<br>Broke out TH handling tool.<br>Installed tubing hanger running tool and made up landing string.<br>Terminated and tested lines to 520 bar - 10 minutes, ok.                                                                                                               |
| 12:00      | 13:45    | 0             | completion -- bop/wellhead equipment | ok    | Picked up and made up landing joints to string.<br>RIH with hanger and landed same on 7" landing string.<br>Observed 1,32 meter stick up.<br>Verified correct hanger seal integrity by testing to 70 bar - 5 min through ports on multi-bowl.<br>Engaged tubing hanger lock down ring.<br>Performed pull test to 15 Ton overpull, ok.<br>Meanwhile drained riser.        |
| 13:45      | 14:00    | 0             | completion -- bop/wellhead equipment | ok    | Pressure tested liner hanger seal to 35 / 345 bar - 5 / 10 min.                                                                                                                                                                                                                                                                                                          |
| 14:00      | 14:15    | 0             | completion -- bop/wellhead equipment | ok    | Rigged up swedge and cement hose, tested same to 345 bar - 10 min.                                                                                                                                                                                                                                                                                                       |
| 14:15      | 14:30    | 0             | completion -- bop/wellhead equipment | ok    | Pressure tested control lines to 570 bar - 10 minutes.                                                                                                                                                                                                                                                                                                                   |
| 14:30      | 14:45    | 0             | completion -- bop/wellhead equipment | ok    | Dropped ball for setting packer.                                                                                                                                                                                                                                                                                                                                         |
| 14:45      | 15:30    | 0             | completion -- bop/wellhead equipment | ok    | Circulated ball down with 3500 liter/min, 29 bar, pressure increased to 70 bar at landing.<br>Held 70 bar pressure for 5 min to check integrity of completion string.                                                                                                                                                                                                    |
| 15:30      | 16:00    | 0             | completion -- bop/wellhead equipment | ok    | Increased pressure to 275 bar and held same for 15 minutes to set packer.<br>Meanwhile observed vent line on annulus A.<br>Observed leaking cap on swedge.                                                                                                                                                                                                               |
| 16:00      | 16:30    | 0             | interruption -- repair               | ok    | Bled off pressure and replaced gasket on leaking cap for swedge.                                                                                                                                                                                                                                                                                                         |
| 16:30      | 18:15    | 0             | completion -- bop/wellhead equipment | ok    | Pressure tested tubing to 345 bar - 30 minutes.<br>Bled pressure down to 280 bar.<br>Closed DHSV.<br>Bled pressure down to 210 bar and performed low pressure inflow test, 70 bar, 30 min.<br>Bled pressure down to 10 bar and performed high pressure inflow test, 280 bar, 10 min.<br>Bled pressure back to 0 bar and opened DHSV.                                     |
| 18:15      | 19:45    | 0             | completion -- bop/wellhead equipment | ok    | Lined up and tested connection from cement unit to A annulus.<br>Performed pressure test of production packer through A annulus to 35 / 345 bar, 5 / 10 min.                                                                                                                                                                                                             |
| 19:45      | 20:00    | 0             | completion -- other                  | ok    | Performed pre-job meeting prior to rig up and run wireline.                                                                                                                                                                                                                                                                                                              |
| 20:00      | 20:45    | 0             | completion -- bop/wellhead equipment | ok    | Rigged up wireline sheaves and equipment.<br>Made up wireline tool string.                                                                                                                                                                                                                                                                                               |
| 20:45      | 00:00    | 0             | completion -- other                  | ok    | RIH with wireline tool string and retrieved EVO plug.                                                                                                                                                                                                                                                                                                                    |

### Drilling Fluid

|                         |            |
|-------------------------|------------|
| Sample Time             | 09:00      |
| Sample Point            | Active pit |
| Sample Depth mMD        | 3465       |
| Fluid Type              | NaCl brine |
| Fluid Density (g/cm3)   | 1.03       |
| Funnel Visc (s)         | -999.99    |
| Mf ( )                  |            |
| Pm ( )                  |            |
| Pm filtrate ( )         |            |
| Chloride ( )            |            |
| Calcium ( )             |            |
| Magnesium ( )           |            |
| Ph                      |            |
| Excess Lime ( )         |            |
| Solids                  |            |
| Sand ( )                |            |
| Water ( )               |            |
| Oil ( )                 |            |
| Solids ( )              |            |
| Corrected solids ( )    |            |
| High gravity solids ( ) |            |
| Low gravity solids ( )  |            |
| Viscometer tests        |            |
| Plastic visc. (mPa.s)   | -999.99    |
| Yield point (Pa)        | -999.99    |
| Filtration tests        |            |
| Pm filtrate ( )         |            |
| Filtrate Lthp ( )       |            |
| Filtrate Hthp ( )       |            |
| Cake thickn API ( )     |            |
| Cake thickn HPHT ( )    |            |
| Test Temp HPHT ( )      |            |
| Comment                 |            |