

Summary report

Wellbore: 15/9-F-1 B

Period: 2013-09-28 00:00 - 2013-09-29 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	30
Days Ahead/Behind (+/-):	24.4
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3465
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2605
Depth At Formation Strength mTVD:	2459.2
Depth At Last Casing mMD:	3463.3
Depth At Last Casing mTVD:	3258.2

Summary of activities (24 Hours)

Installed XMT and tested same.
Handed over well to Maersk Production for XMT commissioning.

Summary of planned activities (24 Hours)

Maersk Production to perform XMT commissioning.
Retrieve BPV.
Rig up and prepare for wire line operations.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	03:00	0	completion -- bop/wellhead equipment	ok	Performed housekeeping and maintenance on drill floor. Worked with termination and test of control lines for DHSV and DHPG.
03:00	04:30	0	completion -- bop/wellhead equipment	ok	Held pre-job meeting prior to installation of XMT. Transferred XMT from overhead crane to TDS. Ran down with XMT to 15 cm above land off.
04:30	11:00	0	completion -- bop/wellhead equipment	ok	Landed and orientated XMT. Closed hatches above well. Installed clamp on XMT connection. Installed flow line spool to ensure correct line up. At 06:00 hrs informed Production to restart production according to SIMOPS. Meanwhile: Performed housekeeping and maintenance on drill floor. Rigged up hose and valves for pressure testing.
11:00	13:00	0	completion -- bop/wellhead equipment	ok	Made up HXT clamp connection and tested same.
13:00	14:00	0	completion -- circulating conditioning	ok	Prepared for handing over well to Production for commissioning. Well handed over to Maersk Production at 14:00 hrs.
14:00	00:00	0	completion -- bop/wellhead equipment	ok	Prepared wire line equipment. Pressure tested TDS.

Drilling Fluid

Sample Time	15:00
Sample Point	Active pit
Sample Depth mMD	3465
Fluid Type	NaCl brine
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	
Solids	
Sand (I)	
Water (I)	
Oil (I)	
Solids (I)	
Corrected solids (I)	
High gravity solids (I)	
Low gravity solids (I)	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate (I)	

Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	