

Summary report

Wellbore: 15/9-F-1 B

Period: 2013-09-29 00:00 - 2013-09-30 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	31
Days Ahead/Behind (+/-):	24.7
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3465
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2605
Depth At Formation Strength mTVD:	2459.2
Depth At Last Casing mMD:	3463.3
Depth At Last Casing mTVD:	3258.2

Summary of activities (24 Hours)

Maersk Production performed XMT commissioning.
Retrieved BPV.
Rigged up and prepared for wire line operations.

Summary of planned activities (24 Hours)

Rig up and prepare for wire line operations.
Perforate well.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	04:45	0	completion -- bop/wellhead equipment	ok	Prepared wire line equipment. Pressure tested TDS. Performed slip & cut. At 04:45 hrs well was handed over from Maersk Production to Drilling.
04:45	06:30	0	completion -- bop/wellhead equipment	ok	Erected scaffolding around XMT. Removed XMT cap. Retrived BPV and laid out same.
06:30	07:00	0	completion -- wire line	ok	Rigged up wire line equipment, installed X-over on XMT.
07:00	07:15	0	completion -- circulating conditioning	ok	Performed pre-job meeting prior to rig up.
07:15	12:00	0	completion -- wire line	ok	Rigged up wire line riser and BOP. Erected scaffolding around WL BOP in moonpool. Installed grease head. Hooked up control lines for WL BOP. Filled WL riser with MEG and tested rig up to 30 / 200 bar - 5 /10 minutes.
12:00	00:00	0	completion -- perforate	ok	Rigged up and prepared equipment for perforation. Made up perforation tool string. Meanwhile: Prepared to pressure test BOP on stump. Pressure tested stand pipe manifolds.

Drilling Fluid

Sample Time	15:00
Sample Point	Active pit
Sample Depth mMD	3465
Fluid Type	NaCl brine
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	
Solids	
Sand (I)	
Water (I)	
Oil (I)	
Solids (I)	
Corrected solids (I)	
High gravity solids (I)	
Low gravity solids (I)	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	

Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	