

Summary report

Wellbore: 15/9-F-1 B

Period: 2013-10-03 00:00 - 2013-10-04 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	35
Days Ahead/Behind (+/-):	25.5
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3465
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2605
Depth At Formation Strength mTVD:	2459.2
Depth At Last Casing mMD:	3463.3
Depth At Last Casing mTVD:	3258.2

Summary of activities (24 Hours)

L/D wireline toolstring #3 re-run.
Rigged down W/L equipment, disconnected riser and suspended same.
Installed tree cap, removed split hatches and installed permanent hatch on F-1 slot.
Prepared for skidding cantilever package.
Installed test lines for pressure testing on Xmas tree. Tested Xmas tree and valves.
Terminated tree testing operation and prepared for additional perforation run.
R/U wireline equipment.

Summary of planned activities (24 Hours)

R/U and pressure test wireline equipment.
Prepare perforation toolstring and RIH with run #4.
Perforate additional interval.
POOH with run#4.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:00	0	completion -- perforate	ok	Closed and inflow tested HMV, good test. Drained and flushed riser with nitrogen. Broke lubricator. Disconnected fired gun section from tool string. All shots fired. L/D assemblies on deck.
02:00	04:00	0	completion -- wire line	ok	Layed down lubricator section with grease injection head on HTS. Prepared for double lift of wireline riser with elevators and lifting cap. Disconnected riser and suspended same in slips and TDS. Installed tree cap.
04:00	08:00	0	completion -- other	ok	Removed split hatches and installed permanent hatch on F-1 slot. Secured bolts on hatch and removed moonpool access scaffold. Prepared for skidding cantilever package.
08:00	08:30	0	completion -- other	ok	Installed and pressure tested hose to K WV, 20/220 bar for 5/10 mins.
08:30	08:45	0	completion -- other	ok	Performed Pre-job Meeting with all involved personel for testing of Xmas tree.
08:45	11:45	0	completion -- other	ok	Prepared and connected hoses and lines for testing of Xmas tree. Meanwhile continued preparation for skidding of cantilever package.
11:45	13:00	0	completion -- other	ok	Pressure tested tree cap to 30/200 bar for 5/10 min. Pressure tested tree SV to 30/200 bar for 5/10 min.
13:00	14:30	0	completion -- other	ok	Pumped 1 m3 MEG and displaced with 2 m3 packer fluid, 200lpm / 200 bar.
14:30	15:00	0	completion -- other	ok	TOFS, observed discrepancy in test pressure. Confirmed correct test pressure and prepared permit for tree test to 30/345 bar.
15:00	17:00	0	completion -- other	ok	Pressure tested surface line, tree cap and SV to 30/345 bar for 5/10 min.
17:00	19:00	0	completion -- other	ok	Pumped remaining 6 m3 packer fluid w/ 200lpm 300 - 330 bar (pumped 8 m3 packer fluid in total). Monitored and bled off WHP f/330 - 90 bar.
19:00	20:00	0	completion -- other	ok	Monitored and bled off WHP f/90 - 60 bar while waiting on decision for next operation.
20:00	20:30	0	completion -- other	ok	Decision made to perform additional perforation run on F-1 B. Terminated final pressure tests on Xmas tree. Bled down pressure to 35 bar, closed DHSV. Bled pressure above DHSV to 5 bar, closed HMV and SV.
20:30	20:45	0	completion -- other	ok	Performed TBT for handling hatches in moonpool.
20:45	22:45	0	completion -- other	ok	Removed permanent hatch from F-1 slot. Installed split hatches.
22:45	23:00	0	completion -- other	ok	Performed Pre-job Meeting for installation of wireline riser.
23:00	00:00	0	completion -- wire line	ok	Removed tree cap. Lowered and landed W/L riser on tree. M/U riser to tree.

Drilling Fluid

Sample Time	15:00
Sample Point	Active pit
Sample Depth mMD	3465
Fluid Type	NaCl brine
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	

Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	