

Summary report

Wellbore: 15/9-F-1 B

Period: 2014-02-12 00:00 - 2014-02-13 00:00

|                          |                  |
|--------------------------|------------------|
| Status:                  | normal           |
| Report creation time:    | 2018-05-03 13:51 |
| Report number:           | 19               |
| Days Ahead/Behind (+/-): |                  |
| Operator:                | Statoil          |
| Rig Name:                | MÆRSK INSPIRER   |
| Drilling contractor:     | Maersk Drilling  |
| Spud Date:               | 2013-08-29 15:30 |
| Wellbore type:           |                  |
| Elevation RKB-MSL (m):   | 54.9             |
| Water depth MSL (m):     | 91               |
| Tight well:              | Y                |
| HPHT:                    | Y                |
| Temperature (I):         |                  |
| Pressure (I):            |                  |
| Date Well Complete:      | 2013-09-07       |

|                         |                          |
|-------------------------|--------------------------|
| Dist Drilled (m):       | -999.99                  |
| Penetration rate (m/h): | -999.99                  |
| Hole Dia (I):           |                          |
| Pressure Test Type:     | formation integrity test |
| Formation strength (I): |                          |
| Dia Last Casing (I):    |                          |

|                                   |        |
|-----------------------------------|--------|
| Depth at Kick Off mMD:            |        |
| Depth at Kick Off mTVD:           |        |
| Depth mMD:                        | 3147   |
| Depth mTVD:                       |        |
| Plug Back Depth mMD:              |        |
| Depth at formation strength mMD:  |        |
| Depth At Formation Strength mTVD: |        |
| Depth At Last Casing mMD:         | 3090.1 |
| Depth At Last Casing mTVD:        | 2895   |

Summary of activities (24 Hours)

P/U and RIH with Safe Lock pulling tool. Stopped at 170 m and displaced riser to 1,37 OBM.  
Continued RIH to above plug. Established circulation and latched onto plug. Released same. POOH and L/D plug and pulling tool.  
P/U and M/U cement stinger Muleshoe. RIH same on 350 m 2 7/8" tubing from deck. Continued RIH on 5 1/2" DP to 2735 m.

Summary of planned activities (24 Hours)

perform cement job.  
POOH to above theoretical top and circulate to clean pipe.  
POOH with cement stinger. L/D 2 7/8" tubing to deck.  
M/U 8 1/2" clean-out assy. RIH with same. WOC.

Operations

| Start time | End time | End Depth mMD | Main - Sub Activity             | State | Remark                                                                                                                                                                       |
|------------|----------|---------------|---------------------------------|-------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 00:00      | 00:15    | 0             | plug abandon -- other           | ok    | Installed PS21 slips.                                                                                                                                                        |
| 00:15      | 00:45    | 8             | plug abandon -- mechanical plug | ok    | M/U Safe Lock retrieving tool and checked same.                                                                                                                              |
| 00:45      | 01:15    | 170           | plug abandon -- other           | ok    | RIH with Safe Lock retrieving tool on 5 1/2" DP to 170 m.                                                                                                                    |
| 01:15      | 01:45    | 170           | plug abandon -- mechanical plug | ok    | Displaced manifolds, U-tube and Kill and Choke lines to 1,37 SG OBM.                                                                                                         |
| 01:45      | 02:15    | 170           | plug abandon -- mechanical plug | ok    | Displaced well from 170 m to 1,37 SG OBM with 2500 LPM/12 bar.                                                                                                               |
| 02:15      | 03:00    | 605           | plug abandon -- other           | ok    | RIH with Safe Lock retrieving tool on 5 1/2" DP to from 170 to 605 m.                                                                                                        |
| 03:00      | 03:15    | 605           | plug abandon -- other           | ok    | Established circulation with 300 LPM / 10 bar.<br>Recorded up/down weights: 87/84 T. Rotational weight 85 T / 2 kNm.                                                         |
| 03:15      | 03:30    | 605           | plug abandon -- other           | ok    | Held TBT prior to pulling plug with focus on well control.                                                                                                                   |
| 03:30      | 04:30    | 605           | interruption -- other           | ok    | Trouble shoot BOP UPS failure alarm.                                                                                                                                         |
| 04:30      | 05:30    | 617           | plug abandon -- mechanical plug | ok    | Established circulation and RIH to above plug.<br>Attempted to latch onto plug putting down 15 T - No Go.                                                                    |
| 05:30      | 06:00    | 617           | plug abandon -- mechanical plug | ok    | Applied 3 RPM and latched onto plug.<br>Applied 30 bar pressure on DP before opening plug.<br>Confirmed latch with 10 T overpull. Waited 10 min for plug element to retract. |
| 06:00      | 06:15    | 617           | plug abandon -- other           | ok    | Flowchecked well for 15 min.                                                                                                                                                 |
| 06:15      | 08:15    | 8             | plug abandon -- other           | ok    | POOH from 617 to 8 m with safe Plug on 5 1/2" DP.<br>Restricted pulling speed of 30 m/min.                                                                                   |
| 08:15      | 08:30    | 0             | plug abandon -- mechanical plug | ok    | Inspected Safe Lock assy and L/D same.                                                                                                                                       |
| 08:30      | 08:45    | 0             | plug abandon -- cement plug     | ok    | M/U cement side entry assy.                                                                                                                                                  |
| 08:45      | 09:00    | 0             | plug abandon -- cement plug     | ok    | Held TBT for rigging up equipment.                                                                                                                                           |
| 09:00      | 10:15    | 0             | plug abandon -- cement plug     | ok    | Rigged up 2 7/8" tubing handling equipment.<br>Changed out elevator inserts to 2 7/8".                                                                                       |
| 10:15      | 11:45    | 0             | plug abandon -- cement plug     | ok    | TOFS: Prepared SJA and discussed use of manual 2 7/8" slips.                                                                                                                 |
| 11:45      | 12:45    | 3             | plug abandon -- cement plug     | ok    | TOFS: Performed derrick and TDS drop inspection.                                                                                                                             |
| 12:45      | 13:45    | 9             | plug abandon -- cement plug     | ok    | P/U and M/U Mule shoe.<br>P/U one 2 7/8" tubing joint. Attempted various means of stabbing remotely - no go.                                                                 |
| 13:45      | 14:30    | 9             | plug abandon -- cement plug     | ok    | Rigged up tong tailing arm. Function tested same.                                                                                                                            |
| 14:30      | 15:00    | 27            | plug abandon -- cement plug     | ok    | P/U second and third 2 7/8" tubing joints from deck and fine tuned stabbing arm. RIH to 27 m.                                                                                |
| 15:00      | 15:15    | 27            | plug abandon -- cement plug     | ok    | Held TBT with ongoing crew (short change).                                                                                                                                   |
| 15:15      | 18:30    | 350           | plug abandon -- cement plug     | ok    | RIH with 2 7/8" tubing cement stinger from 27 to 350 m.                                                                                                                      |
| 18:30      | 18:45    | 350           | plug abandon -- cement plug     | ok    | Changed dies in casing tong. Broke down well control assy. M/U XO with casing tong.                                                                                          |
| 18:45      | 19:15    | 350           | plug abandon -- cement plug     | ok    | Rigged down casing tong.                                                                                                                                                     |
| 19:15      | 19:45    | 350           | plug abandon -- cement plug     | ok    | M/U XO assy from 2 7/8" to 5 1/2" DP.                                                                                                                                        |
| 19:45      | 20:15    | 350           | plug abandon -- cement plug     | ok    | Removed master bushing and installed PS21.                                                                                                                                   |
| 20:15      | 22:00    | 1726          | plug abandon -- cement plug     | ok    | RIH with cement stinger on 5 1/2" DP from 350 to 1726 m.<br>Speed restricted due to high wind.                                                                               |
| 22:00      | 22:15    | 1726          | plug abandon -- cement plug     | ok    | Fitted rope around dog house window guard to avoid hoses catching under.                                                                                                     |
| 22:15      | 00:00    | 2735          | plug abandon -- cement plug     | ok    | RIH with cement stinger on 5 1/2" DP from 350 to 1726 m.                                                                                                                     |

Equipment Failure Information

| Start time | Depth mMD | Depth mTVD | Sub Equip - Syst Class                    | Operation Downtime (min) | Equipment Repaired | Remark                 |
|------------|-----------|------------|-------------------------------------------|--------------------------|--------------------|------------------------|
| 00:00      | 605       |            | well control equ syst -- bop control syst | 0                        | 00:00              | BOP UPS failure alarm. |

Drilling Fluid

|              |            |
|--------------|------------|
| Sample Time  | 14:00      |
| Sample Point | Active pit |

|                        |                  |
|------------------------|------------------|
| Sample Depth mMD       | 3465             |
| Fluid Type             | Enviromul Yellow |
| Fluid Density (g/cm3)  | 1.37             |
| Funnel Visc (s)        | -999.99          |
| Mf ()                  |                  |
| Pm ()                  |                  |
| Pm filtrate ()         |                  |
| Chloride ()            |                  |
| Calcium ()             |                  |
| Magnesium ()           |                  |
| Ph                     |                  |
| Excess Lime ()         |                  |
| Solids                 |                  |
| Sand ()                |                  |
| Water ()               |                  |
| Oil ()                 |                  |
| Solids ()              |                  |
| Corrected solids ()    |                  |
| High gravity solids () |                  |
| Low gravity solids ()  |                  |
| Viscometer tests       |                  |
| Plastic visc. (mPa.s)  | 47               |
| Yield point (Pa)       | 8.5              |
| Filtration tests       |                  |
| Pm filtrate ()         |                  |
| Filtrate Lthp ()       |                  |
| Filtrate Hthp ()       |                  |
| Cake thickn API ()     |                  |
| Cake thickn HPHT ()    |                  |
| Test Temp HPHT (degC)  | 120              |
| Comment                |                  |