

Summary report

Wellbore: 15/9-F-1 C

Period: 2014-03-22 00:00 - 2014-03-23 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	30
Days Ahead/Behind (+/-):	5.1
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	4094
Depth mTVD:	3180.5
Plug Back Depth mMD:	
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	4087.1
Depth At Last Casing mTVD:	3178

Summary of activities (24 Hours)

POOH with BOP cleaning assy.
P/U and RIH with safelock assy. Sat Safelock with mid element at 641 m. Tested same from below to 345 bar for 10 min. POOH with RT.
Tested Safelock from above to 345 bar for 10 min against closed shear ram.
RIH and jetted WH area and pulled WB. POOH with WB. RIH and installed Lockdown sub. POOH with setting assy.
Rigged up for lifting Diverter, drained Diverter and Slipjoint. Lifted same and sat aside.
Drained BOP and nipples same down.
Installed Claxton tool and transferred weight to block.
Rigged down Tensioning system.
Waited on Weather for disconnecting HPDR.

Summary of planned activities (24 Hours)

Wait on Weather.
Disconnect and pull HPDR.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	73	completion -- circulating conditioning	ok	POOH with BOP cleaning assy on 5 1/2" DP from 188 to 73 m.
00:15	01:00	0	completion -- circulating conditioning	ok	Pulled cleaning BHA and inspected same. L/D to deck. No debris on magnets and in Well Protector observed. Cleaned and cleared rig floor.
01:00	01:15	10	completion -- other	ok	P/U Safelock assy from deck. Removed protection and clamp.
01:15	01:30	210	completion -- other	ok	RIH with Safelock assy on 5 stands of HWDP from 7 to 210 m.
01:30	02:00	640	completion -- other	ok	RIH with Safelock assy on 5 1/2" DP from 210 to 640m. Restricted speed: 1 min/stand.
02:00	02:30	640	completion -- other	ok	Recorded up down weights: 97/95 T. Washed setting area with 1100 LPM/2 bar for 10 min while reciprocating string between 640 and 644 m.
02:30	03:00	642.5	completion -- other	ok	Sat plug with mid element at 641,2 m according to procedures. Function tested ball valve.
03:00	03:45	642.5	completion -- other	ok	Pressure tested plug from below to 345 bar for 10 min. Volume pumped/bled off from 10 bar: 1800/1700 ltr.
03:45	04:00	638	completion -- other	ok	Closed ball valve according to procedure. Released RT. Pulled above Safelock plug.
04:00	04:15	638	completion -- other	ok	Pumped 5 m3 HiVi pill above Safelock plug. Spotted same with 1,03 SG Packer Fluid with 2000 LPM/10 bar and 60 RPM/4 kNm.
04:15	04:45	210	completion -- other	ok	POOH with Safelock RT on 5 1/2" DP from 638 to 210 m.
04:45	05:00	0	completion -- other	ok	POOH with Safelock RT on 5 1/2" HWDP from 210 to surface.
05:00	05:30	0	completion -- other	ok	Closed shear ram. Pressure tested well above Safelock plug to 345 bar for 10 min. Volume pumped/bled off from 10 bar: 835/835 ltr. Meanwhile inspected and L/D Safelock RT. Opened Shear ram.
05:30	05:45	53	completion -- bop/wellhead equipment	ok	M/U Jetsub, 1 stand of 5 1/2" HWDP and WB RT
05:45	06:00	138	completion -- bop/wellhead equipment	ok	RIH with Jetsub/WB RT from 53 to 138 m.
06:00	06:15	138	completion -- bop/wellhead equipment	ok	Jetted WH area with 1500 LPM/5 bar.
06:15	06:30	185	completion -- bop/wellhead equipment	ok	RIH with Jetsub/WB RT from 138 to 185 m. Landed out in profile with 7 T down and pulled WB with 40 T overpull.
06:30	06:45	138	completion -- bop/wellhead equipment	ok	POOH with Jetsub/WB from 185 to 138 m.
06:45	07:00	138	completion -- bop/wellhead equipment	ok	Jetted WH area with 1500 LPM/6 bar.
07:00	07:30	0	completion -- bop/wellhead equipment	ok	POOH with Jetsub/WB from 138 m to surface.
07:30	08:15	0	completion -- bop/wellhead equipment	ok	L/O Wearbushing. Redressed WB RT.
08:15	08:30	0	completion -- bop/wellhead equipment	ok	Held TBT.
08:30	09:00	139	completion -- bop/wellhead equipment	ok	P/U and RIH PADRT with Lockdown sub to 139 m.
09:00	09:15	139	completion -- bop/wellhead equipment	ok	Installed Lockdown sub with 4 172 CW turns and 7 T down.
09:15	10:15	139	completion -- bop/wellhead equipment	ok	Increased pressure in 35 bars steps to 207 bar for setting and locking Lockdown sub. Kept pressure for 10 min.
10:15	10:30	139	completion -- bop/wellhead equipment	ok	Verified Lockdown sat by applying 30 T overpull.
10:30	11:15	0	completion -- bop/wellhead equipment	ok	POOH with PADRT from 139 m to surface. Cleaned and cleared rig floor.
11:15	11:30	0	completion -- bop/wellhead equipment	ok	Held TBT prior to nipping down BOP.
11:30	12:45	0	completion -- bop/wellhead equipment	ok	Rigged up Diverter chains and bridle. Removed Master bushing. Pumped out water from Diverter and Overshot. Bled down Overshot and removed control hose.
12:45	13:30	0	completion -- bop/wellhead equipment	ok	Removed Diverter and Slipjoint and sat back same. Production shut-down at 13:00 hrs.
13:30	16:00	0	completion -- bop/wellhead equipment	ok	Removed BOP Tensioners. Pumped out water from BOP. Disconnected NT2 and sat back BOP. Manwhile rigged down Diverter chains. Installed elevator and P/U Claxton XO and single of DP.

16:00	17:00	0	completion -- bop/wellhead equipment	ok	Held TBT. Removed Master bushing. Lowered and stabbed Claxton tool to Riser. Transferred 127 T weight to Block.
17:00	17:30	0	completion -- bop/wellhead equipment	ok	Removed horizontal Tensioners and Moonpool scaffolding.
17:30	19:00	0	completion -- bop/wellhead equipment	ok	Held TBT. Removed split hatches and commenced lowering tension on Cylinders and transferring load to Block. Notified Production to start up wells at 18:07 hrs. Meanwhile serviced TDS and changed encoder on Drawwork.
19:00	21:00	0	completion -- bop/wellhead equipment	ok	Rigged down Tension ring assembly.
21:00	00:00	0	interruption -- waiting on weather	ok	Waited on Weather window (12 hrs) for disconnecting and pulling HPDR. Meanwhile performed maintenance and started to change out wire on aft PRS.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	1487		pipe handling equ syst -- other	0	00:00	HTS perished. Prepared for and changed out to new belt.

Drilling Fluid

Sample Time	21:00
Sample Point	Active pit
Sample Depth mMD	4094
Fluid Type	NaCl brine
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	