

Summary report

Wellbore: 15/9-F-1 C

Period: 2014-03-28 00:00 - 2014-03-29 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	36
Days Ahead/Behind (+/-):	2.5
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4094
Depth mTVD:	3180.5
Plug Back Depth mMD:	
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	4087.1
Depth At Last Casing mTVD:	3178

Summary of activities (24 Hours)

Continued running Production Riser from 102 m. P/U and ran Tension joint.
 Stabbed Riser string in WH. Removed Guide Funnel.
 Landed of Riser string and locked TBC. Pressure tested same.
 Installed Tension ring and centralizers.
 Performed survey to verify cut depth. Cut tension joint and retrieved cut to rig floor.
 Lowered Multibowl.

Summary of planned activities (24 Hours)

Nipple up BOP.
 Install Bowl protector. RIH and retrieve annulus inserts.
 Wah Multibowl and retrieve bowl protector.
 R/U for running Tieback. Run 10 3/4" Tieback string. Land same.
 RIH with Torque tool and make up Tieback connection.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	102	completion -- bop/wellhead equipment	ok	Ran Production Riser from 95 to 102 m. P/U Tension joint to Catwalk. Broke coupling on Elevator.
00:30	01:00	102	interruption -- repair	ok	Changed coupling on Elevator.
01:00	04:00	119	completion -- bop/wellhead equipment	ok	Continued P/U Tension joint from Catwalk, made up and tested connection. Ran same and landed off on Landing plate on spider. P/U stand of 5 1/2" DP and flanged XO. M/U flanged connection to Tension joint and connected DP to TDS.
04:00	04:15	119	completion -- bop/wellhead equipment	ok	Lifted Riser String and removed Landing plate. ROV removed Dust cap.
04:15	04:45	136	completion -- bop/wellhead equipment	ok	Lowered very carefully Production Riser on landing string. Closed spider for guiding. Continued running until just above Guide Funnel.
04:45	05:00	136	completion -- bop/wellhead equipment	ok	Held TBT for landing.
05:00	05:30	136	completion -- bop/wellhead equipment	ok	Stabbed Riser over Well Head.
05:30	06:45	136	completion -- bop/wellhead equipment	ok	Removed Guide Funnel and spotted on Sea Bed.
06:45	07:00	136	completion -- bop/wellhead equipment	ok	Removed Guide wires.
07:00	07:30	136	completion -- bop/wellhead equipment	ok	Ran and flushed Hot stab from Moonpool.
07:30	08:15	139	completion -- bop/wellhead equipment	ok	Landed Production Riser with 15 T. Locked to WH. Performed 10 T overpull test. Production advised to start up wells at 08:04 hrs.
08:15	08:30	139	completion -- bop/wellhead equipment	ok	Confirmed line up from cement unit and filled Riser with Seawater.
08:30	08:45	139	completion -- bop/wellhead equipment	ok	Performed line test to 200 bar for 5 min.
08:45	09:00	139	completion -- bop/wellhead equipment	ok	Performed pressure test of TBC and Production riser to 20/200 bar for 5/10 min. Pumped/bled off 408 ltr.
09:00	09:15	139	completion -- bop/wellhead equipment	ok	Bled off pressure and drained string to tension joint.
09:15	10:15	139	completion -- bop/wellhead equipment	ok	Flushed TBC. Meanwhile installed Boat collision stool and prepared for Tension ring installation.
10:15	11:15	139	completion -- bop/wellhead equipment	ok	Recovered hotstab, Guide wire and wire clap to Moonpool.
11:15	13:00	139	completion -- bop/wellhead equipment	ok	Installed hatches on F-6 and half moons on F-1. Installed Tension cylinder on ring.
13:00	14:00	139	completion -- bop/wellhead equipment	ok	Installed Riser centralizer in tension deck.
14:00	14:30	139	completion -- bop/wellhead equipment	ok	Transferred 36 T from TDS to tension ring.
14:30	16:00	139	completion -- bop/wellhead equipment	ok	Performed survey to verify cutting depth.
16:00	16:15	139	completion -- bop/wellhead equipment	ok	Performed TBT for cutting of Riser.
16:15	17:45	21	completion -- bop/wellhead equipment	ok	Rigged up cutting equipment on tension joint. Cut same. Distance cut to RKB: 21,07 m
17:45	18:45	0	completion -- bop/wellhead equipment	ok	Retrieved cut to drill floor. Removed Riser Spider and installed outer ring and Master bushing. Broke off cut and handling sub.
18:45	19:00	0	completion -- bop/wellhead equipment	ok	Started to dress off cut.
19:00	19:15	0	completion -- bop/wellhead equipment	ok	Dressing off cut at WH. Meanwhile performed TBT.
19:15	22:00	0	completion -- bop/wellhead equipment	ok	Dressing off cut at WH. Meanwhile cleared rig floor of Riser running equipment. F11 & F12 depressurized at 19:51 hrs.
22:00	22:15	0	completion -- bop/wellhead equipment	ok	Held TBT for running Multibowl.
22:15	23:00	0	completion -- bop/wellhead equipment	ok	P/U HP Riser joint and Claxton handling tool. M/U same to Multibowl.
23:00	23:15	0	completion -- bop/wellhead equipment	ok	Removed bushings.
23:15	23:30	0	completion -- bop/wellhead equipment	ok	Ran Multibowl through rotary.
23:30	23:45	0	completion -- bop/wellhead equipment	ok	Installed bushings and set in slips.
23:45	00:00	0	completion -- bop/wellhead equipment	ok	M/U XO to Claxton tool and P/U and M/U one stand of 5 1/2" DP.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	38		material handling syst -- deck cranes	0	00:00	Solenoid valve failed.

Drilling Fluid

Sample Time	21:00
Sample Point	Active pit
Sample Depth mMD	4094
Fluid Type	NaCl brine
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	