

Summary report

Wellbore: 15/9-F-1 C

Period: 2014-04-05 00:00 - 2014-04-06 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	44
Days Ahead/Behind (+/-):	1.6
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4094
Depth mTVD:	3180.5
Plug Back Depth mMD:	
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	4087.1
Depth At Last Casing mTVD:	3178

Summary of activities (24 Hours)

RIH with 7" completion string 29 ppf slick joints to 2920 m. P/U landing sting and performed space out to 2931 m. M/U tubing hanger. Rih with 7" liner/ HGR to 2930.9m and land off hanger in well head. Circlated down EVO ball. Performed lowpressure tubing test and function test of DHSV.

Summary of planned activities (24 Hours)

Pulling 7" EVO plug. R/D wire line equipment. POOH with TBG HGR running tool and landingstring. Remove communication collar. Install BPV plug in tubing hanger. Nipple down diverter, BOP and surface riser. Lift down coflex production lines to XMT deck.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:30	2440	completion -- completion string	ok	Pressure tested line/connection to 520/345 bar.
01:30	06:00	2808	completion -- completion string	ok	RIH with 7" completion string 29 ppf slick joints from 2440 m to 2808 m. Average 7 joints/hr.
06:00	07:00	2867	completion -- completion string	ok	RIH with 7" completion string 29 ppf slick joints from 2808 m to 2867 m. Average 5 joints/hr.
07:00	07:15	2867	completion -- completion string	ok	Performed pre-job meeting with crew prior to run 7" completion string.
07:15	08:30	2920	completion -- completion string	ok	RIH with 7" completion string 29 ppf slick joints from 2867 m to 2920 m. Average 4 joints/hr. Counted number of tubing left on deck prior to P/U landing string.
08:30	09:00	2920	completion -- completion string	ok	P/U landing sting. M/U TDS to string. Took up/down weight, 186/149 ton.
09:00	09:15	2920	completion -- completion string	ok	Performed pre-job meeting with crew prior to preform space out and enter PBR.
09:15	09:30	2931	completion -- completion string	ok	Broke circulation with 200 lpm, 0.2 bar. RIH with landing string, stopped pumping when increased observed on STDP. Bleed off pressure. Continued RIH and landed off at 2931 m. Sheared no-go with 8 ton.
09:30	09:45	2920	completion -- completion string	ok	Pulled back and L/O landing string.
09:45	10:00	2920	completion -- completion string	ok	Changed handling equipment.
10:00	10:15	2920	completion -- completion string	ok	Performed pre-job meeting prior to rearrange sheaves for control line cables.
10:15	11:00	2920	completion -- completion string	ok	Rearrange sheaves to allow winch to be used to remove casing slips.
11:00	12:00	2920	completion -- completion string	ok	Removed casing slips from rotary and installed bushings.
12:00	12:15	2908	completion -- completion string	ok	L/O joint # 20.
12:15	13:00	2908	completion -- bop/wellhead equipment	ok	P/U and M/U tubing hanger.
13:00	15:30	2908	completion -- bop/wellhead equipment	ok	Terminated control lines according to GE procedure.
15:30	15:45	2909	completion -- bop/wellhead equipment	ok	Installed C plate and landed tubing hanger in C plate.
15:45	17:30	2909	completion -- bop/wellhead equipment	ok	Pressure tested lines to 35 bar/5 min. 450 bar/10 min.
17:30	18:30	2909	completion -- bop/wellhead equipment	ok	Installed communication collar and control lines according to GE procedure.
18:30	19:00	2909	completion -- bop/wellhead equipment	ok	L/O tubing hanger handling tool.
19:00	19:15	2909	completion -- bop/wellhead equipment	ok	Performed pre-job meeting prior to M/U tubing hanger running tool.
19:15	19:30	2909	completion -- bop/wellhead equipment	ok	M/U tubing hanger running tool.
19:30	20:15	2909	completion -- bop/wellhead equipment	ok	Conected DHSV control lines to THRT and pressure tested to 520bar as per Baker procedure.
20:15	20:45	2912	completion -- bop/wellhead equipment	ok	Lowered hanger below rotary. Install inner bushings.
20:45	21:15	2931	completion -- bop/wellhead equipment	ok	Rih with 7" liner/ HGR from 2915 to 2930.9m and land off hanger in well head. Stick up when Landed off 1.41m.
21:15	21:30	2931	completion -- bop/wellhead equipment	ok	Verified correct land off by leak test through ports on multi-bowl.
21:30	21:45	2931	completion -- bop/wellhead equipment	ok	Conducted 15 ton overpull to verify hanger lockdown.
21:45	22:15	2931	completion -- bop/wellhead equipment	ok	Pressure tested hanger seal to 35/345 bar. Good test.
22:15	22:30	2931	completion -- bop/wellhead equipment	ok	Opened DHSV and dropped ball. Install Swedge.
22:30	23:00	2931	completion -- bop/wellhead equipment	ok	Flushed surface line from Cmt Unit to Rig floor prior to line test. pressure tested surface line to 345 bar.
23:00	23:15	2931	completion -- bop/wellhead equipment	ok	Filled string with brine. Started circulate with 150 lpm to pump down EVO ball.

23:15	23:45	2931	completion -- bop/wellhead e quipment	ok	Pump to 70 bar and hold pressure for 5 min. Bleed off to 50 bar. Pumped 235 ltr , returned 41 ltr. Bleed down from 50 bar to 5 bar, 30 ltr back, (Function Test)
23:45	00:00	2931	completion -- bop/wellhead e quipment	ok	Equalized downhole pressure.

Drilling Fluid

Sample Time	21:00
Sample Point	Active pit
Sample Depth mMD	4094
Fluid Type	NaCl brine
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	