

Summary report

Wellbore: 15/9-F-1 C

Period: 2014-04-08 00:00 - 2014-04-09 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	47
Days Ahead/Behind (+/-):	4.3
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4094
Depth mTVD:	3180.5
Plug Back Depth mMD:	
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	4087.1
Depth At Last Casing mTVD:	3178

Summary of activities (24 Hours)

Maersk production performing commission XMT. R/U wire line equipment.

Summary of planned activities (24 Hours)

R/U wire line equipment. Pressure test rig up. Preparing tool string for run no. 1. M/U tool string and gun assy for run no 1. RIH with assy no 1 to LC. Performing G-ray/CCL logging from 4035 m to 3530 m. Correlate for perforation from 3973 m to 3991 m. Perforate interval # 1. POOH with wire line tool string no.1.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:00	0	completion -- bop/wellhead equipment	ok	Maersk production performing commission XMT. Installed drilling hatches for F1 and solid hatch for F6 on weather deck.
01:00	06:00	0	completion -- bop/wellhead equipment	ok	Maersk production performing commission XMT. Removed flowline F1 and connected hydraulic lines to x-mas tree. Prepared for pressure test on X-mas tree. R/U pressure test hose in moonpool. Prepared for line test.
06:00	18:30	0	completion -- bop/wellhead equipment	ok	Maersk production performing commission XMT. Meanwhile performed pre-job meeting prior to pressure test x-mas tree. Performed line test to 380 bar. Pressure tested x-mas tree body to 35/380 bar 5/10 min. Inflow tested LMV and HMV to 300 bar for 10 min. Retrieved 6 3/8" BPV from well head. Flushed x-mas tree and closed SV. Pressure tested tubing and liner to 380 bar in steps and held pressure for 30 min. 1334 ltr pumped, 1316 ltr received. Installed flow line. Performed 3D survey of dolly tracks. Performed vibration tests on mud pump # 1. Preparing for R/U wire line equipment. Received well from Maersk production at 18:30 hrs.
18:30	19:00	0	completion -- wire line	ok	Preparing for R/U wire line equipment.
19:00	19:30	0	completion -- other	ok	Performed pre-job meeting and SJA prior to install wire line BOP.
19:30	20:30	0	completion -- wire line	ok	Positioned grease skid and bottle rack as per Aker/Schlumberger instructions. Transferred riser Joints and X/O to rig floor.
20:30	21:00	0	completion -- wire line	ok	M/U first riser joint and X/O. Land off bottom riser joint and M/U same.
21:00	21:45	0	completion -- wire line	ok	Installed wire line BOP.
21:45	22:00	0	completion -- other	ok	Performed pre-job meeting prior to M/U wire line riser and lubricator.
22:00	23:15	0	completion -- wire line	ok	M/U wire line riser and L/D same on HTS. Removed 15 K line from well head area. R/U manifold and lines for wire line operations on well head area.
23:15	00:00	0	completion -- wire line	ok	P/U wire line riser from HTS and landed off and M/U to wire line BOP.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	2931		well control equ syst -- choke/kill syst	0	00:00	Trouble shoot on kill test line. Blocked or plugged line.

Drilling Fluid

Sample Time	21:00
Sample Point	Active pit
Sample Depth mMD	4094
Fluid Type	NaCl brine
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	
Solids	
Sand (I)	
Water (I)	

Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	