

Summary report

Wellbore: 15/9-F-1 C

Period: 2016-09-17 00:00 - 2016-09-18 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	2
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	614
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	2507.7
Depth At Last Casing mTVD:	2445.8

Summary of activities (24 Hours)

- N/U BOP and HP riser
- Cut 13 3/8in csg
- Installed 13 3/8 in EZSV above cut and pressure tested annulus cement plug
- Set balanced cement plug on top of EZSV
- Started to N/D BOP

Summary of planned activities (24 Hours)

- N/D BOP and HP riser
- Skid cantilever to F-11 slot
- R/U WL equipment on F-11B
- BH hydrocarbons on F-11B

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	0	moving -- skid	ok	Installed half moon cover in moon pool
00:30	01:15	0	plug abandon -- other	ok	Installed and M/U HP riser
01:15	02:00	0	plug abandon -- other	ok	Built scaffolding in moon pool. Meanwhile serviced TDS, installed cover in wellhead level
02:00	02:30	0	plug abandon -- other	ok	Skidded BOP from stump to riser and landed same. Cleaned and inspected seal face
02:30	03:45	0	plug abandon -- other	ok	M/U NT2 connector and installed tension cylinder
03:45	05:00	0	plug abandon -- other	ok	N/U slick joint and diverter
05:00	06:00	0	plug abandon -- other	ok	Aligned diverter and slick joint. M/U slick joint and removed lifting equipment from diverter. Installed elevator. Pressured up diverter system
06:00	06:15	0	plug abandon -- other	ok	Filled the well using trip tank. Well not static
06:15	06:45	0	plug abandon -- other	ok	Cleaned and cleared drill floor
06:45	07:00	0	plug abandon -- cut	ok	P/U cutter BHA (run#38)
07:00	07:15	0	plug abandon -- cut	ok	Performed Pre-job Meeting to RIH w/ cutter BHA
07:15	07:30	0	plug abandon -- cut	ok	Changed master bushing to PS21 slips
07:30	08:15	695	plug abandon -- cut	ok	RIH from surface to 695m with cutter BHA (run#38). Average running speed 926 m/hour
08:15	09:00	695	plug abandon -- cut	ok	M/U TDS and filled pipe. Took parameters: 400 l/min - 35 bar, 500 l/min - 57 bar, 600 l/min - 78 bar, 60 rpm - 1-4 kNm, 80 rpm - 1-5 kNm. Up weight 92t, down weight 88t
09:00	09:30	728	plug abandon -- cut	ok	Cut 13 3/8in casing at 724.5m. 400 l/min - 35 bar - 60 rpm - 2-7 kNm. Increased to 500 l/min - 57 bar - 80 rpm - 6-11 kNm. Observed pressure drop from 57bar down to 22 bar and torque drop to free rotation torque. P/U out of cut and observed pressure increased to 57 bar. RIH and observed pressure dropped. Measured cut of 10 cm
09:30	10:30	728	plug abandon -- cut	ok	Circulated BU at 1000 l/min - 13 bar. No gas or H2S detected from gas trap
10:30	11:00	493	plug abandon -- cut	ok	POOH wet from 728 m to 493 m
11:00	11:15	493	plug abandon -- cut	ok	Installed mud bucket line
11:15	12:00	50	plug abandon -- cut	ok	Continued to POOH wet from 493m to 50m. Average pulling speed 460 m/hour
12:00	12:15	50	plug abandon -- cut	ok	Changed PS21 slips to master bushing
12:15	12:30	0	plug abandon -- cut	ok	POOH from 50m to surface and L/D cutter BHA
12:30	12:45	0	plug abandon -- other	ok	Performed Pre-job Meeting P/U 13 3/8in EZSV plug (run#39)
12:45	13:15	0	plug abandon -- mechanical plug	ok	P/U 13 3/8in EZSV plug BHA (run#39), M/U and installed spring centralizer
13:15	13:45	164	plug abandon -- other	ok	RIH w/ 13 3/8in EZSV plug BHA (run#39) from surface to 164m, restricted to 2 min/stand
13:45	14:00	164	plug abandon -- other	ok	Removed master bushing and installed PS21 slips
14:00	15:00	710	plug abandon -- other	ok	RIH w/ 13 3/8in EZSV plug BHA (run#39) from 164 m to 710 m restricted to 2 min/stand
15:00	15:15	710	plug abandon -- other	ok	Removed PS21 slips and installed master bushing
15:15	15:30	720	plug abandon -- other	ok	M/U TDS and washed from 710 m to 720 m w/ 800 l/min - 5 bar

15:30	16:00	715	plug abandon -- mechanical plug	ok	Set EZSV at 715 m bottom plug. Sheared with 24t, Tagged with 5t and released stinger with 25 turns
16:00	16:30	715	plug abandon -- other	ok	Installed 1.5m pup and cement assy, connected hose
16:30	16:45	715	plug abandon -- mechanical plug	ok	Performed integrity test against lower and upper FOSV on cement assy
16:45	17:00	715	plug abandon -- mechanical plug	ok	Performed pressure test below EZSV with cement unit. Failed
17:00	17:30	715	plug abandon -- mechanical plug	ok	Closed UPR and lined up to pump down kill line at 200 l/min - 30 bar whilst holding and monitoring 5 bar pressure on the cement unit. No pressure increase observed on cement unit. Confirmed hydraulic isolation of annulus cement plug behind 13 3/8in csg
17:30	17:45	715	plug abandon -- cement plug	ok	Opened UPR and lined up to pump wash pill
17:45	18:00	715	plug abandon -- cement plug	ok	Pumped 10m3 wash pill at 2500 l/min - 20 bar. Lined up to pump cement from cement unit
18:00	18:30	715	plug abandon -- cement plug	ok	Balanced cement plug (714 m - 614 m): Mixed and pumped 7,8 m3 of 1,95 SG cement slurry, 600 l/min. Displaced the cement with 6,5 m3 of drill water. TOC 614 m
18:30	18:45	715	plug abandon -- cement plug	ok	R/D cement hose and broke off cement assy. L/D same
18:45	19:15	550	plug abandon -- cement plug	ok	POOH from 715m to 550 m restricted 2min/ stand
19:15	20:00	550	plug abandon -- cement plug	ok	Installed sponge ball. Pumped sponge ball w/ 1800 l/min - 10 bar - 50 rpm
20:00	20:15	550	plug abandon -- cement plug	ok	Broke off TDS. Continued to POOH to 510m
20:15	21:30	510	interruption -- maintain	ok	Opened elevator while not holding with PRS arm which resulted in loose stand of pipe in derrick. Secured stand. Checked upper PRS head
21:30	21:45	510	interruption -- maintain	ok	Carried out TOFS
21:45	22:00	473	plug abandon -- cement plug	ok	Continued to POOH from 510M to 473M
22:00	23:15	473	plug abandon -- cement plug	ok	Installed BOP wash tool. Washed BOP w/ 1400 l/min - 12 bar 10 rpm. Performed 3x passed, functioned BOP and performed another 3x passed. L/D wash tool
23:15	23:45	30	plug abandon -- cement plug	ok	POOH from 473 m to 30 m. P/U single from HTS
23:45	00:00	0	plug abandon -- cement plug	ok	Inspected and L/D EZSV running tool