

Summary report

Wellbore: 15/9-F-4

Period: 2008-02-05 00:00 - 2008-02-06 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	32
Days Ahead/Behind (+/-):	11.5
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	12.25
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.53
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2770
Depth mTVD:	2607.6
Plug Back Depth mMD:	
Depth at formation strength mMD:	1363
Depth At Formation Strength mTVD:	1336.5
Depth At Last Casing mMD:	2760.5
Depth At Last Casing mTVD:	2598.7

Summary of activities (24 Hours)

Changed out the two remaining tension cylinders on F-4 riser. Slipped and cut drill line. Installed HP riser. Positioned the BOP and commenced making up the tension cylinders to BOP.

Summary of planned activities (24 Hours)

Complete nipping up the BOP and diverter. Pressure test the BOP. RIH, displace to OBM, retrieve RTTS. MU and RIH with 8 1/2" BHA.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:30	0	moving -- skid	ok	Continued preparing for skidding. Simultaneously pressure tested the rig manifold and changed out riser tension cylinder.
01:30	02:00	0	moving -- skid	ok	Held tool box talk prior to skidding of the cantilever.
02:00	03:00	0	moving -- skid	ok	Skidded cantilever from F-12 to F-4.
03:00	06:00	0	drilling -- bop/wellhead equipment	ok	Continued changing out tension cylinder on riser. Simultaneously pressure tested the rig manifold.
06:00	15:30	0	drilling -- bop/wellhead equipment	ok	Changed out the two remaining tension cylinders on F-4 riser. Simultaneously pressure tested stab-in valves to 345 bars. Prepared for slip and cut
15:30	17:00	0	interruption -- maintain	ok	Slipped and cut drill line. Re-calibrated block and checked the crow O-matic. Simultaneously nipped down the riser lifting sub.
17:00	17:45	0	drilling -- bop/wellhead equipment	ok	Continued nipping down the riser lifting sub. Checked the torque on the Claxton riser handling tool, prior to lifting in same with the HP riser BOP joint attached.
17:45	18:30	0	drilling -- bop/wellhead equipment	ok	Held tool box talk prior to remove the master bushing, outer ring and the hatch cover on F-4.
18:30	19:00	0	drilling -- bop/wellhead equipment	ok	Retrieved the riser lifting sub, and laid out same. Cleared drill floor. Prepared for picking up the HP riser BOP joint.
19:00	19:15	0	drilling -- bop/wellhead equipment	ok	Held tool box talk prior to install the HP riser BOP joint.
19:15	21:30	0	drilling -- bop/wellhead equipment	ok	Removed master bushing and ran with the HP riser BOP joint and landed same. Installed master bushing. Made up the HP riser BOP joint.
21:30	00:00	0	drilling -- bop/wellhead equipment	ok	Built scaffolding around the HP riser BOP joint in the Moon Pool.

Drilling Fluid

Sample Time	11:00
Sample Point	Reserve pit
Sample Depth mMD	-999.99
Fluid Type	OBM-Standard
Fluid Density (g/cm3)	1.4
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	
Solids	
Sand (I)	
Water (I)	
Oil (I)	
Solids (I)	
Corrected solids (I)	
High gravity solids (I)	
Low gravity solids (I)	
Viscometer tests	
Plastic visc. (mPa.s)	27
Yield point (Pa)	7
Filtration tests	
Pm filtrate (I)	
Filtrate Lthp (I)	

Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT (degC)	120
Comment	

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	2770		1.03	estimated