

Summary report

Wellbore: 15/9-F-4

Period: 2016-10-08 00:00 - 2016-10-09 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	8
Days Ahead/Behind (+/-):	5.8
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	2755
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	3508
Depth At Last Casing mTVD:	3136.9

Summary of activities (24 Hours)

- Pulled 10 3/4" casing
- Installed 13 3/8" EZSV plug at 306 m
- Placed OH to surface cement plug from 305 m to 205 m
- L/D 10 3/4" spear BHA, 8 1/4" DC, 6 3/4" DC and over-torqued 5 1/2" DP

Summary of planned activities (24 Hours)

- Continue L/O over-torqued 5 1/2" DP
- N/D BOP
- Skid rig

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	0	plug abandon – mill	ok	Cleaned and cleared drill floor
00:30	00:45	0	plug abandon – equipment recovery	ok	Performed TBT for RIH with spear and retrieve 10 3/4" casing
00:45	01:00	0	plug abandon – equipment recovery	ok	M/U spear BHA
01:00	01:30	147	plug abandon – equipment recovery	ok	RIH w/ 10 3/4" spear in catch mode on 5 1/2" DP from surface to 147 m
01:30	02:30	170	plug abandon – equipment recovery	ok	POOH with 10 3/4" casing on 5 1/2" landing string from 147 m to surface.
02:30	02:45	170	plug abandon – equipment recovery	ok	Released spear at surface and R/B spear BHA
02:45	03:00	170	plug abandon – equipment recovery	ok	Performed TBT for R/U casing handling equipment and pulling casing.
03:00	06:00	0	plug abandon – equipment recovery	ok	L/D casing pup joint. Continued POOH with 10 3/4" casing from 170 m to surface. Average 10 joints/hr.
06:00	08:15	0	plug abandon – equipment recovery	ok	R/D handling equipment.
08:15	08:30	0	plug abandon – other	ok	Performed TBT for running 13 3/8" EZSV plug
08:30	09:15	24	plug abandon – mechanical plug	ok	P/U and M/U EZSV plug and RT. Installed centralizer on RT. L/D double 5 1/2" DP. P/U and M/U 3 pup joints for space out
09:15	10:30	306	plug abandon – other	ok	RIH w/ 13 3/8" EZSV plug from 24 m to 306 m.
10:30	10:45	306	plug abandon – other	ok	P/U and M/U pump-in sub.
10:45	11:15	306	plug abandon – mechanical plug	ok	M/U TDS and washed setting area with 560 lpm / 6 bar. Set 13 3/8" EZSV plug at 306m. Tagged EZSV plug with 10 ton.
11:15	12:30	305	plug abandon – cement plug	ok	Pumped 10 m3 wash pill followed by 10 m3 hi-vis pill at 2000 lpm / 9 bar. Circulated with clean SW until clean returns. Reduced to 900 lpm when hi-vis at shakers. Increased flow to 2440 lpm when clean SW in returns. Meanwhile: Flushed TTs.
12:30	12:45	305	plug abandon – cement plug	ok	Performed TBT for cement job
12:45	13:45	305	plug abandon – cement plug	ok	Closed flow line and opened dump line. R/U cement hose to pump-in sub. Applied 20 bar behind FOSV and confirmed line-up. Leak tested surface lines to 100 bar / 3min. Balanced OH to surface cement plug in 13 3/8" casing (305 m - 205 m): Pumped 10 m3 DW at 1000 lpm with cement unit. Mixed and pumped 7,8 m3 1,95sg cement slurry at 600 lpm. Displaced cement with 2 m3 DW at 1000 lpm with cement unit.
13:45	14:00	305	plug abandon – cement plug	ok	R/D cement hose. B/O and L/O pump-in sub.
14:00	14:30	160	plug abandon – cement plug	ok	POOH w/ EZSV RT on 5 1/2" DP from 305 m to 160 m.
14:30	15:00	160	plug abandon – cement plug	ok	Installed 2x sponge balls. Circulated BU, 2000 lpm.
15:00	15:30	80	plug abandon – cement plug	ok	POOH w/ EZSV RT on 5 1/2" DP from 160 m to 80 m. M/U BOP jetting tool and FOSV.
15:30	17:00	80	plug abandon – cement plug	ok	Jetted BOP 8 x passes up/down, 1450 lpm, 50 rpm. Operated annular preventer and pipe rams. B/O and L/O BOP jetting tool and FOSV.
17:00	17:15	80	plug abandon – cement plug	ok	Removed PS-21 slips and installed master bushing.
17:15	17:30	0	plug abandon – cement plug	ok	POOH and L/D the EZSV RT.
17:30	19:00	0	plug abandon – other	ok	RIH with 3 std 8 1/4" DC. L/O 2 x singles to cantilever.
19:00	21:15	0	plug abandon – other	ok	Performed TBT with ongoing crew. Performed manual tong training. L/O 7 joints 8 1/4" DC.
21:15	22:00	0	plug abandon – other	ok	L/O 10 3/4" spear BHA
22:00	23:15	0	plug abandon – other	ok	L/O 3 joints 6 3/4" DC
23:15	00:00	0	plug abandon – other	ok	L/O 5 joints over-torqued 5 1/2" DP