

Summary report

Wellbore: 15/9-F-5

Period: 2008-10-09 00:00 - 2008-10-10 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	5
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	3790.1
Depth At Last Casing mTVD:	3245.3

Summary of activities (24 Hours)

Production injected on F-5 well prior to commence Frac operation. Abseilers in derrick rigging up FWD PRS in preparation of re-alignment in upper section of derrick. Rigged down the suction line from Utsira manifold to Halliburton Grizzly pumps. Re-routed suction line from Halliburton Grizzly pumps to the rig floor. Diluted 1.20 SG brine to 1.09 SG.

Summary of planned activities (24 Hours)

Performed frac operation by increase BHP to approx. 380 bars. Open PWV and production to take over injection as B&B will back of and close Swab and KWV. Rig down surface equipment.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	03:45	0	workover -- rig up/down	ok	Had several attempts to get rate reading from Grizzly pumps. Concluded that due to gas in the water coming from the Utsira manifold it was not possible to get proper suction. Flushed lines through PSV valve (#13). Meanwhile held toolbox talk with abseilers before starting working in derrick.
03:45	06:00	0	workover -- rig up/down	ok	Closed in the X-mas tree at the Swab valve. Production started water injection. Meanwhile rigged up to re-align forward PRS.
06:00	12:45	0	workover -- rig up/down	ok	Production injected in F-5 well. To achieve stable injection rate and pressure prior to start frac operation. Parallel activity: Abseilers in derrick rigging up FWD PRS in preparation of re-alignment in upper section of derrick.
12:45	16:00	0	workover -- rig up/down	ok	Held tool box talk and flow tested mix pump into Trip tank, flushed lines with sea water. Flow rate achieved 4000 l/min. Parallel activity: Abseilers in derrick rigging up FWD PRS in preparation of re-alignment in upper section of derrick. Cleaned in Moonpool, Shaker area, fluid end inspection on mud pumps, general maintenance.
16:00	18:00	0	workover -- rig up/down	ok	Held tool box talk and rigged down the suction line from Utsira manifold to Halliburton Grizzly pumps Parallel activity: Westcon down from derrick due to wind speed @ 34 knots,
18:00	19:00	0	workover -- rig up/down	ok	Held tool box talk and re-route suction line from Halliburton Grizzly pumps to the rig floor. Flushed CMT lines to drill floor, in preparation for frac job. Parallel activity: Westcon down from derrick due to too high wind speed.
19:00	22:00	0	workover -- rig up/down	ok	Continued flushing CMT lines to drill floor, in prep for Frac job. Parallel activity: Started to dilute 1.20 SG brine to 1.09 SG. Fluid end inspection on mud pump #1, Cleaned and preserved lifting eyes at wellhead.
22:00	00:00	0	workover -- rig up/down	ok	Topped up Grizzly pumps with diesel. Built scaffolding tent for Halliburton controls on cantilever. Held tool box talk prior to derrick inspection of PRS, derrick beams, cable trays. Preliminary plan covered to move PRS into vertical position. Parallel activity: Prepared tools for removing hatch on Slurry tank.