

Summary report

Wellbore: 15/9-F-5

Period: 2008-10-10 00:00 - 2008-10-11 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	6
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	3790.1
Depth At Last Casing mTVD:	3245.3

Summary of activities (24 Hours)

Performed frac job. Final pump rate: Cmt unit 1400 lpm Grizzlies 2400 lpm. WHP up to 349 bars, total pumped 380 m³ 1.09 SG brine. Re-arranged set up to be able to increase rate from Grizzly pumps.

Summary of planned activities (24 Hours)

Perform frac job with 1.10 SG brine by increase BHP to approx. 380 bars. Rig down surface equipment.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:00	0	workover -- rig up/down	ok	Preparing pits with Brine and drill water for Frac job. Fixed Samson pump in pump room.
02:00	03:00	0	workover -- rig up/down	ok	Derrick inspection to assess lifting point for cable trays, upper drive tray, bath tub. Listed extra lifting equipment needed in the derrick to come from Westcon.
03:00	04:30	0	workover -- rig up/down	ok	Continued preparing pits with Brine and drill water for Frac job.
04:30	06:00	0	workover -- rig up/down	ok	Westcon down from derrick due to too high windspeed. Continued further planning to move PRS into vertical position.
06:00	14:00	0	workover -- rig up/down	ok	Prepared plan/procedure for frac job on F-5. Mixed & diluted brine in pits to 1.09 SG. Parallel activity: Continued with Production injecting in F-5. Due to wind speed @ 37 knots no access to the derrick.
14:00	14:15	0	workover -- other	ok	Held tool box talk prior to perform frac job.
14:15	16:00	0	workover -- other	ok	Lined up Halliburton lines & pressure test same to 330 bar 5 mins. Commence to perform frac job as per program.
16:00	17:30	0	workover -- other	ok	Aborted frac job due to air in the suction system. Installed air bleed off line on both Halliburton Grizzly pump. Lined up for production to continue to inject F-5.
17:30	19:00	0	workover -- rig up/down	ok	Continued injecting in F-5 via production. No access to derrick due to high wind speed @ 31 Knots. Parallel activity: Fluid end inspection on mud pumps, general maintenance, prepare pad eyes on tension deck and house keeping.
19:00	19:30	0	workover -- other	ok	Held tool box talk prior to perform frac job.
19:30	20:30	0	workover -- other	ok	Lined up for frac job, equalized across KWV and Swab, opened same. Commenced pumping 1.09 sg brine with Grizzly pumps at WI pressure 330 bars and took over from production. Production backed down injection and closed PWV, bled of pressure in flow line and opened bled valve on the flow line. Started to pump 700 lpm with Cmt unit 800 lpm with each Grizzly pump. WHP 330 bars.
20:30	22:30	0	workover -- other	ok	Increased rate, Cmt unit 1000 lpm and Grizzlies 2070 lpm. WHP started to pick up slowly to 335 bars. Picked up rate at Grizzlies to 2300 lpm, pressure at suction line 0.9 bars. Started second mixing pump to keep up the suction pressure. Final pump rate: Cmt unit 1400 lpm Grizzlies 2400 lpm. WHP 349 bars, total pumped 380 m³ 1.09 SG brine.
22:30	00:00	0	workover -- rig up/down	ok	Re-arranged surface suction line with two 4" lines coming from the rig floor. Commenced cleaning suction/mixing lines # 1 and mixing pump #3.