

Summary report

Wellbore: 15/9-F-5

Period: 2016-09-11 00:00 - 2016-09-12 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	15
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	200
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	1404.7
Depth At Last Casing mTVD:	1340.3

Summary of activities (24 Hours)

- Washed BOP and function tested rams after cementing
- Drained riser
- N/D BOP
- Skidded to F-14

Summary of planned activities (24 Hours)

None

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	300	plug abandon -- cement plug	ok	B/O and L/O pump-in sub. M/U double 5 1/2" DP to drill string.
00:15	00:30	180	plug abandon -- cement plug	ok	POOH restricted w/ EZSV RT on 5 1/2" DP from 300 m to 180 m. 2min/std.
00:30	01:00	180	plug abandon -- cement plug	ok	Installed pup with pre-loaded sponge ball. M/U TDS. Circulated 2 x B/U, 2500 lpm/ 13 bar at 50 rpm. Discharged cement contaminated returns.
01:00	01:15	120	plug abandon -- cement plug	ok	POOH w/ EZSV RT on 5 1/2" DP from 180 m to 115 m.
01:15	01:45	120	plug abandon -- cement plug	ok	P/U and M/U BOP wash tool and FOSV.
01:45	02:45	120	plug abandon -- cement plug	ok	Washed BOP by pumping SW at 1600 lpm, 80 rpm, 3 x passes.
02:45	03:00	120	plug abandon -- cement plug	ok	Functioned BOP rams and washed additional 3 passes
03:00	03:15	0	plug abandon -- cement plug	ok	Flowchecked well for 10min, static. Meanwhile: B/O and L/D BOP washing tool.
03:15	03:30	0	plug abandon -- cement plug	ok	POOH w/ EZSV RT on 5 1/2" DP from 120 m to surface.
03:30	03:45	0	plug abandon -- cement plug	ok	L/D EZSV RT.
03:45	04:45	0	plug abandon -- other	ok	Drained riser through B-annulus outlet on WH. Meanwhile: Installed chains on TDS for pulling diverter. R/U fence around rotary.
04:45	05:00	0	plug abandon -- other	ok	Performed TBT for pulling diverter
05:00	07:00	0	plug abandon -- other	ok	Attempted to pull diverter. Adjusted tension cylinders while holding 3-4 ton overpull.
07:00	07:15	0	plug abandon -- other	ok	Performed TBT with ongoing crew for pulling diverter.
07:15	08:15	0	plug abandon -- other	ok	Pulled diverter and R/B same.
08:15	09:00	0	plug abandon -- other	ok	N/D slipjoint and R/B same. Meanwhile: Performed pre-skidding checks.
09:00	10:00	0	plug abandon -- other	ok	Load shifted weight from tension cylinders to BOP carrier. N/D tension cylinders Meanwhile: Continued with pre-skidding checks.
10:00	10:45	0	plug abandon -- other	ok	Disconnected BOP connector. Lifted and skidded BOP off well center.
10:45	11:00	0	plug abandon -- other	ok	Removed scaffolding around HP riser.
11:00	11:15	0	plug abandon -- other	ok	R/U equipment to lift HP riser.
11:15	12:00	0	plug abandon -- other	ok	Disconnected NT2 connector on WH. Removed WH hole covers. Pulled HP riser from WH to drill floor. L/D riser.
12:00	12:45	0	plug abandon -- other	ok	Removed scaffolding in moonpool. Meanwhile: Performed TBT for moving hatches in moonpool.
					***** END OF REPORT *****