

Summary report

Wellbore: 15/9-F-7

Period: 2007-09-15 00:00 - 2007-09-16 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	2
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-05-01 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2007-10-04

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	17
Depth mTVD:	17
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

Skidded rig to F-7 and removed riser equipment from drill floor. LO 12 singles of 5 1/2" HWDP and 6 singles of 8 1/4" DC. PU and MU 12 singles of 5 1/2" HWDP and RB in derrick as dedicated landing string. MU and RIH with 36" BHA and "drill centralizing bushing" to 145 m MD. Started washing down with sea water and no rotation.

Summary of planned activities (24 Hours)

Drill 36" hole to TD using sea water and hi-vis pills. Circulate hole clean and displace to 1.40 sg bentonite mud. POOH and LO 36" HO assy.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	03:30	0	interruption -- waiting on weather	ok	WOW to skid rig to F-7. Wind 41-53 kt.
03:30	06:00	0	moving -- transit	ok	Held tool box meeting prior to skidding. Removed main staircase and baskets to be able to skid. Skidded rig to F-7. Had decreasing trend on weather (wind 25-38 kt, mor ning forecast 17-22 kt) and decided to to skid all the way out to remove riser tie-in winch.
06:00	07:00	0	interruption -- other	ok	Starboard aft skidding cylinder failed and thus stopped skidding operation. Decided to cancel skidding operation to remove riser tie-in winch and to stay on location (F-7) and start drilling.
07:00	10:15	0	moving -- skid	ok	Installed stairways to cantilever. Removed diverter and riser equipment from drill floor.
10:15	13:45	0	drilling -- trip	ok	Held tool box meeting before pipe handling. LO 12 singles of 5 1/2" HWDP. LO 3 singles of 8 1/4" DC.
13:45	15:15	0	drilling -- trip	ok	Changed dies on aft PRS.
15:15	20:30	0	drilling -- trip	ok	Continued to LO 3 singles of 8 1/4" DC. PU and MU 3 stds of 5 1/2" HWDP and RB in derrick as dedicated landing string.
20:30	21:00	0	drilling -- trip	ok	Serviced TDS and blocks.
21:00	22:45	9	drilling -- trip	ok	PU 36" HO assembly. Removed master bushing and outer ring. RIH with 36" HO assembly to 9 m and re-instated outer ring and bushing.
22:45	00:00	17	drilling -- drill	ok	MU 36" BHA from 9 m to 17 m.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	0		miscellaneous equ syst -- other	0	00:00	Skidding function locked

Drilling Fluid

Sample Time	14:00
Sample Point	Reserve pit
Sample Depth mMD	0
Fluid Type	Spud Mud
Fluid Density (g/cm3)	1.05
Funnel Visc (s)	115
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99

Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	