

Summary report

Wellbore: 15/9-F-7

Period: 2007-10-09 00:00 - 2007-10-10 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	26
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-05-01 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2007-10-04

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	1085
Depth mTVD:	1077
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	1062
Depth At Last Casing mTVD:	1056.7

Summary of activities (24 Hours)

Completed testing of the cabling to the ESP motor. RIH with ESP on 7 5/8" tubing from surface m to 760m. Installed cable clamps every joint. Laid out 4 joints. Checked the Phoenix connection every hours.

Summary of planned activities (24 Hours)

MU hanger FAST swivel assembly. Orient hanger and lock quick connector. Space out penetrator cable. Cut cable. Make splice. Install penetrator in hanger. Leak test between seals on penetrator. MU tubing hanger running tool. Prepare to land hanger. Run in and land hanger. Leak test. Nipple down diverter and surface riser. Install tubing bonnet, spacer spool and ball valve assembly. Leak test. Terminate cable. Install XMT

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:15	0	completion -- completion string	ok	Installed hydraulic line to Phoenix Multisensor at motor and leak tested connection to 207 bars (3000 psi) 10 min.
01:15	06:00	0	completion -- completion string	ok	Connected up the electrical cable to the motor and tested out same.
06:00	07:00	0	completion -- completion string	ok	Continued testing of the cabling to the ESP motor.
07:00	07:45	0	completion -- completion string	ok	Made up 1/2" hydraulic line from Multisensor gauge to discharge pressure assembly. Leak tested 207 bar (3000 psi) for 10 minutes.
07:45	08:30	16	completion -- completion string	ok	Held tool box talk prior to run in hole with 7 5/8" tubing. Changed slips inserts to 7 5/8" inserts.
08:30	09:15	16	completion -- completion string	ok	Picked up 7 5/8" casing and adjusted Odfjell casing tong.
09:15	00:00	500	completion -- completion string	ok	RIH with ESP on 7 5/8" tubing from 16 m to 500 m. Installed cable clamps every joint. Laid out 4 joints. Checked the Phoenix connection every hours.

Drilling Fluid

Sample Time	15:00
Sample Point	Reserve pit
Sample Depth mMD	1083
Fluid Type	Packer fluid
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	
Solids	
Sand (I)	
Water (I)	
Oil (I)	
Solids (I)	
Corrected solids (I)	
High gravity solids (I)	
Low gravity solids (I)	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate (I)	
Filtrate Lthp (I)	
Filtrate Hthp (I)	
Cake thickn API (I)	
Cake thickn HPHT (I)	
Test Temp HPHT (I)	

Comment	
---------	--