

Summary report

Wellbore: 15/9-F-7

Period: 2015-02-07 00:00 - 2015-02-08 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	4
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-05-01 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2007-10-04

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	1083
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	1062
Depth At Last Casing mTVD:	1056.7

Summary of activities (24 Hours)

Installed RT on TH assembly. M/U ESP assemblies and RIH with same on 7 5/8" tubing to 323 m.

Summary of planned activities (24 Hours)

P/U and M/U tubing hanger. Splice ESP cable to penetrator pigtail. Land and test TH. Nipple down diverter and surface riser. Install tubing bonnet, spacer spool and ball valve. Nipple up flowline. Handover well to production. Demobilize after ESP campaign.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	0	workover -- wire line	ok	Cleaned and cleared rig floor.
00:15	00:30	0	completion -- other	ok	Installed rotator arm on elevator. Installed #2 bowls.
00:30	00:45	0	completion -- other	ok	Performed TBT for changing RT on primary TH assy.
00:45	01:00	0	completion -- other	ok	Changed BX inserts to 9 5/8".
01:00	02:30	0	completion -- other	ok	P/U primary TH/RT assy and landed same in rotary. Released running tool and L/D same. Attempted to P/U back-up TH/RT assy to land same in rathole. Malfunction on forward PRS
02:30	03:15	0	interruption -- other	ok	Troubleshoot forward PRS.
03:15	03:45	0	completion -- other	ok	P/U back-up TH/RT and landed same in rathole. Released RT and installed same on primary TH in rotary. Meanwhile changed out ESP cable reel on catilever.
03:45	04:30	0	completion -- other	ok	Performed TBT for L/D TH assemblies from rathole and rotary. L/D assemblies.
04:30	04:45	0	completion -- completion string	ok	Performed TBT for P/U and M/U ESP assemblies. Installed stovepipe above rotary.
04:45	06:15	10	completion -- completion string	ok	P/U ESP assembly 1 - Multisensor and motor. Landed lifting clamp on stovepipe in rotary. Serviced motor according to Schlumberger procedure.
06:15	06:45	14	completion -- completion string	ok	P/U and M/U ESP assembly 2 - Protector. Landed lifting clamp on stovepipe in rotary.
06:45	07:00	17	completion -- completion string	ok	P/U and M/U ESP assembly 3 - ESP pump. Landed lifting clamp on stovepipe in rotary.
07:00	07:45	17	completion -- completion string	ok	Performed TBT with day crew.
07:45	08:30	17	completion -- completion string	ok	P/U and M/U ESP assembly 4 - Discharge pressure assembly. Landed lifting clamp on stovepipe in rotary.
08:30	08:45	17	completion -- completion string	ok	Changed inserts in elevator to 7 5/8".
08:45	09:15	17	completion -- completion string	ok	P/U and M/U assembly 5 - Bolt on discharge head.
09:15	10:00	0	completion -- completion string	ok	Pulled back to multisensor and connected hydraulic line to same. Pressure tested hydraulic line to 3000 psi.
10:00	11:15	10	completion -- completion string	ok	RIH to top of motor. Tested motor and multisensor electrically. Megger tested cable
11:15	11:30	10	completion -- completion string	ok	Mounted banana sheave for ESP power cable on PRS. Fed cable through same.
11:30	14:00	10	completion -- completion string	ok	Spliced cable to connections on pump assembly.
14:00	14:30	10	completion -- completion string	ok	Megger tested electrical cable to pump.
14:30	15:30	10	completion -- completion string	ok	Serviced protector seal and filled with oil.
15:30	17:30	21	completion -- completion string	ok	Installed protectorliser clamps on ESP assembly. Terminated hydraulic line. Landed and secured string with manual slips in rotary.
17:30	17:45	21	completion -- completion string	ok	Performed TBT for running 7 5/8" tubing with ESP power cable.
17:45	18:30	21	completion -- completion string	ok	P/U and M/U first 7 5/8" tubing joint. Fitted clamp on tubing collar. Installed compact auto slips.
18:30	19:00	43	completion -- completion string	ok	RIH with ESP assemblies on 7 5/8" tubing from 21 m to 43 m. M/U control line clamp on every connection.
19:00	19:15	43	completion -- completion string	ok	Performed TBT with night crew for running 7 5/8" tubing with ESP cable.
19:15	00:00	323	completion -- completion string	ok	RIH with ESP assemblies on 7 5/8" tubing from 43 m to 323 m. M/U control line clamp on every connection. Schlumberger megger tested power cable at 66 m and 173 m. Avg running speed 5,2 joints/hr.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	763		service equ -- other	0	00:00	While pulling ESP assemblies on tubing, it was observed that parts of the armor around the ESP power cable was damaged/missing. Pieces of armor were recovered on drill floor. Armor was still missing, presumably left in well. NPT: 11hrs

