

Summary report

Wellbore: 15/9-F-15 A

Period: 2008-12-25 00:00 - 2008-12-26 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	15
Days Ahead/Behind (+/-):	1.5
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2008-12-11 15:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature ():	
Pressure ():	
Date Well Complete:	

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	8.5
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.56
Dia Last Casing ():	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2591
Depth mTVD:	2442
Plug Back Depth mMD:	
Depth at formation strength mMD:	2562
Depth At Formation Strength mTVD:	2418
Depth At Last Casing mMD:	2561.8
Depth At Last Casing mTVD:	2416.2

Summary of activities (24 Hours)

POOH with 12 1/4" BHA from 189 m to OOH. PU and RIH with 856 m of "new" 5 1/2" DP.

Summary of planned activities (24 Hours)

Continue PU and RIH 1050 m of "new" 5 1/2" DP. RB "new" 5 1/2" DP in derrick. PU and MU 8 1/2" BHA. RIH with 8 1/2" BHA to TD.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:45	1081	interruption -- other	ok	Investigated problem with HTS belt. Re-sat encoder
00:45	06:00	189	drilling -- drill	ok	POOH with 12 1/4" BHA from 1081 m to 189 m laying down 5 1/2" DP in singles. Meanwhile performed gyro survey on connection while POOH. Performed rotational shots and gyro tool QC every 300 m.
06:00	07:00	84	drilling -- drill	ok	POOH with 12 1/4" BHA from 189 m to 84 m laying down 5 1/2" DP in singles. Meanwhile performed gyro survey on connection while POOH. Performed rotational shots and gyro tool QC every 300 m.
07:00	07:30	84	drilling -- other	ok	Removed gyro tool from string.
07:30	08:00	84	drilling -- drill	ok	MU and RB stnd of HWDP. Changed PS30 to master bushings. Meanwhile plugged gyro to computer to check quality of data.
08:00	10:15	0	drilling -- trip	ok	POOH and LO 12 1/4" BHA from 84 m to OOH. Cleaned rig floor prior to RIH with 5 1/2" DP.
10:15	11:45	1009	interruption -- other	ok	RIH with 5 1/2" DP from surface to 1009 m.
11:45	17:00	0	drilling -- trip	ok	POOH and LO 5 1/2" DP to deck from 1009 m to 968 m. Pumped 3.5 m3 1.45 sg slug. Continued to POOH and LO 5 1/2" DP to deck from 968 m to OOH.
17:00	19:15	0	drilling -- trip	ok	Cleaned and cleared rig floor. Re-arranged collars and landing string in derrick. BX-elevator would not close and tilt at the same time.
19:15	00:00	0	interruption -- other	ok	Trouble shooted BX-elevator.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	2546		pipe handling equ syst -- other	0	00:00	Trouble shot HTS and found hydraulic hoses not connected properly.
00:00	1700		pipe handling equ syst -- other	0	00:00	HTS belt would not run the pipe joint all the way to the end of the belt.

Bit Record

Run No.	Bit Size	Bit Type	IADC Code	Manufacturer	Hrs Drilled	Start mMD	End mMD	Hole Made (last 24H)	Hours Drilled (last 24H)	Form ROP	Total ROP	Total Hole Made	Total Hrs Drilled
17	12.25 in	RSR716S-D1		HYCALLOC	0	2591	2591					0	0

Drilling Fluid

Sample Time	03:30	23:00
Sample Point	Flowline	Active pit
Sample Depth mMD	2588	2593
Fluid Type	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.25	1.25
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		

Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	15	15
Yield point (Pa)	6	6.5
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	2591		1.1	estimated