

Summary report

Wellbore: 15/9-F-15 A

Period: 2008-12-26 00:00 - 2008-12-27 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	16
Days Ahead/Behind (+/-):	1
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2008-12-11 15:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (°):	
Pressure (°):	
Date Well Complete:	

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	8.5
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.56
Dia Last Casing (°):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2591
Depth mTVD:	2442
Plug Back Depth mMD:	
Depth at formation strength mMD:	2562
Depth At Formation Strength mTVD:	2418
Depth At Last Casing mMD:	2561.8
Depth At Last Casing mTVD:	2416.2

Summary of activities (24 Hours)

Continued PU and RIH 1050 m with "new" 5 1/2" DP. POOH and RB "new" 5 1/2" DP in derrick. PU and MU 8 1/2" BHA. RIH with 8 1/2" BHA on 5" DP from 99 m to 1728 m. Changed to 5 1/2" DP handling equipment.

Summary of planned activities (24 Hours)

RIH with 8 1/2" BHA on 5 1/2" DP to TD. Drill 8 1/2" hole section from 2591 m to 2900 m with 1.25 sg OBM.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:45	0	interruption -- other	ok	Continued trouble shooting BX-elevator.
00:45	06:00	856	drilling -- trip	ok	PU and RIH with "new" 5 1/2" DP from surface to 856 m.
06:00	12:00	1894	drilling -- trip	ok	PU and RIH with "new" 5 1/2" DP from 856 m to 1894 m in singles from deck.
12:00	15:00	0	drilling -- trip	ok	Pumped 3 m3 1.49 slug. POOH and RB 5 1/2" DP in derrick from 1894 m to surface.
15:00	16:00	0	drilling -- other	ok	Cleaned and cleared drill floor. Removed PS30 and installed master bushings. Prepared rig floor for 8 1/2" BHA.
16:00	21:00	99	drilling -- trip	ok	PU 8 1/2" BHA and RIH from surface to 42 m. Loaded sources into MWD tool. Continued PU 8 1/2" BHA and RIH from 42 m to 99 m. Performed recalibration of block w eight sensor while waiting on helicopter for 10 min.
21:00	23:15	505	drilling -- drill	ok	Dressed and installed PS21 slips and checked dies on PRS. RIH with 8 1/2" BHA on 5" DP from 99 m to 584 m drifting every stnd of 5" DP to 3.0" in derrick.
23:15	00:00	505	drilling -- other	ok	Installed XO and filled pipe. Broke circulation and pumped 2000 lpm / 80 bar.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	2225		pipe handling equ syst -- other	0	00:00	PDM registered that there was another joint of pipe on the conveyer, even there was none present and would not lift another joint.
00:00	0		pipe handling equ syst -- elevator	0	00:00	Bx- elevator would not tilt and close at the same time. It could be tilted, but if attempting to close it, it dropped.

Drilling Fluid

Sample Time	03:30	23:00
Sample Point	Flowline	Active pit
Sample Depth mMD	2593	2593
Fluid Type	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.25	1.25
Funnel Visc (s)	-999.99	-999.99
Mf (°)		
Pm (°)		
Pm filtrate (°)		
Chloride (°)		
Calcium (°)		
Magnesium (°)		
Ph		
Excess Lime (°)		
Solids		
Sand (°)		
Water (°)		
Oil (°)		
Solids (°)		
Corrected solids (°)		
High gravity solids (°)		
Low gravity solids (°)		
Viscometer tests		
Plastic visc. (mPa.s)	15	17
Yield point (Pa)	6	5.5
Filtration tests		

Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	2691		1.1	estimated