

Summary report

Wellbore: 15/9-F-15 A

Period: 2009-01-01 00:00 - 2009-01-02 00:00

|                          |                   |
|--------------------------|-------------------|
|                          |                   |
| Status:                  | normal            |
| Report creation time:    | 2018-05-03 13:52  |
| Report number:           | 22                |
| Days Ahead/Behind (+/-): | 10.5              |
| Operator:                | StatoilHydro      |
| Rig Name:                | MÆRSK INSPIRER    |
| Drilling contractor:     | Mærsk Contractors |
| Spud Date:               | 2008-12-11 15:00  |
| Wellbore type:           |                   |
| Elevation RKB-MSL (m):   | 54.9              |
| Water depth MSL (m):     | 91                |
| Tight well:              | Y                 |
| HPHT:                    | Y                 |
| Temperature (I):         |                   |
| Pressure (I):            |                   |
| Date Well Complete:      |                   |

|                             |                          |
|-----------------------------|--------------------------|
|                             |                          |
| Dist Drilled (m):           | -999.99                  |
| Penetration rate (m/h):     | -999.99                  |
| Hole Dia (in):              | 8.5                      |
| Pressure Test Type:         | formation integrity test |
| Formation strength (g/cm3): | 1.56                     |
| Dia Last Casing (I):        |                          |

|                                   |        |
|-----------------------------------|--------|
|                                   |        |
| Depth at Kick Off mMD:            |        |
| Depth at Kick Off mTVD:           |        |
| Depth mMd:                        | 3180   |
| Depth mTVD:                       | 2816   |
| Plug Back Depth mMD:              |        |
| Depth at formation strength mMD:  | 2562   |
| Depth At Formation Strength mTVD: | 2418   |
| Depth At Last Casing mMD:         | 2561.8 |
| Depth At Last Casing mTVD:        | 2416.2 |

Summary of activities (24 Hours)

Continued POOH with 8 1/2" drilling BHA from 1933 m to OOH. Changed out Xceed and MWD, changed batteries and downloaded data. RIH with 8 1/2" drilling BHA from surface to 2594 m. RIH / Wash down with 8 1/2" drilling BHA from 2594 m to 2635 m.

Summary of planned activities (24 Hours)

RIH / Wash down with 8 1/2" drilling BHA from 2635 m to TD. Drill 8 1/2" hole section from 3180 m to 3340 m.

Operations

| Start time | End time | End Depth mMD | Main - Sub Activity   | State | Remark                                                                                                                                                                                                                                                            |
|------------|----------|---------------|-----------------------|-------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 00:00      | 00:30    | 2536          | drilling -- trip      | ok    | Continued circulating btms up inside 13 3/8" csg shoe. Parameters : 2150 lpm / SPP 139 bar.<br><br>Meanwhile serviced TDS and aft PRS.                                                                                                                            |
| 00:30      | 01:00    | 2536          | drilling -- trip      | ok    | Flow checked well. Stable.                                                                                                                                                                                                                                        |
| 01:00      | 01:15    | 2536          | drilling -- trip      | ok    | Pumped 5 m3 1.57 sg slug.                                                                                                                                                                                                                                         |
| 01:15      | 02:00    | 2536          | drilling -- trip      | ok    | Changed BX-elevator.                                                                                                                                                                                                                                              |
| 02:00      | 03:30    | 1933          | drilling -- trip      | ok    | POOH with 8 1/2" drilling BHA from 2536 m to 1933 m. Had to reset SBC for aft iron roughneck.                                                                                                                                                                     |
| 03:30      | 06:00    | 1933          | interruption -- other | ok    | Investigated and repaired hydraulic leak on hose in cable tray on aft PRS drag chain in derrick.                                                                                                                                                                  |
| 06:00      | 08:45    | 1933          | interruption -- other | ok    | Changed leaking hydraulic hose in cable tray on aft PRS drag chain in derrick.<br><br>Meanwhile function tested BOP and flushed choke & kill lines. De-isolated and function tested aft PRS.                                                                      |
| 08:45      | 09:00    | 1743          | drilling -- trip      | ok    | POOH with 8 1/2" BHA from 1933 m to 1728 m on 5 1/2" DP.                                                                                                                                                                                                          |
| 09:00      | 09:30    | 1743          | drilling -- trip      | ok    | LO XO and changed to 5" handling equipment.                                                                                                                                                                                                                       |
| 09:30      | 11:45    | 140           | drilling -- trip      | ok    | POOH with 8 1/2" BHA from 1743 m to 140 m on 5" DP.                                                                                                                                                                                                               |
| 11:45      | 12:30    | 140           | drilling -- trip      | ok    | Flow checked well. Static. Removed PS21 slips and installed master bushings.<br><br>Meanwhile changed out BX-elevator.                                                                                                                                            |
| 12:30      | 13:45    | 43            | drilling -- trip      | ok    | Continued to POOH with 8 1/2" BHA from 140 m to 43 m. At 13:00 hrs held tool box talk and sat back stnd of 5" HWDP that came out of fingerboard during racking.                                                                                                   |
| 13:45      | 16:15    | 0             | drilling -- trip      | ok    | Removed radio active source from Ecoscope. Broke out and LD MWD tools and Xceed.                                                                                                                                                                                  |
| 16:15      | 16:45    | 0             | drilling -- trip      | ok    | Held tool box talk prior to PU new 8 1/2" drilling BHA. Meanwhile functioned shear rams and cleaned & cleared rig floor.                                                                                                                                          |
| 16:45      | 20:30    | 42            | drilling -- trip      | ok    | PU backup Xceed and MU to new 8 1/2" PDC bit. Downloaded data from Ecoscope. MU Ecoscope and inserted radioactive source. MU and RIH with Sonic Vison and S tetoscope to 42 m and activated new batteries.<br><br>Meanwhile cleaned drill floor and shaker areas. |
| 20:30      | 21:30    | 99            | drilling -- trip      | ok    | Changed elevator inserts to 5". RIH with 8 1/2" BHA from 42 m to 99 m.                                                                                                                                                                                            |
| 21:30      | 22:45    | 588           | drilling -- trip      | ok    | Dressed and installed PS21 slips. RIH with 8 1/2" BHA on 5" DP from 99 m to 588 m.                                                                                                                                                                                |
| 22:45      | 23:15    | 588           | drilling -- trip      | ok    | Installed XO and filled pipe. Broke circulation and pumped 1800 lpm / 69 bar. Performed shallow test of Schlumberger tools. Ok.<br><br>Meanwhile lifted CTS funnel from template with crane to main deck for inspection.                                          |
| 23:15      | 00:00    | 1077          | drilling -- trip      | ok    | RIH with 8 1/2" BHA on 5" DP from 588 m to 1077 m.                                                                                                                                                                                                                |

Equipment Failure Information

| Start time | Depth mMD | Depth mTVD | Sub Equip - Syst Class                | Operation Downtime (min) | Equipment Repaired | Remark                                                                 |
|------------|-----------|------------|---------------------------------------|--------------------------|--------------------|------------------------------------------------------------------------|
| 00:00      | 1933      |            | pipe handling equ syst -- manual tong | 0                        | 00:00              | Hydraulic leak on hose in cable tray on aft PRS drag chain in derrick. |

Bit Record

| Run No. | Bit Size | Bit Type | IADC Code | Manufacturer        | Hrs Drilled | Start mMD | End mMD | Hole Made (last 24H) | Hours Drilled (last 24H) | Form ROP | Total ROP | Total Hole Made | Total Hrs Drilled |
|---------|----------|----------|-----------|---------------------|-------------|-----------|---------|----------------------|--------------------------|----------|-----------|-----------------|-------------------|
| 19      | 8.5 in   | MDI716   | M323      | Smith International |             | 2596      | 2596    |                      |                          |          | .1        | 39.5            | 584               |

Drilling Fluid

|                       |              |              |              |
|-----------------------|--------------|--------------|--------------|
| Sample Time           | 03:30        | 09:00        | 21:00        |
| Sample Point          | Flowline     | Flowline     | Active pit   |
| Sample Depth mMD      | 3149         | 3179         | 3179         |
| Fluid Type            | OBM-Standard | OBM-Standard | OBM-Standard |
| Fluid Density (g/cm3) | 1.32         | 1.32         | 1.32         |

|                         |         |         |         |
|-------------------------|---------|---------|---------|
| Funnel Visc (s)         | -999.99 | -999.99 | -999.99 |
| Mf ( )                  |         |         |         |
| Pm ( )                  |         |         |         |
| Pm filtrate ( )         |         |         |         |
| Chloride ( )            |         |         |         |
| Calcium ( )             |         |         |         |
| Magnesium ( )           |         |         |         |
| Ph                      |         |         |         |
| Excess Lime ( )         |         |         |         |
| Solids                  |         |         |         |
| Sand ( )                |         |         |         |
| Water ( )               |         |         |         |
| Oil ( )                 |         |         |         |
| Solids ( )              |         |         |         |
| Corrected solids ( )    |         |         |         |
| High gravity solids ( ) |         |         |         |
| Low gravity solids ( )  |         |         |         |
| Viscometer tests        |         |         |         |
| Plastic visc. (mPa.s)   | 20      | 21      | 21      |
| Yield point (Pa)        | 11.5    | 11      | 10.5    |
| Filtration tests        |         |         |         |
| Pm filtrate ( )         |         |         |         |
| Filtrate Lthp ( )       |         |         |         |
| Filtrate Hthp ( )       |         |         |         |
| Cake thickn API ( )     |         |         |         |
| Cake thickn HPHT ( )    |         |         |         |
| Test Temp HPHT (degC)   | 120     | 120     | 120     |
| Comment                 |         |         |         |

Pore Pressure

| Time  | Depth mMD | Depth TVD | Equ Mud Weight (g/cm3) | Reading   |
|-------|-----------|-----------|------------------------|-----------|
| 00:00 | 3180      |           | 1.16                   | estimated |
| 00:00 | 3990      |           | 1.28                   | estimated |