

Summary report

Wellbore: 15/9-F-15 A

Period: 2009-01-08 00:00 - 2009-01-09 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	29
Days Ahead/Behind (+/-):	17.8
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2008-12-11 15:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.56
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4095
Depth mTVD:	3213
Plug Back Depth mMD:	
Depth at formation strength mMD:	2562
Depth At Formation Strength mTVD:	2418
Depth At Last Casing mMD:	2561.8
Depth At Last Casing mTVD:	2416.2

Summary of activities (24 Hours)

Performed BOP test 20/345 bars 5/10min. RIH with 3½" cement stinger from surface to 2656m. Washed down from shoe to 2656m, due to obstruction.

Summary of planned activities (24 Hours)

RIH with cement stinger. Set 2 cement plugs. POOH with cement stinger

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	99	drilling -- trip	ok	Pulled last stand of 5" DP out to 99m.
00:15	04:45	7	drilling -- trip	ok	POOH and broke out, laid down BHA. Replaced jar, removed Gyro, Totco and radio active source. Continued reporting on F-99
05:00	05:30	0	drilling -- trip	ok	Continued brake out BHA and Bit. Bit gauged OK.
05:30	06:00	0	drilling -- trip	ok	Cleared and cleaned drill floor.
06:00	07:30	149	drilling -- bop activities	ok	RIH with jetting sub and test plug from surface to 149m and jet washed the well head, 2000 lpm, 10 rpm.
07:30	08:00	149	drilling -- bop activities	ok	Landed off test plug.
08:00	08:30	149	drilling -- bop activities	ok	Installed swedge & hose to TDS prior to pressure testing.
08:30	13:30	149	drilling -- bop activities	ok	Held tool box talk and performed BOP pressure test 20/345 bars 5/10 min. Simultaneously pressure tested IBOP, Choke & Kill manifold 20/345 bars 5/10 min.
13:30	14:30	0	drilling -- bop activities	ok	POOH with BOP test plug. L/O test plug & pump in sub.
14:30	14:45	0	drilling -- bop activities	ok	Cleared & cleaned rig floor.
14:45	16:15	0	plug abandon -- trip	ok	Held tool box talk and rigged up to RIH w. 3½" cement singer/DP. To long delay time in tilt function of the BX elevators.
16:15	16:45	0	interruption -- maintain	ok	Changed out elevators to eliminate delay on tilt function.
16:45	17:15	0	plug abandon -- trip	ok	Held tool box talk and RIH with 3½" cement singer/DP. Picked up 3½" DP from cantilever and ran in singles. Elevator not operating properly.
17:15	17:30	0	interruption -- maintain	ok	Removed inserts in elevators and checked activating pin.
17:30	20:15	300	plug abandon -- trip	ok	Continued RIH with 3½" cement singer/DP, from surface to 300m. Picked up 3½" DP from cantilever and ran in singles. Tripping speed 110 m/hours.
20:15	21:00	302	plug abandon -- trip	ok	Changed out handling equipment from 3½" to 5".
21:00	21:45	912	plug abandon -- trip	ok	Continued RIH on 5" DP from 302m to 912m. Tripping speed 813 m/hours
21:45	22:15	912	plug abandon -- trip	ok	Installed X/O and made up to TDS and broke circulation.
22:15	23:15	1524	plug abandon -- trip	ok	Continued RIH on 5" DP from 912m to 1524m. Tripping speed 612 m/hours.
23:15	23:30	1524	plug abandon -- trip	ok	Installed X/O and made up to TDS and broke circulation.
23:30	00:00	1890	plug abandon -- trip	ok	Continued RIH on 5" DP from 1524m to 1890m. Tripping speed 732 m/hours.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	2531		pipe handling equ syst -- elevator	0	00:00	In periods elevator started to open uncontrolled. Found valve leaking changed out valve.

Bit Record

Run No.	Bit Size	Bit Type	IADC Code	Manufacturer	Hrs Drilled	Start mMD	End mMD	Hole Made (last 24H)	Hours Drilled (last 24H)	Form ROP	Total ROP	Total Hole Made	Total Hrs Drilled
20	8.5 in	MDI 616 LBP X		UNKNOWN	38	3180	3180			24.1		0	0

Drilling Fluid

Sample Time	10:00	22:00
Sample Point	Active pit	Active pit
Sample Depth mMD	4095	4095
Fluid Type	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.34	1.34
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		

Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	23	23
Yield point (Pa)	10.5	10.5
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		