

Summary report

Wellbore: 15/9-F-15 A

Period: 2009-01-11 00:00 - 2009-01-12 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	32
Days Ahead/Behind (+/-):	17.4
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2008-12-11 15:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature ():	
Pressure ():	
Date Well Complete:	

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia ():	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.56
Dia Last Casing ():	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3130
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2562
Depth At Formation Strength mTVD:	2418
Depth At Last Casing mMD:	2561.8
Depth At Last Casing mTVD:	2416.2

Summary of activities (24 Hours)

WOW. MU 8½" BHA and RIH from surface to 1240m

Summary of planned activities (24 Hours)

Continue RIH with 8½" BHA from 1240m to 3100m. Wash down and commence kick of drilling for new pilot.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:45	0	plug abandon -- trip	ok	Continued POOH and lay out 3½" DP from 250 to surface. Pulling speed 143 m/hours.
01:45	02:15	0	plug abandon -- trip	ok	Cleared and cleaned rig floor.
02:15	03:00	0	drilling -- trip	ok	Prepared to pick up BHA - removed auto slips, installed masters and bowls, dressed elevators, turned PDM and changed roughneck dies.
03:00	03:30	0	interruption -- waiting on weather	ok	Due to wind at 50 knots + no crane operation. Evaluated picking up BHA with PDM - no go due to lengths and components of tubulars.
03:30	06:00	0	interruption -- waiting on weather	ok	Waited on weather. Wind 50 kts plus. Performed general maintenance.
06:00	14:30	0	interruption -- waiting on weather	ok	WOW. Wind to high for deck crane to operate. Meanwhile prepared alternative solution to transport BHA to drill floor without using the deck crane. Wind 40-50 knots. Performed PM and house keeping.
14:30	16:45	0	plug abandon -- trip	ok	Held tool box talk regarding alternative option of picking up the BHA from cantilever with the PDM. Prepared paper work and equipment for picking up the BHA with the PDM.
16:45	00:00	43	plug abandon -- trip	ok	Held tool box talk and picked up and made up 8½" BHA from cantilever. RIH from surface to 43m.

Drilling Fluid

Sample Time	10:00	22:00
Sample Point	Active pit	Reserve pit
Sample Depth mMD	3130	3130
Fluid Type	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.35	1.3
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	28	24
Yield point (Pa)	12	8
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		

