

Summary report

Wellbore: 15/9-F-15 C

Period: 2009-01-19 00:00 - 2009-01-20 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	2
Days Ahead/Behind (+/-):	23.9
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	86
Penetration rate (m/h):	-999.99
Hole Dia (in):	12.25
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.56
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2665
Depth mTVD:	2505
Plug Back Depth mMD:	
Depth at formation strength mMD:	2562
Depth At Formation Strength mTVD:	2418
Depth At Last Casing mMD:	2561.8
Depth At Last Casing mTVD:	2416.2

Summary of activities (24 Hours)

None

Summary of planned activities (24 Hours)

None

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:30	2585	drilling -- drill	ok	Drilled and oriented 12 1/4" section from 2579 m to 2585 m MD. Drilling parameters : 3000 lpm / SPP ~157 bar / 130 rpm / Torque ~18 kNm / WOB ~2 MT. Controlled ROP to 2 m/hrs (time drilling). Routed returns to skips due to washout in DCI low pressure piping.
02:30	03:30	2585	drilling -- drill	ok	Pulled back into at 2545 m MD. As permitted by weather conditions, performed critical maintenance of TDS and PRS. Disconnected hose on cement standpipe for troubleshooting blockage on hose. Meanwhile performed cleaning of DCI mill tank.
03:30	04:30	2585	interruption -- other	ok	Excess time used on service on TDS and PRS. RIH to TD at 2585 m MD.
04:30	06:00	2590	drilling -- drill	ok	Downlinked Powerdrive. Drilled and oriented 12 1/4" section from 2585 m to 2590 m MD. Drilling parameters : 3000 lpm / SPP ~160 bar / 130 rpm / Torque ~20 kNm / WOB ~1.5 MT / ECD 1,28. Controlled ROP to 10 m/hrs as dictated logistic challenges / weather conditions. Meanwhile performed cleaning/repairs in DCI system.
06:00	12:45	2663	drilling -- drill	ok	Drilled and oriented 12 1/4" hole section from 2590 m to 2663 m MD. Drilling parameters : 3000 lpm / SPP ~160 bar / 80-130 rpm / Torque 20-24 kNm / WOB 2-7 MT / ECD 1,29. Step ped up ROP in increments from 10 to 25 m/hrs as dictated by cuttings handling.
12:45	14:00	2663	drilling -- drill	ok	At 2663 m MD, got problems with Powerdrive - not able to maintain toolface/steering. Pulled out to 2654 m MD and downlinked Powerdrive in attempt to regain steering.
14:00	14:15	2665	drilling -- drill	ok	Drilled ahead to 2665 m MD - prevailing problems in maintaining toolface with Powerdrive.
14:15	15:15	2665	drilling -- drill	ok	Reciprocated on stand whilst discussing situation with town. Decided to POOH to change Powerdrive.
15:15	15:30	2665	drilling -- trip	ok	Flow checked well prior to POOH - well static.
15:30	15:45	2665	drilling -- trip	ok	Pumped 5 m3 1,57 sg slug. Allowed mud level to settle.
15:45	16:15	2464	drilling -- trip	ok	POOH with 12 1/4" drilling BHA on 5 1/2" DP from 2565 m to 2464 m MD. Open hole tripping speed 200 m/hrs.
16:15	18:00	609	drilling -- trip	ok	POOH with 12 1/4" drilling BHA on 5 1/2" DP from 2464 m to 609 m MD. Tripping speed 1280 m/hrs.
18:00	18:15	609	drilling -- trip	ok	Flowchecked prior to pulling BHA - well static. Observed slack hoist wire on PRS.
18:15	20:15	609	interruption -- other	ok	Troubleshoot slack wire on PRS. Found mismatch on tension cyclinders - rectified problem.
20:15	21:15	107	drilling -- trip	ok	POOH with 12 1/4" drilling BHA on 5 1/2" HWDP from 609 m to 107 m MD.
21:15	21:30	107	drilling -- trip	ok	Held toolbox talk for installing bushings.
21:30	22:00	107	drilling -- trip	ok	Removed auto slips. Installed masterbushing and bowl.
22:00	00:00	0	drilling -- trip	ok	POOH with 12 1/4" BHA. Racked back BHA in derrick. Broke out powerdrive. Broke bit using rig tongs.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	2585		pipe handling equ syst -- vertical pipe handling equ syst	0	00:00	Excess time used on PRS service.